STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

Montana State Library
3 0864 1006 8651 1
OCLC

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1965

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp	% Comp
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. Co. $527,753.01	806.6' S & C Str.	8/28/63	6/30/65	9/19/63	Fair	10	79
I 90-1 (22) 71 Tarkio-East	-----	Schultz & Lindsay $471,284.13	762.22' S & C Str.	10/30/63	7/31/65	11/25/63	Fair	12	60
I 90-1 (24) 54 Superior-East	-----	N.A.Nelson Const. $449,454.72	757.4' S & C Str.	2/26/64	8/31/65	6/15/64	Fair	10	30
I 90-1 (25) 59 Superior-East	-----	N.A.Nelson Const. $507,566.85	825.75' S & C Str.	12/18/63	10/31/65	1/15/64	Good	18	61
I-IG 90-1 (26) 66 Tarkio-East	-----	Waddell Const. $302,221.21	3 - S & C Strs. (980.5')	2/26/64	6/30/65	4/27/64	Fair	6	70
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-East	6.590 3.670	Murphy Bros. $1,509,908.75	Gr.,Surf.,PMS, Dr. & Signing	2/20/64	450 Cal. Days	3/2/64	Winter Shut.		52 11/28/64
I-IG 90-1 (27) 65 U-2 I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Winter Shut.		41 11/28/64
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS, Dr., Sign.,17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Winter Shut.		40 11/21/64
I 90-1 (30) 50 U-2 Superior-East	3,863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	--	--	42
I 90-1 (31) 54 Superior-East	----	N.A.Nelson Const. $480,654.11	757.4' S & C Str.	6/24/64	11/30/65	7/7/64	Good	10	39
I 90-1 (32) 59 Superior-East	----	N.A.Nelson Const. $534,213.12	825.75' S & C Str.	6/24/64	11/30/65	7/7/64	Fair	--	47
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.,Cem.Stab. Gase,PCC,PMS,Dr., Sign.,Light. & S & C UP	5/7/64	450 Cal. Days	5/20/64	Winter Shut.		42 11/20/64
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	--	2	3
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. Co. $1,147,263.95	981.46' S & C Str.	2/20/63	11/30/64	3/27/63	--	--	99
I 90-2 (20) 110 Bonner-Clinton	9.180	Skinner Enter. $16,504.99	Sign. & Delineation	3/25/64	30 Cal. Days	7/3/64	--	--	99
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Surf.,PMS, Dr. & Sign.	3/27/63	350 Cal. Days	4/10/63	Winter Shut.		96 10/9/64
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	81

MONTHLY CONSTRUCTION REPORT - 1/31/65

Division 11-30 - Continued									
I 90-2 (22) 108 Van Buren St.-Missoula	---	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 Dual S & C Strs. (1,718.0')	6/26/63	5/31/65	7/9/63	Fair	5	94
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit $3,196,581.58	Gr.,Dr.,Surf.,CBS, PMS,PCC,Sign. & Strs.	11/23/64	500 Cal. Days	12/29/64	Good	10	--
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	Not Started			
I 90-3 (12) 151 U-1 & F 205 (8) U-1, Drummond- E & W & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Sign.	9/3/64	500 Cal. Days	9/4/64	Good	65	30
I 90-3 (12) 151 U-1 Drummond-E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	1	5
I 90-3 (12) 151 U-3 Drummond-E. & W.	---	Riklin Const. Co. $363,900.31	4 Dual S & C Strs.	8/31/64	10/31/65	9/15/64	--	--	14
F 205 (8) U-2 Maxville-Drummond	---	Ralph Huckaba $232,828.67	3-S & C Strs.	8/31/64	10/31/64	9/15/64	--	--	16
F 215 (12) U-1 Florence-Missoula	---	Hightower & Lubrecht $59,437.28	121.5' Prestress. Br.	12/18/64	11/30/65	1/5/65	Good	10	11
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Strs.,Gr.,Surf., PMS & Dr.	3/25/64	350 Cal. Days	4/6/64	--	--	59
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Gr. & Dr.	3/25/64	200 Cal.	4/22/64	--	--	95
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. & PMS	7/1/64	200 Cal. Days	12/8/64	--	--	0
S 413 (3) & S 414 (3) Hall-E. & W.	4.361	Maronick Const. $333,208.92	Gr.,Surf.,PMS & S & C Str.	1/30/64	200 Cal. Days	4/6/64	--	--	96
SMP 4199-64, Granite, Mineral,Msla. & Ravalli	---	M & S Const. Co. $128,322.00	Cr. & Stockpiling	7/29/64	140 Cal. Days	8/31/64	Fair	17	71
Division 12-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr.,Surf.,RMS, Dr. & Strs. (778.25')	8/28/63	8/31/65	9/16/63	Fair	8	48
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. & PMS	1/29/64	140 Cal. Days	6/17/64	Winter Shut.		72 10/23/64
F 260 (10) W.Glacier-E.Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	--	--	53
S 410 (3) Troy-Yaak-River-Rexford	6.565	Walter Laas $633,562.64	Gr. & Dr.	9/31/64	250 Cal. Days	11/4/64	--	--	7
DISTRICT TWO - BUTTE									
Division 21-30 - Butte									
S 9 (10) Boulder-Cardwell	3.662	R.J.Sundling & Son $98,377.59	Reshape, Surf. & PMS	3/25/64	120 Cal. Days	5/13/64	--	--	86
I 15-1 (20) 51 U-1 Pipe Organ-So.	6.786	Naranche & Konda $1,745,735.27	Gr.,Agg.Surf.,PMS, Dr. & Sign.	12/29/64	350 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 1/31/65

Division 21-30 - Continued

I 15-1 (20) 51 U-2 Pipe Organ-No.	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	Not Started			
I 15-1 (20) 51 U-3 Pipe Organ-No.	-----	Haggerty-Messmer $219,109.87	Structures	12/29/64	9/30/65	Not Started			
I-IG 15-2 (16) 126 U-3 I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $23,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	99
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr.,Surf.,CSB,PMS,Dr., Sign. & OP	2/26/64	450 Cal. Days	4/9/64	Fair	22	66
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte-E. & W.	5.751	Lewis Const. Co. $154,155.80	Lighting, Signins, & Delineation	7/24/63	10 Cal. Days	9/24/63	--	--	99
S 35 (13) Jackson-Dillon	10.215	Zook Bros. $377,763.28	Grade & Drain	11/24/64	280 Cal. Days	Not Started			
F 43 (17) Wisdom-Divide	15.891	Schultz & Lindsay $273,294.30	PMS	7/1/64	180 Cal. Days	Not Started			
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf.,CSB, Conc. Pave.,PMS,Dr. & Sign.	12/18/63	400 Cal. Days	1/28/64	Winter Shut.12/3/64		51
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18;63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS, Dr., Sign. & 229.5' UP	6/30/64	450 Cal. Days	7/8/64	Fair	42	40
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-W. & E. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Winter Shut.12/11/64		17
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69(11) Whitehall-E. & W.,Homestake-E. & Whitehall-No.	9.627 2.580	Nilson-Smith Const. $2,837,392.42	Gr.,Agg.Surf.,PMS, Sign.,Dr. & 274.5' UP	11/12/64	450 Cal. Days	1/4/65	--	--	0
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	Fair	2	1
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	---	Ralph Huckaba $373,279.14	3 Dual Overpasses	11/12/64	7/31/66	12/9/64	Fair	6	2
I 90-5 (7) 233 U-1 Pipestone-Hot Spgs.-W.	7.141	Peter Kiewit $6,468,163.04	Gr.,Surf.,PMS, Dr., Signs & 123.0' OP	7/8/64	500 Cal. Days	7/28/64	Fair	135	29
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Surf.,Cem.Stab.Base, Conc.Pave. & Sign.	7/24/63	250 Cal. Days	10/22/63	--	--	99
S 426 (4) Logan-No.	0.238	Schultz & Lindsay $42,957.93	Gr.,Agg.Surf. & Dr.	10/28/64	150 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 1/31/65

Division 21-30 - Continued

SMP 2120-20-2258-01-23-4050 -- Boulder-So.	--	American Bldg. Co. $17,489.90	Pedestrian Crossing	9/30/64	6/30/65	10/19/64	--	--	95
SMP 2299-64 Jefferson & Lewis & Clark	---	Helena Sand & Gravel $106,700.00	Cr. & Stockpiling	1/29/64	180 Cal. Days	6/3/64	--	--	59

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' OP, Dual 244.5' UP, Gr.,Surf., Cem.Stab.Base,PMS,Conc.Pave. & Dr.	5/27/64	450 Cal. Days	6/4/64	Winter Shut.11/9/64		24
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Winter Shut.11/27/64		62
I-IG 90-6 (14) 287 U-1 I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS,Cem. Stab.Base,PCC,Dr. & Sign.	6/25/64	450 Cal. Days	9/2/64	Winter Shut.11/19/64		1
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Winter Shut.12/31/64		11
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	---	Strandberg Const. $213,148.05	Strs. (686.5')	6/25/64	7/31/65	9/15/64	Fair	10	23
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	---	Cop Construction $284,445.88	Strs. (755.0')	6/25/64	7/31/65	8/3/64	Fair	2	62
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Winter Shut.12/23/64	--	66
S 243 (3) Bozeman-So.	6.502	Maronick Const. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Winter Shut.11/16/64		19

DISTRICT THREE - GREAT FALLS

Division 31-30 - Continued

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. $168,926.53	Agg.Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	Winter Shut.11/3/64		25
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-So.	2.088	F & S Cont. $2,388,727.75	Gr., Surf.,PMS & Sign.	1/31/63	450 Cal. Days	2/21/63	Fair	22	94
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr.,Surf.,PMS, Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	--	--	69
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros.	Fencing	8/1/63	250 Cal.	10/1/63	Poor	3	68
I 15-4 (22) 210 Lyons Creek-No.	---	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	8	74
I 15-4 (25) 218 U-1 & F 238 (10,W.Creek-No.	2.699	F & S Cont. $1,843,885.51	Gr.,Agg.Surf.,PMS, Dr.,Sign. & Structures	10/30/64	350 Cal. Days	11/16/64	Poor	12	7
I 15-4 (25) 218 U-2 Wolf Creek-No.	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	Not Started			
I-IG 15-5 (20) 273 Sun River-Emerson	2.990	Interstate Contr. $1,141,710.52	Gr. & Dr.	6/25/64	350 Cal. Days	8/5/64	Winter Shut.12/12/64		72

Division 31-30 - Continued

I 15-5 (22) 273 Sun River-Emerson	---	Schultz & Lindsay $597,853.25	Dual 483.0' Conc.Br.	8/26/64	11/30/65	11/30/64	Poor	11	3
I 15-5 (26) 271 U-1 I-IG 15-5 (31) 273 U-1 I-IG 315-5 (3) 272 U-1 & U 388 (8),Gt.Falls-W. Sun River-Emer.Jct.,Gt. Falls-Spur-Sun River-10th Ave.	2.042 2.990 0.573 0.192	McLaughlin, Inc. Nilson-Smith S.Birch, Inc. $3,178,057.17	Gr.,Agg.Surf.,Cem.Stab. Base,Conc.Pave.,PMS Dr.,Sign. & 3 Conc.UPs (239.5',296.0',317.5')	1/22/65	500 Cal. Days	Not Started			
I 15-5 (26) 271 U-2 I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Gt.Falls-W.,Sun River- Emer.Jct., & Gt. Falls Spur	2.042 2.990 0.573	U.S.Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	Not Started			
I-IG 15-5 (27) 275 Great Falls-W.	---	Sletten Const. $399,132.97	Duals UPs (123.0' & 366.0') Single UP (244.5')	10/28/64	7/31/66	Not Started			
I-IG 15-5 (28) 274 U-1 Sun River-Emer.Jct.	---	Sletten Const.	264.5' Conc.Interch.	12/18/64	8/31/66	Not Started			
I 15-6 (8) 307 Dutton-No. & So.	0.065	Walter Mackin $217,260.55	346.0' Conc.Br.	10/28/64	9/30/65	11/11/64	Poor	8	3
ER 57 (2) (F 236) Dupuyer-Birch Creek	0.158	A & B Const. $34,718.80	Gr.,Agg.Surf.,BST & Dr.	10/28/64	5/31/65	11/27/64	Poor	4	11
ER 57 (4) (S 193) Valier-No. & W.	---	F.L.Flynn & Co. $151,680.23	284.5' Conc. Br.	1/26/65	6/30/66	Not Started			
ER 57 (6) (F 23[illegible]) Dupuyer-Birch Cr[illegible]	---	A & B Const. $105,233.53	121.5' Conc.Br. & Apps.	11/3/64	6/30/65	11/12/64	--	1	11
ER 59 (2) (F 65) Sun River-Choteau	---	Walter Mackin $42,439.52	60.98' Conc.Br.Add.	10/28/64	9/30/65	Not Started			
ER 59 (3) (F 275) Augusta-Choteau	---	Naranche & Konda $145,500.72	183.0' Conc.Br.	9/30/64	7/31/65	10/15/64	--	--	75
F 64 (10) Gt.Falls-Armington	0.220	Zook Bros. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	6
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Surf.,PMS,Dr., & Widen 1 TT Br.	3/25/64	200 Cal. Days	5/19/64	Winter Shut.	71 11/12/64	
F 149 (21), F 180(7) & F 395 (9),Gt.Falls-Ft. Benton & Gt.Falls Sts.	---	Lewis Const. $63,123.61	Lighting & Signals	8/26/64	200 Cal. Days	9/15/64	Poor	2	65
I-IG 315-5 (3) 372 U-2 Great Falls Spur	---	Sletten Const. $186,894.03	Structures	1/22/65	7/31/66	Not Started			

Division 32-30 - Havre

I 15-8 (11) 383 U-2 Pondera Co.-Can.Line	4.483	P.&D.Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	--	--	86
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS,Dr. & Sign.	5/22/63	400 Cal. Days	6/13/63	--	--	99

MONTHLY CONSTRUCTION REPORT - 1/31/65

Division 32-30 - Continued

ER 53 (2) (F 208) Babb-Piegan	---	E.F.Matelich Const. $72,845.50	Repair of 121.5' Conc. Br. & Apps.	10/28/64	5/31/65	11/20/64	Poor	--	24
ER 53 (4) (S 266) Browning-Babb	---	E.F.Matelich Const. $108,442.65	173.0' Conc.Br.	12/2/64	6/30/65	1/4/65	Fair	6	3
ER 53 (5) (S 249) Starr School Raoute	---	E.F.Matelich Const. $124,759.60	163' Conc.Gr.,Gr., Agg.Surf.,BST-Apps.	12/2/64	6/30/65	1/26/65	--	1	0
US 70 (4) Havre-So.	0.732	Baltrusch & Affil. $244,568.28	Gr.,Agg.Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	Winter Shut.12/10/64		55
F 154 (6) & F 220 (8) Cut Bank-E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Agg.Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Winter Shut.12/11/64		52
S 237 (3) Oilmont-E.	5.838	S.Birch, Inc. $413,654.72	Gr.,Agg.Surf.,PMS & Dr.	10/28/64	200 Cal. Days	Not Started			
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	Winter Shut.10/27/64		98
S 307 (14) Stanford-Geraldine	6.073	Cave Const., Inc. $337,957.73	Gr.,Agg.Surf.,PMS & Widen.of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	Winter Shut.10/8/64		95
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Agg.Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Winter Shut.11/9/ 64		65
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut.10/9/64		93
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affil. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	Winter Shut.11/24/64		42
SMP 5199-01-64,Chouteau, Glacier-Hill & Toole	---	Snyder Const. $116,492.55	Cr. & Stockpiling	11/24/64	150 Cal. Days	Not Started			

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 2 (17) Baker-Wibaux	24.383	P.A.Bradbury Const. $395,531.90	Agg.Surf. & PMS	7/1/64	200 Cal. Days	7/27/64	Winter Shut.11/13/64		51
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Wibaux Co. Line-West	4.185 12.764	S.Birch & Nilson-Smith $2,246,117.54	Sign.,Gr.,Agg.Surf., PMS,Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	--	--	98
S 194 (4) Ekalaka-Mill Iron	0.338	F.L.Flynn & Co. $117,818.42	Gr.,Agg.Surf.,Dr. & 224.5' Conc.Br.	7/1/64	6/30/65	9/15/64	Good	5	58
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	--	--	98
S 264 (4) Van Norman-No.	---	Walter Mackin $15,097.00	120' S.P.P.	9/30/64	60 Cal. Days	Not Started			
S 318 (4), S 347 (11) & FHP 55-1 (1), Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	200 Cal. Days	9/19/63	Winter Shut.9/25/64		87

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Can. Line	14.870	Hilde Const. $864,977.41	Gr.,Surf.,PMS & Dr. & Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Winter Shut.1/7/65		2

MONTHLY CONSTRUCTION REPORT - 1/31/65

Division 42 - 30-Continued

F 148 (8) Saco-East	---	Morgan & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Poor	12	10
F 148 (9) Saco-East	7.595	Peter Kiewit $89,836.53	Gr.,Agg.Surf.,PMS & Dr.	12/3/64	300 Cal. Days	Not Started			
F 193 (16) F 251 (11) Culbertson-Plentywood-Scobey	9.160	P.A.Bradbury Const. $695,074.32	Gr.,Surf.,PMS & Dr.	9/1/64	300 Cal. Days	10/14/65	--	--	8
S 415 (3) Medicine Lake-E.	6.041	Hilling Const. $186,770.37	Gr.,Surf.,Dr. & 91.5' Conc. Br.	7/1/64	180 Cal. Days	7/27/64	--	--	70
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Surf.,PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	Winter Shut.10/28/64		96
SMP 4220-01-4310-01-23-4030 St.Hwy.#13W,Wolf Point	--	Eskestrand Bros. $11,271.00	Drain.System & Ret. Wall Repair for GN UP	10/28/64	6/30/65	Not Started			
SMP 4399-64,McCone,Phillips, Roosevelt & Valley Counties	---	Francis Tindall $231,995.00	Cr. & Stockpiling	6/24/64	6/30/65	1/19/65	Fair	31	9

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) & F 230 (9) Billings-E. & Billings-P.Pillar	2.117	Empire Sand & Grav. $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	--	--	58
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	Poor	2	96
I 90-8 (19) 443 U-1 West Blgs.Interchange	1.168	Long Const. Co. $1,347,355.79	Sign. & Delineation Gr.,Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Good	15	78
I 90-8 (25) 438,Laurel-E.	6.137								
F 228 (19) U1,W.Blgs.	0.422								
S-SG 192 (4) U1,Kings Ave.	0.958								
I 90-8 (19) 443 U-2 Billings Interchange	1.168	U.S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	Suspended 5/20/64		25
F 228 (19) U2,Laurel-Blgs.	0.522								
S-SG 228 (19) Us,KingsAve.	0.958								
I 90-8 (22) 444 U-1 W.Billings Interchange	2.986	NW Engineering $1,393,683.58	Gr.,Agg.Surf.,PMS,Dr., Sign.,& 214.5' & 304.0' UPs	12/18/64	300 Cal. Days	Not Started			
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W.Billings Interchange	6.588	U.S.Steel Corp. $102,252.82	Fencing	12/18/64	250 Cal. Days	Not Started			
I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros. $2,531,631.97	Gr.,Agg.Surf.,PMS,Dr. & Structures	12/28/64	400 Cal. Days	1/22/65	--	2	0
I 90-8 (24) 443 & F 134(7) Laurel-Mossmain & Laurel-So.	5.943	Midland Electric $50,705.43	Sign. & Delineation	4/29/64	30 Cal. Days	7/10/64	Good	5	95
I 94-1 (7) 50,Custer-E. I 94-2 (7),Big Horn-Hysham F 114 (16), Hysham Conn.	19.972	Tschache Bros. $26,608.11	Sign. & Delineation	3/25/64	30 Cal. Days	10/21/64	--	--	85

MONTHLY CONSTRUCTION REPORT - 1/31/65

Division 51-30 - Continued

I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Completed 1/21/65	
SG 192 (5) Kings Ave. West	---	Cop Construction $120,205.84	Dual 189.5' OP	2/26/64	9/30/64	3/17/64	-- --	87
S 192 (7) Kings Ave. West	3.233	Schultz & Lindsay $147,458.93	Gr.,Surf.,PMS & Dr.	12/18/63	180 Cal. Days	3/9/64	Winter Shut.10/12/64	97

Division 52-30 - Miles City

F 262 (14) Broadus=Wyo. Line	9.551	Peter Kiewit $823,493.34	Gr.,Surf.,PMS, Dr. & 2 Brs. (243.0')	5/26/64	250 Cal. Days	6/29/64	-- --	61
S 388 (5) Miles City-Kinsey	9.705	Harry Norgaard $395,667.75	Gr.,Surf. & Dr.	7/1/64	250 Cal. Days	7/13/64	Winter Shut.10/12/64	86

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

F 8 (11) & F 239 (13) Wilsall-W.S.Spgs.-Harlowton	7.355	S.Birch, Inc. $736,618.64	Gr.,Surf.,PMS, & Drain	5/8/64	300 Cal. Days	6/15/64	Winter Shut.12/11/64	70
S 18 (6) Two Dot - South	7.341	Nilson-Smith $343,720.62	111.5' Br. and Gr., Surf.,PMS & Dr.	12/18/63	200 Cal. Days	4/2/64	Winter Shut.11/13/64	67
F 27 (6) & F 28 (5) Roundup-Grass Range	6.059	Husman Bros. $590,671.94	Gr.,Surf.,PMS, & Drain	7/1/64	300 Cal. Days	8/5/64	Winter Shut.11/24/64	63
F 33 (6) & F 108 (9) Billings-Roundup-South	8.039	S.Arkwright, Inc. $1,228,482.56	Gr.,Surf.,PMS, & Drain	8/28/63	350 Cal. Days	9/20/63	Winter Shut.11/25/64	78
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr.,Surf.,PMS, Dr.,Lighting & Signs	7/29/64	350 Cal. Days	8/31/64	Winter Shut.12/24/64	23
S 405 (3) Lewistown-Hanover	7.856	R.J.Sundling & Son $618,171.88	Gr.,Surf.,PMS, Dr. & 163.20' Br.	11/24/64	250 Cal. Days	1/12/65	-- --	0

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

Project	Location	Length	Type Work	Jan. 30, 1965 % Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka - SE	FH 2.5 FAS 5.7	Grade Base, Bit. Plt. Mix Paving	87 Sept/64	75	Wickens Bros. $ 486,018.00 ($250,000 FH funds) $ 746,575.80 Total contract
			Contract awarded by State 8/28/63			
			Construction under State supervision			
			Winter shutdown			
ERFO 41(1)	On St. Rte. 499, 7.1 mi. easterly from jct. with St. Rte.287,easterly 15.3 mi. to jct. with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving	40 Sept/65	57	Earl McNutt Co. $1,301,453.28
			Winter shutdown November 14			
GNP 8-A4	Bridge - North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge	73 June/65	61	Kyser Const. Co. $ 239,096.80
			Winter shutdown December 11, 1964			
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion	47	26	Crick Company $ 419,336.00
			Winter shutdown November 15			
ERFO 63(1)	GNP Route 7 - North Fork Road, west side of Park	0.16	Reconstruct 7 bridges and repair one bridge	35 Feb/65	90	Sletten Const. Co. $ 103,364.00
ERFO 66(2)	GNP Route 33 - McDonald Creek Bridge	200'	Treated Timber Structure	25	41	Rummel Const. Co. $ 45,312.00

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1965

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. Co. $527,753.01	806.6' S & C Str.	8/28/63	6/30/65	9/19/63	Fair	5	79
I 90-1 (22) 71 Tarkio-East	----	Schultz & Lindsay $471,284.13	762.22' S & C Str.	10/30/63	7/31/65	11/25/63	Fair	15	72
I 90-1 (24) 54 Superior-East	-----	N.A.Nelson Const. $449,454.72	757.4' S & C Str.	2/26/64	8/31/65	6/15/64	Fair	10	38
I 90-1 (25) 59 Superior-East	-----	N.A.Nelson Const. $507,566.85	825.75' S & C Str.	12/18/63	10/31/65	1/15/64	Good	4	65
I-IG 90-1 (26) 66 Tarkio-East	-----	Waddell Const. $302,221.21	3 - S & C Strs. (980.5')	2/26/64	6/30/65	4/27/64	Good	6	73
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-East	6.590 3.670	Murphy Bros. $1,509,908.75	Gr.,Surf.,PMS, Dr. & Signing	2/20/64	450 Cal. Days	3/2/64	Winter Shut.	52	11/28/64
I-IG 90-1 (27) 65 U-2 I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Winter Shut.	41	11/28/64
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS, Dr., Sign.,17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Winter Shut.	40	11/21/64
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	--	--	42
I 90-1 (31) 54 Superior-East	----	N.A.Nelson Const. $480,654.11	757.4' S & C Str.	6/24/64	11/30/65	7/7/64	Good	18	41
I 90-1 (32) 59 Superior-East	-----	N.A.Nelson Const. $534,213.12	825.75' S & C Str.	6/24/64	11/30/65	7/7/64	Good	12	63
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.,Cem.Stab. Base,PCC,PMS,Dr.,Sign., Light. & S & C UP	5/7/64	450 Cal. Days	5/20/64	Winter Shut.	42	11/20/64
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	--	--	8
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' S & C Str.	2/20/63	11/30/64	3/27/63	--	--	99
I 90-2 (20) 110 Bonner-Clinton	9.180	Skinner Enter. $16,504.99	Sign. & Delineation	3/25/64	30 Cal. Days	7/3/64	Completed 2/8/65		
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Surf.,PMS, Dr. & Sign.	3/27/63	350 Cal. Days	4/10/63	Winter Shut.	96	10/9/64

MONTHLY CONSTRUCTION REPORT - 2/28/65

Division 11-30 - Continued

I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	81
I 90-2 (22) 108 Van Buren St.-Missoula	-----	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 Dual S & C Strs. (1,718.0')	6/26/63	5/31/65	7/9/63	Fair	3	96
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit $3,196,581.58	Gr.,Dr.,Surf.,CBS, PMS,PCC, Sign. & Strs.	11/23/64	500 Cal. Days	12/29/64	Fair	16	1
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	Not Started			
I 90-3 (12) 151 U-1 & F 205 (8) U-1, Drummond-E & W & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Sign.	9/3/64	500 Cal. Days	9/4/64	Good	40	28
I 90-3 (12) 151 U-1 Drummond-E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	--	6
I 90-3 (12) 151 U-3 Drummond-E. & W.	-----	Riklin Const. Co. $363,900.31	4 Dual S & C Str.	8/31/64	10/31/65	9/15/64	--	--	14
F 205 (8) U-2 Maxville-Drummond	-----	Ralph Huckaba $232,828.67	3-S & C Strs.	8/31/64	10/31/64	9/15/64	--	--	16
F 215 (12) U-1 Florence-Missoula	-----	Hightower & Lubrecht $59,437.28	121.5' Prestress. Br.	12/18/64	11/30/65	1/5/65	Good	9	26
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Strs.,Gr.,Surf., PMS & Dr.	3/25/64	350 Cal. Days	4/6/64	Fair	4	59
S 328 (2) Conner Cutoff	-----	York Const. Co. $14,460.00	Repair of 173.0' Br.	2/25/65	6/15/65	Not Started			
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Gr. & Dr.	3/25/64	200 Cal. Days	4/22/64	--	4	95
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. & PMS	7/1/64	200 Cal. Days	12/8/64	--	--	0
S 413 (3) & S 414 (3) Hall-E. & W.	4.361	Maronick Const. $333,208.92	Gr.,Surf.,PMS & S & C Str.	1/30/64	200 Cal. Days	4/6/64	--	--	96
SIE 4199-64, Granite, Mineral,Msla. & Ravalli	----	M & S Const. Co. $128,322.00	Cr. & Stockpiling	7/29/64	140 Cal. Days	8/31/64	Good	17	99

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr.,Surf.,RMS, Dr. & Strs. (778.25')	8/28/63	8/31/65	9/16/63	Fair	10	50
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. & PMS	1/29/64	140 Cal. Days	6/17/64	Winter Shut.		72 10/23/64
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis, Inc. $981,343.60	1536.0' Conc.Br. & Gr., Agg.Surf. & PMS	Subj. to BPR Conc.	6/15/65	Not Started			
F 260 (10) W.Glacier-E.Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	--	--	53
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Gr. & Dr.	9/31/64	250 Cal. Days	11/4/64	--	--	7

MONTHLY CONSTRUCTION REPORT - 2/28/65

Division 12-30 - Continued

SMP 1599-65 Flathead & Lincoln	---	Engebretson Gravel $178,222.00	Cr. & Stockpiling	2/25/65	180 Cal. Days	Not Started			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (10) Boulder-Cardwell	3.662	R.J.Sundling & Son $98,377.59	Reshape, Surf. & PMA	3/25/64	120 Cal. Days	5/13/64	--	--	86
I 15-1 (20) 51 U-1 Pipe Organ-So.	6.786	Naranche & Konda $1,745,735.27	Gr.,Agg.Surf.,PMS, Dr. & Sign.	12/29/64	350 Cal. Days	Not Started			
I 15-1 (20) 51 U-2 Pipe Organ-No.	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	0
I 15-1 (20) 51 U-3 Pipe Organ-No.	----	Haggerty-Messmer $219,109.87	Structures	12/29/64	9/30/65	Not Started			
I-IG 15-2 (16) 126 U-3 I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $23,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	99
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr.,Surf.,CSB,PMS,Dr., Sign. & OP	2/26/64	450 Cal. Days	4/9/64	Fair	11	66
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte-E. & W.	5.751	Lewis Const. Co. $154,155.80	Lighting, Signing, & Delineation	7/24/63	10 Cal. Days	9/24/63	--	--	99
S 35 (13) Jackson-Dillon	10.215	Zook Bros. $377,763.28	Grade & Drain	11/24/64	280 Cal. Days	Not Started			
F 43 (17)_ Wisdom-Divide	15.891	Schultz & Lindsay $273,294.30	PMS	7/1/64	180 Cal. Days	Not Started			
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf.,CSB, Conc. Pave.,PMS,Dr. & Sign.	12/18/63	400 Cal. Days	1/28/64	Winter 12/3/64		51
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS, Dr., Sign. & 229.5' UP	6/30/64	450 Cal. Days	7/8/64	Fair	51	42
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-W. & E. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal.. Days	8/7/64	Winter Shut.		17 12/11/64
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69(11) Whitehall-E. & W.,Homestake-E. & Whitehall-No.	9.627 2.580	Nilson-Smith Const. $2,837,392.42	Gr.,Agg.Surf.,PMS, Sign.,Dr. & @74.5' UP	11/12/64	450 Cal. Da s	1/4/65	--	4	0
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	Fair	2	3
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	-----	Ralph Huckaba $373,279.14	3 Dual Overpasses	11/12/64	7/31/66	12/9/64	Fair	5	3

MONTHLY CONSTRUCTION REPORT - 2/28/65

Division 21-30 - Continued

I 90-5 (7) 233 U-1 Pipestone-Hot Spgs.-W.	7.141	Peter Kiewit $6,468,163.04	Gr.,Surf.,PMS,Dr., Signs & 123.0' OP	7/8/64	500 Cal. Days	7/28/64	Fair	135	31
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Surf.,Cem.Stab.Base, Conc.Pave. & Sign.	7/24/63	250 Cal. Days	10/22/63	--	--	99
S 426 (4) Logan-No.	0.238	Schultz & Lindsay $42,957.93	Gr.,Agg.Surf. & Dr.	10/28/64	150 Cal. Days	Not Started			
SMP 2120-20-2258-01-23-4050 Boulder-So.	---	American Bldg. Co. $17,489.90	Pedestrian Crossing	9/30/64	6/30/65	10/19/64	--	--	95
SMP 2299-64 Jefferson & Lewis & Clark	----	Helena Sand & Gravel $106,700.00	Cr. & Stockpiling	1/29/64	180 Cal. Days	6/3/64	--	--	59

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' OP, Dual 244.5' UP, Gr.,Surf., Cem.Stab.Base,PMS,Conc.Pave. & Dr.	5/27/64	450 Cal. Days	6/24/64	Winter Shut.11/9/64		24
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Winter Shut.11/27/64		62
I-IG 90-6 (14) 287 U-1 I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS,Cem. Stab.Base,PCC, Dr. & Sign.	6/25/64	450 Cal. Days	9/2/64	Winter Shut.11/19/64		1
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Winter Shut.12/31/64		11
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	----	Strandberg Const. $213,148.05	Strs. (686.5')	6/25/64	7/31/65	9/15/64	Fair	9	43
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	----	Cop Construction $284,445.88	Strs. (755.0')	6/25/64	7/31/65	8/3/64	Fair	3	62
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Winter Shut.12/23/64		66
S 243 (3) Bozeman-So.	6.502	Maronick Const. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Winter Shut.11/16/64		19

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. $168,926.53	Agg.Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	Winter Shut.11/3/64		25
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-So.	2.088	F & S Cont. $2,388,727.75	Gr.,Surf.,PMS & Sign.	1/31/63	450 Cal. Days	2/21/63	Fair	12	94
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr.,Surf.,PMS, Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	--	--	69
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Poor	2	72

MONTHLY CONSTRUCTION REPORT - 2/28/65

Division 31-30 - Continued

I 15-4 (22) 210 Lyons Creek-No.	---	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	4	74
I 15-4 (25) 218 U-1& F 238 (10),W.Creek-No.	2.699	F & S Cont. $1,843,885.51	Gr.,Agg.Surf.,PMS, Dr.,Sign. & Structures	10/30/64	350 Cal. Days	11/16/64	Fair	25	9
I 15-4 (25) 218 U-2 Wolf Creek-No.	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	Not Started			
I-IG 15-5 (20) 273 Sun River-Emerson	2.990	Interstate Contr. $1,141,710.52	Gr. & Dr.	6/25/64	350 Cal. Days	8/5/64	Winter Shut.	72 12/12/64	
I 15-5 (22) 273 Sun River-Emerson	---	Schultz & Lindsay $597,853.25	Dual 483.0' Conc.Br.	8/26/64	11/30/65	11/30/64	Poor	8	6
I 15-5 (26) 271 U-1 I-IG 15-5 (31) 273 U-1 I-IG 315-5 (3) 272 U-1 & U 388 (8),Gt.Falls-W. Sun River-Emer.Jct.,Gt. Falls-Spur-Sun River-10th Ave.	2.042 2.990 0.573 0.192	McLaughlin, Inc. Nilson-Smith S.Birch, Inc. $3,178,057.17	Gr.,Agg.Surf.,Cem.Stab. Base,Conc.Pave.,PMS Dr.,Sign. & 3 Conc. UPs (239.5',296.0',317.5')	1/22/65	500 Cal. Days	Not Started			
I 15-5 (26) 271 U-2 I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Gt.Falls-W.,Sun River- Emer.Jct., & Gt. Falls Spur	2.042 2.990 0.573	U.S.Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	Not Started			
I-IG 15-5 (27) 275 Great Falls-W.	-----	Sletten Const. $399,132.97	Dual UPs (123.0' & 366.0') Single UP (244.5')	10/28/64	7/31/66	Not Started			
I-IG 15-5 (28) 274 U-1 Sun River-Emer.Jct.	-----	Sletten Const. $234,405.48	264.5' Conc.Interch.	12/18/64	8/31/66	Not Started			
I-IG 15-5 (28) 274 U-2 Sun River-Emer.Jct.	-----	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	Not Started			
I 15-6 (8) 307 Dutton-No. & So.	0.065	Walter Mackin $217,260.55	346.0' Conc.Br.	10/28/64	9/30/65	11/11/64	Fair	8	7
ER 50 (2) (F252) & ER 50 (3) (S 330) Ft.Benton-Havre & Chester-So.	----	Cave Const. $10,658.00	Fill repair & bank protection	2/25/65	50 Cal. Days	Not Started			
ER 57 (2) (F 236) Dupuyer-Birch Creek	0.158	A & B Const. $34,718.80	Gr.,Agg.Surf.,BST & Dr.	10/28/64	5/31/65	11/27/64	Poor	--	11
ER 57 (4) (S 193) Valier-No. & W.	-----	F.L.Flynn & Co. $151,680.23	284.5' Conc. Br.	1/26/65	6/30/66	Not Started			
ER 57 (6) (F 236) Dupuyer-Birch Creek	-----	A & B Const. $105,233.53	121.5' Conc.Br. & Apps.	11/3/64	6/30/65	11/12/64	--	--	15
ER 57 (7) (F 236) Dupuyer-Birch Creek	0.284	Naranche & Konda $75,156.18	81.5' Conc.Br. & Gr., Agg.Surf.,BST & Dr.	2/25/65	9/30/65	Not Started			
ER 59 (2) (F 65) Sun River-Choteau	---	Walter Mackin $42,439.52	60.98' Conc.Br.Add.	10/28/64	9/30/65	Not Started			
ER 59 (3) (F 275) Augusta-Choteau	----	Naranche & Konda $145,500.72	183.0' Conc.Br.	9/30/64	7/31/65	10/15/64	--	--	75

MONTHLY CONSTRUCTION REPORT - 2/28/65

Division 31-30 - Continued

F 64 (10) Gt.Falls-Armington	0.220	Zook Bros. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	6
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Surf.,PMS,Dr., & Widen 1 TT Br.	3/25/64	200 Cal. Days	5/19/64	Winter Shut.11/12/64	71
F 149 (21), F 180 (7) & F 395 (9),Gt.Falls-Ft. Benton & Gt.Falls Sts.	---	Lewis Const. $63,123.61	Lighting & Signals	8/26/64	200 Cal. Days	9/15/64	Poor 2	65
I-IG 315-5 (3) 372 U-2 Great Falls Spur	---	Sletten Const. $186,894.03	Structures	1/22/65	7/31/66	Not Started		

Division 32-30 - Havre

I 15-8 (11) 383 U-2 Pondera Co.-Can.Line	4.483	P.&D.Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	-- --	86
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS,Dr. & Sign.	5/22/63	400 Cal. Days	6/13/63	Completed 2/1/65	
ER 53 (2) (F 208) Babb-Piegan	----	E.F.Matelich Const. $72,845.50	Repair of 121.5' Conc. Br. & Apps.	10/28/64	5/31/65	11/20/64	-- --	34
ER 53 (4) (S 266) Browning-Babb	---	E.F.Matelich Const. $108,442.65	173.0' Conc. Br.	12/2/64	6/30/65	1/4/65	Fair 6	15
ER 53 (5) (S 249) Starr School Route	----	E.F.Matelich Const. $124,759.60	163' Conc. Br.,Gr., Agg.Surf.,BST,Apps.	12/2/64	6/30/65	1/26/65	-- --	0
US 70 (4) Havre-So.	0.732	Baltrusch & Affil. $244,568.28	Gr.,Agg.Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	Winter Shut.12/10/64	59
F 154 (6) & F 220 (8) Cut Bank-E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Agg.Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Winter Shut.12/11/64	52
S 237 (3) Oilmont-E.	5.838	S.Birch, Inc. $413,654.72	Gr.,Agg.Surf.,PMS & Dr.	10/28/64	200 Cal. Days	Not Started		
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	Winter Shut.10/27/64	98
S 307 (14) Stanford-Geraldine	6.073	Cave Const.,Inc. $337,957.73	Gr.,Agg.Surf.,PMS & Widen. of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	Winter Shut.10/8/64	95
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Agg. Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Winter Shut.11/9/64	65
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut.10/9/64	93
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affil. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	Winter Shut.11/24/64	42
SMP 4199-01-64,Chouteau Glacier-Hill & Toole	---	Snyder Const.	Cr. & Stockpiling	11/24/64	150 Cal.	Not Started		

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 2 (17) Baker-Wibaux	24.383	P.A.Bradbury Const. $395,531.90	Agg.Surf. & PMS	7/1/64	200 Cal. Days	7/27/64	Winter Shut.11/13/64	51

MONTHLY CONSTRUCTION REPORT - 2/28/65

Division 41-30 - Continued

I 94-6 (7) 216 &	4.185	S.Birch &	Sign.,Gr.,Agg.Surf.,	9/25/63	400 Cal.	10/16/63	--	--	98
I 94-6 (8) 221 U-1	12.764	Nilson-Smith	PMS,Dr.,Widen 106.0'		Days				
Wibaux Co. Line-West		$2,246,117.54	Br. & one 123.0' OP						
I 94-6 (9) 221	12.764	R.C.Blain & Sons	Seeding	2/25/65	11/30/65	Not Started			
Wibaux Co. Line-West		$4,700.42							
S 194 (4)	0.338	F.L.Flynn & Co.	Gr.,Agg.Surf.,Dr. &	7/1/64	6/30/65	9/15/64	--	--	58
Ekalaka-Mill Iron		$117,818.42	224.5' Conc.Br.						
F 246 (13)	9.203	Peter Kiewit	Gr.,Agg.Surf.,PMS	10/30/63	250 Cal.	11/14/63	--	--	98
Circle-Glendive		$703,810.52	& Dr.		Days				
S 264 (4)	---	Walter Mackin	120' S.P.P.	9/30/64	60 Cal.	Not Started			
Van Norman-No.		$15,097.00			Days				
S 318 (4), S 347 (11)	8.195	Wickens Bros.	Gr.,Agg.Surf.,PMS	8/28/63	200 Cal.	9/19/63	Winter		87
& FHP 55-1 (1), Alzada-Ekalaka		$745,575.80	& Dr.		Days		Shut.9/25/64		

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16)	14.870	Hilde Const.	Gr.,Surf.,PMS & Dr.	8/14/64	280 Cal.	11/5/64	Winter		2
Glasgow-Opheim-Can.Line		$86,977.41	& Widening Brs.		Days		Shut.1/7/65		
F 148 (8)	-----	Morgan & Oswood	Structures	9/30/64	6/30/65	10/27/64	Poor	14	12
Saco-East		$403,722.58							
F 148 (9)	7.595	Peter Kiewit	Gr.,Agg.Surf.,PMS	12/3/64	300 Cal.	Not Started			
Saco-East		$89,836.53	& Dr.		Days				
F 193 (16) & F 251 (11)	9.160	P.A.Bradbury Const.	Gr.,Agg.Surf.,PMS	9/1/64	300 Cal.	10/14/65	--	--	8
Culbertson-Plentywood-Scobey		$695,074.32	& Dr.		Days				
S 415 (3)	6.041	Hilling Const.	Gr.,Surf.,Dr. &	7/1/64	180 Cal.	7/27/64	--	--	70
Medicine Lake-E.		$186,770.37	91.5' Conc. Br.		Days				
S 417 (3)	7.292	Hilling Const.	Gr.,Surf.,PMS & Dr.	11/20/63	200 Cal.	4/20/64	Winter		96
Antelope-Coalridge		$352,565.66			Days		Shut.10/28/64		
SMP 4220-01-4310-01-23-4030	---	Eskestrand Bros.	Drain.System & Ret.	10/28/64	6/30/65	Not Started			
St.Hwy.#13W,Wolf Point		$11,271.00	Wall Repair for GN UP						
SMP 4399-64,McCone,Phillips,	---	Francis Tindall	Cr. & Stockpiling	6/24/64	6/30/65	1/19/65	Fair	--	16
Roosevelt & Valley Counties		$231,995.00							

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) & F 230 (9)	2.117	Empire Sand & Grav.	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal.	7/10/64	--	--	58
Billings-E. & Billings-P.Pillar		$642,885.49			Days				
F 86 (24)	11.762	Gus M. Albert	Gr.,Surf.,PMS & Dr.	Subj. to	300 Cal.				
Miles City-No.Dak. Line		$991,660.29		BPR Conc.	Days				
I-IG 90-8 (17) 433 U-3	5.252	Grand Fence Co.	Fencing	1/31/63	200 Cal.	4/15/63	--	--	96
Laurel-Mossmain		$38,985.00			Days				
I 90-8 (19) 443 U-1	1.168	Long Const. Co.	Sign. & Delineation	9/25/63	350 Cal.	10/21/63	--	--	78
West Blgs.Interchange		$1,347,355.79	Gr.,Surf. & PMS		Days				
I 90-8 (25) 438,Laurel-E.	6.137								
F 228 (19) U1,W.Blgs.	0.422								
S-SG 192 (4) U1,KingsAve.	0.958								

MONTHLY CONSTRUCTION REPORT - 2/28/65

Division 51-30 - Continued

I 90-8 (19) 443 U-2 Billings Interchange	1.168	U. S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	Suspended 5/20/64	25	
F 228 (19) U2,Laurel-Blgs. S-SG 228 (19) U2,KingsAve.	0.522 0.958								
I 90-8 (22) 444 U-1 W.Billings Interchange	2.986	NW Engineering $1,393,683.58	Gr.,Agg.Surf.,PMS,Dr., Sign. & 214.5' & 304.0' UPs	12/18/64	300 Cal. Days	Not Started			
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W.Billings Interchange	6.588 $102,252.82	U.S.Steel Corp.	Fencing	12/18/64	250 Cal. Days	Not Started			
I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros. $2,531,631.97	Gr.,Agg.Surf.,PMS,Dr. & Structures	12/28/64	400 Cal. Days	1/22/65	Poor	8	2
I 90-8 (24) 443 & F 134(7) Laurel-Mossmain & Laurel-So.	5.943	Midland Electric $50,705.43	Sign. & Delineation	4/29/64	30 Cal. Days	7/10/64	--	--	95
IG 90-8 (29) 395 Reedpoint-East	----	Empire Sand & Grav. $15,831.80	Removal of 207.5' Steel OP	2/25/65	6/30/65	Not Started			
I 94-1 (7) 50,Custer-E. I 94-2 (7),Big Horn-Hysham F 114 (16),Hysham Conn.	19.972	Tschache Bros. $26,608.11	Sign. & Delineation	3/25/64	30 Cal. Days	1021/64	--	--	85
SG 192 (5) Kings Ave. West	----	Cop Construction $120,205.84	Dual 189.5' OP	2/26/64	9/30/64	3/17/64	--	--	87
S 192 (7) Kings Ave. West	3.233	Schultz & Lindsay $147,458.93	Gr.,Surf.,PMS & Dr.	12/18/63	180 Cal. Days	3/9/64	Winter Shut.10/12/64		97

Division 52-30 - Miles City

F 262 (14) Broadus-Wyo.Line	9.551	Peter Kiewit $823,493.34	Gr.,Surf.,PMS, Dr. & 2 Brs. (243.0')	5/26/64	250 Cal. Days	6/29/64	--	12	61
S 388 (5) Miles City-Kinsey	9.705	Harry Norgaard $395,667.75	Gr.,Surf. & Dr.	7/1/64	250 Cal. Days	7/13/64	Winter Shut.10/12/64		86

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

F 8 (11) & F 239 (13) Wilsall-W.S.Spgs.-Harlowton	7.355	S.Birch,Inc. $736,618.64	Gr.,Surf.,PMS & Dr.	5/8/64	300 Cal. Days	6/15/64	Winter Shut.12/11/64		70
S 18 (6) Two Dot-South	7.341	Nilson-Smith $343,720.62	111.5' Br. and Gr., Surf.,PMS & Dr.	12/18/63	200 Cal. Days	4/2/64	Winter Shut.11/13/64		67
F 27 (6) & F 28 (5) Roundup-Grass Range	6.059	Husman Bros. $590,671.95	Gr.,Surf.,PMS & Dr.	7/1/64	300 Cal. Days	8/5/64	Winter Shut.11/24/64		63
F 33 (6) & F 108 (9) Billings-Roundup-So.	8.039	S.Arkwright,Inc. $1,228,482.56	Gr.,Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	Winter Shut.11/25/64		79
ER 54 (1) (F 235) Armington-Lewistown	---	Cave Const. $3,300.90	Repair of Riv.Bank	Subj. to BPR Conc.	60 Cal. Days				
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr.,Surf.,PMS, Dr.,Lighting & Sings	7/29/64	350 Cal. Days	8/31/64	Winter Shut.12/24/64		23
S 405 (3) Lewistown-Hanover	7.856	R.J.Sundling & Son $618,171.88	Gr.,Surf.,PMS, Dr. & 163.0' Br.	11/24/64	250 Cal. Days	1/12/65	--	--	0
F 9999 (2) Garrison-Forsyth	348.706	Skinner & Allen $96,768.02	Signals	Subj. to BPR Conc.	12/1/65				

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

Project	Location	Length	Type Work	Feb. 28, 1965 % Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka-SE	FH 2.5 FAS5.7	Grade, Base, Bit. Plt. Mix Paving	87 Sept/64	75	Wickens Bros. $ 486,018.00 ($250,000 FH funds) $ 746,575.80 Total contract
			Contract awarded by State 8/28/63 Construction under State supervision Winter shutdown			
ERFO 41(1)	On St. Rte. 499, 7.1 mi. easterly from jct. with St. Rte.287,easterly 15.3 mi. to jct. with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving	40 Sept/65	57	Earl McNutt Co. $1,301,453.28
			Winter shutdown November 14			
GNP 8-A4	Bridge - North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge	73 June/65	61	Kyser Const. Co. $ 239,096.80
			Winter shutdown December 11, 1964			
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion	47	26	Crick Company $ 419,336.00
			Winter shutdown November 15			
ERFO 63(1)	GNP Route 7 - North Fork Road, west side of Park	0.16	Reconstruct 7 bridges and repair one bridge	26 Feb/65	70	Sletten Const. Co. $ 103,364.00
ERFO 66(2)	GNP Route 33 - McDonald Creek Bridge	200'	Treated timber structure	18	25	Rummel Const. Co. $ 45,312.00

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1965

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. Co. $527,753.01	806.6' S & C Str.	8/28/63	6/30/65	9/19/63	Fair	12	79
I 90-1 (22) 71 Tarkio-East	---	Schultz & Lindsay $471,284.13	762.22' S & C Str.	10/30/63	7/31/65	11/25/63	Fair	14	81
I 90-1 (24) 54 Superior-East	---	N.A.Nelson Const. $449,454.72	757.5' S & C Str.	2/26/64	8/31/65	6/15/64	Good	9	50
I 90-1 (25) 59 Superior-East	---	N.A.Nelson Const. $507,566.85	825.75' S & C Str.	12/18/63	10/31/65	1/15/64	Good	9	74
I-IG 90-1 (26) 66 Tarkio-East	---	Waddell Const. $302,221.21	3 - S & C Strs. (980.5')	2/26/64	6/30/65	4/27/64	Fair	6	73
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 & S 419 (3), Tarkio-East	6.590 3.670	Murphy Bros. $1,509,908.75	Gr.,Surf.,PMS, Dr. & Signing	2/20/64	450 Cal. Days	3/2/64	Winter Shut.11/28/64		52
I-IG 90-1 (27) 65 U-2 I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Resumed 3/12/65		43
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS, Dr., Sign.,17.25' Jr.Gr.Sep.	6/24/64	350 Cal.	7/22/64	Winter Shut.11/21/64		40
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	--	--	42
I 90-1 (31) 54 Superior-East	---	N.A.Nelson Const. $480,654.11	757.4' S & C Str.	6/24/64	11/30/65	7/7/64	Good	14	67
I 90-1 (32) 59 Superior-East	---	N.A.Nelson Const. $534,213.12	825.75' S & C Str.	6/24/64	11/30/65	7/7/64	Fair	9	74
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.,Cem.Stab. Base,PCC, PMS, Dr.,Sign., Light. & S & C UP	5/7/64	450 Cal. Days	5/20/64	Winter Shut.11/20/64		42
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	--	--	8
I-IG 90-2 (18) 82 Huson-West	-	Sletten Const. $1,147,263.95	981.46' S & C Str.	2/20/63	11/30/64	3/27/63	Completed 12/4/64		
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Surf.,PMS, Dr. & Sign.	3/27/63	350 Cal. Days	4/10/63	Winter Shut.10/9/64		96
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	81

MONTHLY CONSTRUCTION REPORT - 3/31/65

Division 11-30 - Continued

I 90-2 (22) 108 Van Buren St.-Missoula	---	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 Dual S & C Strs. (1,718.0')	6/26/63	5/31/65	7/9/63	Poor	1	97
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit $3,196,581.58	Gr.,Dr.,Surf.,CBS, PMS, PCC, Sign. & Strs.	11/23/64	500 Cal. Days	12/29/64	Fair	15	1
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	Not Started			
I 90-3 (12) 151 U-1 & F 205 (8) U-1, Drummond- E. & W. & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Sign.	9/3/64	500 Cal. Days	9/4/64	--	--	28
I 90-3 (12) 151 U-1 Drummond-E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	--	6
I 90-3 (12) 151 U-3 Drummond-E. & W.	----	Riklin Const. Co. $363,900.31	4 Dual S & C Str.	8/31/64	10/31/65	9/15/64	--	--	14
F 205 (8) U-2 Maxville-Drummond	---	Ralph Huckaba $232,828.67	3-S & C Strs.	8/31/64	10/31/64	9/15/64	--	--	16
F 215 (12) U-1 Florence-Missoula	---	Hightower & Lubrecht $59,437.28	-121.5' Prestress.Br.	12/18/64	11/30/65	1/5/65	Good	6	60
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Strs.,Gr.,Surf., PMS & Dr.	3/25/64	350 Cal. Days	4/6/64	--	--	60
S 3;8 (2) Conner Cutoff	---	York Const. $14,460.00	Repair of 173.0' Br.	2/25/65	6/15/65	3/29/65	--	--	--
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Gr. & Dr.	3/25/64	200 Cal. Days	4/22/64	--	--	98
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. & PMS	7/1/64	200 Cal. Days	12/8/64	--	7	0
S 413 (3) & S 414 (3) Hall-E. & W.	4.361	Maronick Const. $333,208.92	Gr.,Surf.,PMS & S & C Str.	1/30/64	200 Cal. Days	4/6/64	--	--	96
SMP 4199-64, Granite, Mineral,Msla. & Ravalli	---	M & S Const. Co. $128,322.00	Cr. & Stockpiling	7/29/64	140 Cal. Days	8/31/64	Completed 3/1/65		

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr.,Surf.,RMS, Dr. & Strs. (778.25')	8/28/63	8/31/65	9/16/63	Fair	15	54
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. & PMS	1/29/64	140 Cal. Days	6/17/64	Winter Shut.		72 10/23/64
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis, Inc. $981,343.60	1536.0' Conc.Br. & Gr., Agg.Surf. & PMS	3/24/65	6/15/65	Not Started			
F 260 (10) W.Glacier-E.Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	--	--	53
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Gr. & Dr.	9/31/64	250 Cal. Days	11/4/64	Fair	12	8
SMP 1599-65 Flathead & Lincoln	---	Engebretson Gravel $178,222.00	Cr. & Stockpiling	2/25/65	180 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 3/31/65

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (10) Boulder-Cardwell	3.662	R.J.Sundling & Son $98,377.59	Reshape, Surf. & PMS	3/25/64	120 Cal. Days	5/13/64	--	--	86
I 15-1 (20) 51 U-1 Pipe Organ-So.	6.786	Naranche & Konda $1,745,735.27	Gr.,Agg.Surf.,PMS, Dr. & Sign.	12/29/64	350 Cal. Days	Not Started			
I 15-1 (20) 51 U-2 Pipe Organ-No.	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	0
I 15-1 (20) 51 U-3 Pipe Organ-No.	---	Haggerty-Messmer $219,109.87	Structures	12/29/64	9/30/65	2/18/65	Poor	12	5
I-IG 15-2 (16) 126 U-3 I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $23,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	99
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr.,Surf.,CSB,PMS,Dr., Sign. & OP	2/26/64	450 Cal. Days	4/9/64	--	--	66
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte-E. & W.	5.751	Lewis Const. Co. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	9/24/63	--	--	99
S 35 (13) Jackson-Dillon	10.215	Zook Bros. $377,763.28	Grade & Drain	11/24/64	280 Cal. Days	Not Started			
F 43 (17) Wisdom Divide	15.891	Schultz & Lindsay $273,294.30	PMS	7/1/64	180 Cal. Days	Not Started			
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf.,CSB, Conc. Pave.,PMS, Dr. & Sign.	12/18/63	400 Cal. Days	1/28/64	Winter Shut.	12/3/64	51
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS, Dr., Sign. & 229.5' UP	6/30/64	450 Cal. Days	7/8/64	--	--	40
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-W. & E. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Winter Shut.	12/11/64	17
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69(11) Whitehall-E. & W., Homestake-E. & Whitehall-No.	9.627 2.580	Nilson-Smith Const. $2,837,392.42	Gr.,Agg.Surf.,PMS, Sign.,Dr. & UP	11/12/64	450 Cal. Days	1/4/65	--	--	2
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	--	--	4
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	---	Ralph Huckaba $373,279.14	3 Dual Overpasses	11/12/64	7/31/66	12/9/64	Poor	4	3
I 90-5 (7) 233 U-1 Pipestone-Hot Spgs.-W.	7.141	Peter Kiewit $6,468,163.04	Gr.,Surf.,PMS, Dr., Signs & 123.0' OP	7/8/64	500 Cal. Days	7/28/64	Fair	--	37

MONTHLY CONSTRUCTION REPORT - 3/31/65

Division 21-30 - Continued

I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Surf., Cem.Stab.Base, Conc.Pave. & Sign.	7/24/63	250 Cal. Days	10/22/63	--	--	99
S 426 (4) Logan-No.	0.238	Schultz & Lindsay $42,957.93	Gr.,Agg.Surf. & Dr.	10/28/64	150 Cal. Days	Not Started			
SMP 2120-20-2258-01-23-4050 Boulder-So.	---	American Bldg. Co. $17,489.90	Pedestrian Crossing	9/30/64	6/30/65	10/19/64	--	--	96
SMP 2299-64 Jefferson & Lewis & Clark	---	Helena Sand & Grav. $106,700.00	Cr. & Stockpiling	1/29/64	180 Cal. Days	6/3/64	Fair	6	64

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' OP, Dual 244.5' UP, Gr.,Surf., Cem.Stab.Base,PMS,Conc.Pave. & Dr.	5/27/64	450 Cal. Days	6/24/64	Winter Shut.11/9/64		24
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Winter Shut.11/27/64		62
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS,Cem. Stab.Base,PCC,Dr. & Sign.	625/64	450 Cal. Days	9/2/64	Resumed 3/8/65	4	2
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Winter Shut.12/31/64		11
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	---	Strandberg Const. $213,148.05	Strs. (686.5')	6/25/64	7/31/65	9/15/64	Fair	10	53
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	---	Cop Construction $284,445.88	Strs. (755.0')	6/25/64	7/31/65	8/3/64	Fair	8	62
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Winter Shut.12/23/64		66
S 243 (3) Bozeman-So.	6.502	Maronick Const. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Winter Shut.11/16/64		19

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. $168,926.53	Agg.Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	Winter Shut.11/3/64		25
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-So.	2.088	F & S Cont. $2,388,727.75	Gr.,Surf.,PMS & Sign.	1/31/63	450 Cal. Days	2/21/63	Fair	14	94
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr.,Surf.,PMS,Dr. & Sign.	8/1/63	420 Cal. Days	8/19/63	--	--	69
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	--	--	72
I 15-4 (22) 210 Lyons Creek-No.	---	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	--	--	77

MONTHLY CONSTRUCTION REPORT - 3/31/65

Division 31-30 - Continued

I 15-4 (25) 218 U-1 & F 238 (10), W.Creek-No.	2.699	F & S Cont. $1,843,885.51	Gr., Agg.Surf., PMS, Dr., Sign. & Structures	10/30/64	350 Cal. Days	11/16/64	Fair	40	14
I 15-4 (25) 218 U-2 Wolf Creek-No.	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	--	--	0
I-IG 15-5 (20) 273 Sun River-Emerson	2.990	Interstate Contr. $1,141,710.52	Gr. & Dr.	6/25/64	350 Cal. Days	8/5/64	Resumed 3/15/65	9	73
I 15-5 (22) 273 Sun River-Emerson	---	Schultz & Lindsay $597,853.25	Dual 483 0' Conc Br.	8/26/64	11/30/65	11/30/64	Poor	9	8
I 15-5 (26) 271 U-1 I-IG 15-5 (31) 273 U-1 I-IG 315-5 (3) 272 U-1 & U 388 (8), Gt.Falls-W. Sun River Emer.Jct., Gt. Falls Spur, Sun River-10th Ave.	2.042 2.990 0.573 0.192	McLaughlin, Inc. Nilson-Smith S.Birch, Inc. $3,178,057.17	Gr., Agg.Surf., Cem.Stab. Base, Conc.Pave., PMS, Dr., Sign. & 3 Conc. UPs (239.5', 296 0', 317.5')	1/22/65	500 Cal. Days	3/15/65	--	--	0
I 15-5 (26) 271 U-2 I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Gt.Falls-W., Sun River-Emer.Jct., & Gt.Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	Not Started			
I-IG 15-5 (27) 275 Great Falls-W.	---	Sletten Const. $399,132.97	Dual UPs (123.0' & 366.0') Single UP (244.5')	10/28/64	7/31/66	3/22/65	Fair	6	1
I-IG 15-5 (28) 274 U-1 Sun River-Emer.Jct.	---	Sletten Const. $234,405.48	264.5' Conc.Interch.	12/18/64	8/31/66	Not Started			
I-IG 15-5 (28) 274 U-2 Sun River-Emer.Jct.	---	Sletten Const. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	Not Started			
I 15-6 (8) 307 Dutton-No. & So.	0.065	Walter Mackin $217,260.55	346.0' Conc.Br.	10/28/64	9/30/65	11/11/64	Fair	7	10
ER 50 (2) (F 252) & ER 50 (3) (S 339) Ft. Benton-Havre & Chester-So.	---	Cave Const. $10,658.00	Fill repair & Bank protection	2/25/65	50 Cal. Days	3/15/65	--	--	1
ER 54 (1) (F 235) Armington-Lewistown	---	Cave Const. $3,300.90	Repair of Riv.Bank	3/8/65	60 Cal. Days	Not Started			
ER 57 (2) (F 236) Dupuyer-Birch Creek	0.158	A & B Const. $34,718.80	Gr., Agg.Surf., BST & Dr.	10/28/64	5/31/65	11/27/64	--	--	11
ER 57 (4) (S 193) Valier-No. & W.	---	F.L.Flynn & Co. $151,680.23	284.5' Conc. Br.	1/26/65	6/30/66	Not Started			
ER 57 (6) (F 236) Dupuyer-Birch Creek	---	A & B Const. $105,233.53	121.5' Conc.Br. & Apps.	11/3/64	6/30/65	11/12/64	--	--	15
ER 57 (7) (F 236) Dupuyer-Birch Creek	0.284	Naranche & Konda $75,156.18	81.5' Conc. Br. & Gr., Agg.Surf., BST & Dr.	2/25/65	9/30/65	3/10/65	--	--	2
ER 59 (2) (F 65) Sun River-Choteau	---	Walter Mackin $42,439.52	60.98' Conc.Br.Add.	10/28/64	9/30/65	Not Started			
ER 59 (3) (F 275) Augusta-Choteau	---	Naranche & Konda $145,500.72	183.0' Conc.Br.	9/30/64	7/31/65	10/15/64	--	--	75

MONTHLY CONSTRUCTION REPORT - 3/31/65

Division 31-30 - Continued									
F 64 (10) Gt.Falls-Armington	0.220	Zook Bros. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	6
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Surf.,PMS,Dr., & Widen 1 TT Br.	3/25/64	200 Cal. Days	5/19/64	Winter		71
F 149 (21), F 180 (7) & F 395 (9),Gt.Falls-Ft. Benton & Gt. Falls Sts.	---	Lewis Const. $63,123.61	Lighting & Signals	8/26/64	200 Cal.	9/15/64	--	--	65
I-IG 315-5 (3) 372 U-2 Great Falls Spur	---	Sletten Const. $186,894.03	Structures	1/22/65	7/31/66	Not Started			
Division 32-30 - Havre									
I 15-8 (11) 383 U-2 Pondera Co.-Can.Line	4.483	P.&D.Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	--	--	86
ER 53 (2) (F 208) Babb-Piegan	---	E.F.Matelich Const. $72,845.50	Repair of 121.5' Conc. Br. & Apps.	10/28/64	5/31/65	11/20/64	--	--	35
ER 53 (4) (S 266) Browning-Babb	---	E.F.Matelich Const. $108,442.65	173.0' Conc.Br.	12/2/64	6/30/65	1/4/65	Fair	2	31
ER 53 (5) (S 249) Starr School Route	---	E.F.Matelich Const. $124,759.60	163' Conc. Br.,Gr., Agg.Surf.,BST,Apps.	12/2/64	6/30/65	1/26/65	Good	--	5
US 70 (4) Havre-So.	0.732	Baltrusch & Affil. $244,568.28	Gr.,Agg.Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	Winter Shut.12/10/64		59
F 154 (6) & F 220 (8) Cut Bank-E. & W. Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Agg.Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Winter Shut.12/11/64		52
S 237 (3) Oilmont-E.	5.838	S.Birch,Inc. $413,654.72	Gr.,Agg.Surf.,PMS & Dr.	10/28/64	200 Cal. Days	Not Started			
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	Winter Shut.10/27/64		98
S 307 (14) Stanford-Geraldine	6.073	Cave Const.,Inc. $337,957.73	Gr.,Agg.Surf.,PMS & Widen. of 3 Brs.	12/16/63	220 Cal. Days	3/16/64	Winter Shut.10/8/64		95
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Agg.Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Winter Shut.11/9/64		65
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut.10/9/64		93
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affil. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	Winter Whut.11/24/64		42
SMP 5911-01-64, Chouteau, Glacier-Hill & Toole	---	Snyder Const. $116,492.55	Cr. & Stockpiling	11/24/64	150 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 41-30 - Glendive									
F 2 (17) Baker-Wibaux	24.383	P.A.Bradbury Const. $395,531.90	Agg.Surf. & PMS	7/1/64	200 Cal. Days	7/27/64	Winter Shut.11/13/64		51

MONTHLY CONSTRUCTION REPORT - 3/31/65

Division 41-30 - Continued									
I 94-6 (7) 216 &	4.185	S.Birch &	Sign.,Gr.,Agg.Surf.,	9/25/63	400 Cal.	10/16/63	--	--	98
I 94-6 (8) 221 U-1	12.764	Nilson-Smith	PMS,Dr.,Widen 106.0'		Days				
Wibaux Co. Line-West		$2,246,117.54	Br. & one 123.0' OP						
I 94-6 (9) 221	12.764	R.C.Blain & Sons	Seeding	2/25/65	11/30/65	Not Started			
Wibaux Co. Line-West		$4,700.42							
S 194 (4)	0.338	F.L.Flynn & Co.	Gr.,Agg.Surf.,Dr. &	7/1/64	6/30/65	9/15/64	--	--	58
Ekalaka-Mill Iron		$117,818.42	224.5' Conc. Br.						
F 246 (13)	9.203	Peter Kiewit	Gr.,Agg.Surf.,PMS	10/30/63	250 Cal.	11/14/63	--	--	98
Circle-Glendive		$703,810.52	& Dr.		Days				
S 264 (4)	---	Walter Mackin	120' SPP	9/30/64	60 Cal.	Not Started			
Van Norman-No.		$15,097.00			Days				
S 318 (4), S 347 (11)	8.195	Wickens Bros.	Gr.,Agg.Surf.,PMS	8/28/63	200 Cal.	9/19/63	Winter		87
& FHP 55-1 (1), Alzada-Ekalaka		$745,575.80	& Dr.		Days		Shut.9/25/64		
Division 42-30 - Wolf Point									
R-AD 11 (1) & S 368 (16)	14.870	Hilde Const.	Gr.,Surf.,PMS & Dr.	8/14/64	280 Cal.	11/5/64	Winter		2
Glasgow-Opheim-Can.Line		$86,977.41	& Widening Brs.		Days		Shut.1/7/65		
F 148 (8)	---	Morgan & Oswood	Structures	9/30/64	6/30/65	10/27/64	Fair	17	17
Saco-East		$403,722.58							
F 148 (9)	7.595	Peter Kiewit	Gr.,Agg.Surf.,PMS	12/3/64	300 Cal.	Not Started			
Saco-East		$89,836.53	& Dr.		Days				
F 193 (16) & F 251 (11)	9.160	P.A.Bradbury	Gr.,Agg.Surf.,PMS	9/1/64	300 Cal.	10/14/65	--	--	8
Culbertson-Plentywood-Scobey		$695,074.32	& Dr.		Days				
S 415 (3)	6.041	Hilling Const.	Gr.,Surf.,Dr. &	7/1/64	180 Cal.	7/27/64	--	--	70
Medicine Lake-E.		$186,770.37	91.5' Conc. Br.		Days				
S 417 (3)	7.292	Hilling Const.	Gr.,Surf.,PMS & Dr.	11/20/63	200 Cal.	4/20/64	Winter		96
Antelope-Coalridge		$352,565.66			Days		Shut.10/28/64		
SMP 4220-01-4310-01-23-4030	---	Eskestrand Bros.	Drain.System & Ret.	10/28/64	6/30/65	Not Started			
St.Hwy.#13W,Wolf Point		$11,271.00	Wall Repair for GN UP						
SMP 4399-64,McCone,Phillips,	--	Francis Tindall	Cr. & Stockpiling	6/24/64	6/30/65	1/19/65	--	--	30
Roosevelt & Valley Counties		$231,995.00							
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
F 53 (13) & F 230 (9)	2.117	Empire Sand & Grav.	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal.	7/10/64	--	6	58
Billings-E. & Billings-P.Pillar		$642,885.49			Days				
I-IG 90-8 (17) 433 U-3	5.252	Grand Fence Co.	Fencing	1/31/63	200 Cal.	4/15/63	--	--	96
Laurel-Mossmain		$38,985.00			Days				
I 90-8 (19) 443 U-1	1.168	Long Const. Co.	Sign. & Delineation	9/25/63	350 Cal.	10/21/63	--	--	79
West Blgs.Interchange		$1,347,355.79	Gr.,Surf. & PMS		Days				
I 90-8 (25) 438,Laurel-E.	6.137								
F 228 (19) U1,W.Blgs.	0.422								
S-SG 192 (4) U1,Kings Ave.	0.958								

MONTHLY CONSTRUCTION REPORT - 3/31/65

Division 51-30 - Continued									
I 90-8 (19) 443 U-2	1.168	U.S.Steel Corp.	Fencing	9/25/63	180 Cal.	4/24/64	Suspended		25
Billings Interchange		$28,124.13			Days		5/20/64		
F 228 (19) U2,Laurel-Blgs.	0.522								
S-SG 228(19)U2,Kings Ave.	0.958								
I 90-8 (22) 444 U-1	2.986	NW Engineering	Gr.,Agg.Surf.,PMS,Dr.,	12/18/64	300 Cal.	3/5/65	--	--	0
W.Billings Interchange		$1,393,683.58	Sign. & 214.5' & 304.0'	UPs	Days				
I 90-8 (22) 444 U-2 &	6.588	U.S.Steel Corp.	Fencing	12/18/64	250 Cal.	Not Started			
& I-IG 90-8 (23) 447 U-3		$103,252.82			Days				
W.Billings Interchange									
I-IG 90-8 (23) 447 U-2	3.602	Zook Bros.	Gr.,Agg.Surf.,PMS,Dr.	12/28/64	400 Cal.	1/22/65	Fair	17	4
W.Billings Interchange		$2,531,631.97	& Structures		Days				
I 90-8 (24) 443 & F 134(7)	5.943	Midland Electric	Sign. & Delineation	4/29/64	30 Cal.	7/10/64	--	--	95
Laurel-Mossmain & Laurel-So.		$50,705.43			Days				
IG 90-8 (29) 395	---	Empire Sand & Grav.	Removal of 207.5' Steel	2/25/65	6/30/65	Not Started			
Reedpoint-East		$15,831.80	OP						
I 94-1 (7) 50, Custer-E.	19.972	Tschache Bros.	Sign. & Delineation	3/25/64	30 Cal.	10/1/64	--	--	85
I 94-2 (7),Big Horn-Hysham		$26,608.11			Days				
F 114 (16), Hysham Conn.									
SG 192 (5)	---	Cop Construction	Dual 189.5' OP	2/26/64	9/30/64	3/17/64	--	--	87
Kings Ave. West		$120,205.84							
S 192 (7)	3.233	Schultz & Lindsay	Gr.,Surf.,PMS & Dr.	12/18/63	180 Cal.	3/9/64	Winter		97
Kings Ave. West		$147,458.93			Days		Shut.10/12/64		
Division 52-30 - Miles City									
F 86 (24)	11.762	Gus M. Albert	Gr.,Surf.,PMS & Dr.	3/23/65	300 Cal.	Not Started			
Miles City-No.Dak.Line		$991,660.29			Days				
F 262 (14)	9.551	Peter Kiewit	Gr.,Surf.,PMS,Dr.	5/26/64	250 Cal.	6/29/64	Fair	7	64
Broadus-Wyo. Line		$823,493.34	& 2 Brs. (243.0')		Days				
S 388 (5)	9.705	Harry Norgaard	Gr.,Surf. & Dr.	7/1/64	250 Cal.	7/13/64	Winter		86
Miles City-Kinsey		$395,667.75			Days		Shut.10/12/64		
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
F 8 (11) & F 239 (13)	7.355	S.Birch,Inc.	Gr.,Surf.,PMS	5/8/64	300 Cal.	6/15/64	Winter		70
Wilsall-W.S.Spgs.-Harlowton		$736,618.64	& Dr.		Days		Shut.12/11/64		
S 18 (6)	7.341	Nilson-Smith	111.5' Br. and Gr.,	12/18/63	200 Cal.	4/2/64	Winter		67
Two Dot-South		$343,720.62	Surf.,PMS & Dr.		Days		Shut.11/13/64		
F 27 (6) & F 28 (5)	6.059	Husman Bros.	Gr.,Surf.,PMS	7/1/64	300 Cal.	8/5/64	Winter		63
Roundup-Grass Range		$590,671.95	& Dr.		Days		Shut.11/24/64		
F 33 (6) & F 108 (9)	8.039	S.Arkwright,Inc.	Gr.,Surf.,PMS & Dr.	8/28/63	350 Cal.	9/20/63	Winter		79
Billings-Roundup-So.		$1,228,482.56			Days		Shut.11/25/64		
F 115 (14)	8.628	McLaughlin, Inc.	Gr.,Surf.,PMS,	7/29/64	350 Cal.	8/31/64	Winter		23
Harlowton-Ryegate		$788,785.21	Dr.,Lighting & Sign.		Days				
S 405 (3)	7.856	R.J.Sundling & Son	Gr.,Surf.,PMS,Dr.	11/24/64	250 Cal.	1/12/65	--	--	0
Lewistown-Hanover		$618,171.88	& 163.0' Br.		Days				
F 9999 (2)	348.706	Skinner & Allen	Signals	3/23/65	12/1/65	Not Started			
Garrison-Forsyth		$96,768.02							

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

March 31, 1965

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka-SE	FH 2.5 FAS 5.7	Grade, Base, Bit. Plt. Mix Paving Contract awarded by State 8/28/63 Construction under State supervision Winter shutdown	87 Sept/64	75	Wickens Bros. $ 486,018.00 ($250,000 FH funds) $ 746,575.80 Total Contract
ERFO 41(1)	On St. Rte. 499, 7.1 mi. easterly from jct. with St. Rte.287, easterly 15.3 mi. to jct. with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plant Mix Paving Winter shutdown	40 Sept/65 November 14	57	Earl McNutt Co. $1,301,453.28
GNP 8-A4	Bridge-North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge Winter shutdown	73 June/65 December 11, 1964	61	Kyser Const. Co. $ 239,096.80
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion Winter shutdown	47 November 15	26	Crick Company $ 419,336.00
ERFO 63(1)	GNP Route 7 - North Fork Road, west side of Park	0.16	Reconstruct 7 bridges and repair one bridge Winter shutdown	94 May/65 February 16, 1965	100	Sletten Const. Co. $ 103,364.00
ERFO 66(2)	GNP Route 33 - McDonald Creek Bridge	200'	Treated Timber str.	95	78	Rummel Const. Co. $ 45,312.00
FHP 9-1(2)	On State Secondary Rte. 461, 8 mi. E. of St. Regis	3.8	Grading & Special sub-base	0 Oct/65	0	N.D. Robinson & Union Const. Co. $320,866.00
FHP 59-2(2)	On US 312, 9 mi. southwest of Red Lodge	6.3	Gr.- Base, Bit. Plt. Mix Surface	0 Oct/66	0	Husman Bros., Inc. $1,084,035.50

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1965

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. Co. $527,753.01	806.6' S & C Struct.	8/28/63	6/30/65	9/19/63	Fair	15	85
I 90-1 (22) 71 Tarkio-East	---	Schultz & Lindsay $471,284.13	762.22' S & C Struct.	10/30/63	7/31/65	11/25/63	Fair	16	83
I 90-1 (24) 54 Superior - East	---	N.A. Nelson Const. $449,454.72	757.5' S & C Struct.	2/26/64	8/31/65	6/15/64	Fair	8	69
I 90-1 (25) 59 Superior - East	---	N.A. Nelson Const. $507,566.85	825.75' S & C Struct.	12/18/63	10/31/65	1/15/64	Good	16	77
I-IG 90-1 (26) 66 Tarkio-East	---	Waddell Const. $302,221.21	3 - S & C Struct. (980.5')	2/26/64	6/30/65	4/27/64	Good	8	81
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 and S 419 (3) - Tarkio-East	6.590	Murphy Bros. $1,509,908.75	Gr., Surf., PMS., Dr. and Signing	2/20/64	450 Cal. Days	3/2/64	Winter Shut-down 11/28/64		52
I-IG 90-1 (27) 65 U-2 I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Fair	4	50
I 90-1 (30) U-1 Superior - East	3.863	Zook Bros. Const. $833,542.17	Gr., Surf., PMS., Dr., Sign.,17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Fair	16	48
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	--	--	42
I 90-1 (31) 54 Superior - East	---	N.A. Nelson Const. $480,654.11	757.4' S & C Struct.	6/24/64	11/30/65	7/7/64	Fair	11	74
I 90-1 (32) 59 Superior - East	---	N.A. Nelson Const. $534,213.12	825.75' S & C Struct.	6/24/64	11/30/65	7/7/64	Good	5	74
I-IG 90-2 (14) 105 U-1 Missoula - Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.,Cem.Stab. Base,PCC,PMS,Dr.,Sign., Lighting & S & C U.P.	5/7/64	450 Cal. Days	5/20/64	Fair	57	44
I-IG 90-2 (14) 105 U-4 Missoula - Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	--	--	8
I-IG 90-2 (21) 80 U-1 Huson - West	4.328	King & McLaughlin $1,666,471.77	Gr.,Surf.,PMS., Dr. and Signing	3/27/63	350 Cal. Days	4/10/63	Winter Shut-down 10/9/64		96
I-IG 90-2 (21) 80 U-2 Huson - West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	81
I 90-2 (22) 108 Van Buren St. - Missoula	---	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 - Dual S & C Strs. (1,718.0')	6/26/63	5/31/65	7/9/63	Good	2	98
I-IG 90-2 (25) 95 U-1 Missoula - West	7.754	Peter Kiewit Sons $3,196,581.58	Gr., Dr., Surf., CBS, PMS, PCC, Signs & Strs.	11/23/64	500 Cal. Days	12/29/64	Fair	37	1
I-IG 90-2 (25) 95 U-2 Missoula - West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 4/30/65

Division 11-30 - Missoula (Con't.)

I 90-2 (28) 110 Bonner - Clinton	9.180	Junior W. Tschache $5,427.85	Seeding	4/28/65	11/30/65	Not Started			
I 90-3 (12) 151 U-1 and F 205 (8) U-1 - Drummond- E. & W., and Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Fair	42	34
I 90-3 (12) 151 U-2 Drummond - E. and W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	Poor	1	7
I 90-3 (12) 151 U-3 Drummond - E. and W.	---	Riklin Const. Co. $363,900.31	4 - Dual S & C Strs.	8/31/64	10/31/65	9/15/64	Fair	9	17
F 205 (8) U-2 Maxville-Drummond	---	Ralph Huckaba $232,828.67	3 - S & C Structs.	8/31/64	10/31/65	9/15/64	Good	6	18
F 215 (12) U-1 Florence-Missoula	---	Hightower & Lubrecht $59,437.28	121.5' Prestressed Br.	12/18/64	11/30/65	1/5/65	Good	5	75
S-SG 218 (2) Missoula - Streets	0.585	Sletten Const. $429,759.19	Strs., & Gr., Surf., PMS and Dr.	3/25/64	350 Cal Days	4/6/64	Fair	13	66
S 328 (2) Conner Cutoff	---	York Const. $14,460.00	Repair of 173.0' Br.	2/25/65	6/15/65	3/29/65	Completed 4/23/65		
S 400 (3) Grantsdale-Sleeping Child	6.432	John Paola, Inc. $505,813.15	Gr. and Dr.	3/25/64	200 Cal. Days	4/22/64	Completed 4/23/65		
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. and PMS	7/1/64	200 Cal. Days	12/8/64	Good	14	8
S 413 (3) & S 414 (3) Hall - East and West	4.361	Maronick Const. $333,208.92	Gr., Surf., PMS and S & C Structure	1/30/64	200 Cal. Days	4/6/64	--	--	96

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	---	Pew Bridge Co. $525,799.23	Removal of Bridge & 433.0' Steel Br.	4/28/65	7/31/66	Not Started			
S 58 (6) Perma - Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr., Surf., RMS, Dr., and Strs. (778.25')	8/28/63	8/31/65	9/16/63	Fair	10	62
S 65 (7) Clearwater - Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	Winter Shut- down 10/23/64		72
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis, Inc. $981,343.60	1,536.0' Conc. Br. & Gr., Surf. and PMS	3/24/65	10/31/66	4/14/65	Fair	9	1
FG 257 (17) Kalispell - West Glacier	---	Kyser Const. Co. $63,979.00	Lengthen Steel U.P.	Subj. to BPR Conc.	5/31/66	Not Started			
F 260 (10) W. Glacier - E. Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	--	--	53
S 410 (3) Troy - Yaak River - Rexford	6.565	Walter Laas $633,562.64	Gr. and Dr.	9/30/64	250 Cal. Days	11/4/64	Fair	24	12
SMP 1599 - 65 Flathead & Lincoln Counties	---	Engebretson Grav. $178,222.00	Cr. & Stockpiling	2/25/65	180 Cal. Days	Not Started			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (10) Boulder - Cardwell	3.662	R.J. Sundling & Son $98,377.59	Reshape, Surf., PMS	3/25/64	120 Cal. Days	5/13/64	--	--	86
I 15-1 (20) 51 U-1 Pipe Organ - South	6.786	Naranche & Konda $1,745,735.27	Gr., Agg. Surf., PMS, Dr. and Signing	12/29/64	350 Cal. Days	2/8/65	Good	52	14

Division 1-30 - Butte (Continued)

I 15-1 (20) 51 U-2 Pipe Organ - North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	Fair	2	14
I 15-1 (20) 51 U-3 Pipe Organ - North	---	Haggerty-Messmer $219,109.87	Structures	12/29/64	9/30/65	2/18/65	Good	20	19
I 15-1 (21) 46, I 15-2 (21)126, I 115-2 (4)126, I 90-4 (11)205, and F 68 (13)-Pipe Organ-No. 15.068 & So., Butte Urban-Mont. St. W., Butte Urban-Butte Spur, Opportunity Jct.-E & W. & Anaconda-East		Nelson Bros. Const. $59,882.55	Seeding	4/28/65	11/30/65	Not Started			
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte- Urban	2.554	U.S.Steel Corp. $23,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	Completed 4/5/65		
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr.,Surf.,PMS,CSB, Dr.,Signing & O.P.	2/26/64	450 Cal. Days	4/9/64	Fair	53	67
I-IG 15-2 (18) 131 U-2 Butte - North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte East & West	5.751	Lewis Const. Co. $154,155.80	Lighting, Signing and Delineation	7/24/63	10 Cal. Days	9/24/63	--	--	99
S 35 (13) Jackson - Dillon	10.215	Zook Bros. Const. $377,763.28	Grade and Drain	11/24/64	280 Cal. Days	Not Started			
F 43 (17) Wisdom - Divide	15.891	Schultz & Lindsay $273,294.30	P.M.S.	7/1/64	180 Cal. Days	Not Started			
I 90-4 (8) 226 U-1 Butte - East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf., CSB, Conc. Pave.,PMS,Dr. & Signs	12/18/63	400 Cal. Days	1/28/64	Winter Shut. 12/3/64		51
I 90-4 (8) 226 U-2 Butte - East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 and I 90-5 (6) 231 U-1 Homestake Pass- E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS,Dr., Sign., & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Fair	67	45
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 and I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-West	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Winter Shut. 12/11/64		17
I-IG 90-5 (5) 241 U-1, I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W., Homestake-East & Whitehall-North	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMS, Signs, Dr. and U.P.	11/12/64	450 Cal. Days	1/4/65	Fair	50	7
I-IG 90-5 (5) 231 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-East and West	9/627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	Good	5	22
I-IG 90-5 (5) 241 U-3 Whitehall-East and West	---	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Poor	4	9
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-West	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS,Dr., Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Good	16	51
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit Sons $2,148,762.96	Surf., CSB, Conc. Pave and Signing	7/24/63	250 Cal. Days	10/22/63	Good	7	99
I 90-6 (19) 276 Three Forks-Manhattan	10.720	Nelson Bros. Const. $15,402.63	Seeding and Mulching	4/28/65	11/30/65	Not Started			

MONTHLY CONSTRUCTION REPORT - 4/30/65

Division 21-30 - Butte (Continued)									
S 426 (4) Logan - North	0.238	Schultz & Lindsay $42,957.93	Gr.,Surf. & Drain	10/28/64	150 Cal. Days	4/5/65	Good	12	70
SMP 2120 - 20 - 2258-01-23-4050 -- Boulder - South	--	American Bldg. Co. $17,489.90	Pedestrian Crossing	9/30/64	6/30/65	10/19/64	Good	12	98
S.M.P. 2299-64 Jefferson & Lewis & Clark Counties	---	Helena Sand & Grav. $106,700.00	Crush & Stockpiling	1/29/64	180 Cal. Days	6/3/64	Fair	6	79
Division 22-30 - Bozeman									
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P. Gr., CSB,PMS, Conc. Pave & Dr.	5/7/64	450 Cal. Days	6/24/64	Fair	8	24
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Winter Shut. 11/27/64		62
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade and Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS, Cem. Stab. Base, PCC, Dr. & Signing	6/25/64	450 Cal. Days	9/2/64	Fair	5	6
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Fair	5	24
I-IG 90-6 (14) 287 U-3 Manhattan - Belgrade	---	Strandberg Const. $213,148.05	Structures (686.5')	6/25/64	7/31/65	9/15/64	Good	15	59
I-IG 90-6 (14) 287 U-4 Manhattan - Belgrade	---	Cop Construction $284,445.88	Structures (755.0')	6/25/64	7/13/65	8/3/64	Good	13	65
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. Co. $1,025,000.00	Gr.,Surf., Dr. and Relocate N.P. Tracks	9/25/63	350 Cal. Days	10/21/63	Winter Shut. 12/23/64		67
U 222 (16) & S 243 (5) Bozeman-East & Bozeman-So.	2.353	Schultz & Lindsay $584,172.27	Gr.,Surf.,PMS, Dr., Signs & Traffic Control Devices	4/28/65	150 Cal. Days	Not Started			
S 243 (3) Bozeman - South	6.502	Maronick Const. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Winter Shut. 11/16/64		21
DISTRICT THREE - GREAT FALLS									
Division 31-30 - Great Falls									
S 2 (7) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. $168,926.53	Surf. and P.M.S.	8/26/64	150 Cal. Days	9/17/64	Winter Shut. 11/3/64		25
I 15-4 (18) 210 U-1 and I 15-4 (21) 210 Lyons Creek - South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign.	1/31/63	450 Cal. Days	2/21/63	Fair	5	94
I 15-4 (18) 210 U-2 Lyons Creek - South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Contracting $2,539,164.27	Gr.,Surf., PMS, Dr., and Signing	8/1/63	420 Cal. Days	8/19/63	Fair	43	70
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	--	--	72
I 15-4 (22) 210 Lyons Creek - North	---	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	12	79
I 15-4 (25) 218 U-1 and F 238 (10), Wolf Creek-No.	2.699	F & S Contracting $1,843,885.51	Gr.,Surf., PMS, Dr., Signs and Structures	10/30/64	350 Cal. Days	11/16/64	Fair	10	20
I 15-4 (25) 218 U-2 Wolf Creek - North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	Good	2	13

MONTHLY CONSTRUCTION REPORT - 4/30/65

Division 21-30 - Great Falls - (Continuted)

I-IG 15-5 (20) 273 Sun River - Emerson	2.990	Interstate Contr. $1,141,710.52	Grade and Drain	6/25/64	350 Cal. Days	8/5/64	Fair	30	84
I 15-5 (22) 273 Sun River - Emerson	---	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	Fair	12	15
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1 & I-IG 315-5 (3) 272 U-1 and U 388 (8)-Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur and Sun River-10th Ave.	2.042 2.990 0.573	McLaughlin, Inc.& Nilson-Smith $3,178,057.17	Gr.,Surf.,CSB, Conc. Pave, PMS, Dr., Signs & 3 Conc. U.P.s (239.5', 296.0', 317.5')	1/22/65	500 Cal. Days	3/15/65	Good	22	2
I 15-5 (26) 271 U-2, I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3- Gt. Falls-W., Sun River- Emerson Jct. & Gr. Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	Not Started			
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const. $399,132.97	Dual U.P.'s (123.0' & 366.0') Single U.P. (244.5')	10/28/64	7/31/66	3/22/65	Poor	5	1
I-IG 15-5 (28) 274 U-1 Sun River - Emerson Jct.	---	Sletten Const. $234,405.48	264.5' Conc. Interc.	12/18/64	8/31/66	Not Started			
I-IG 15-5 (28) 274 U-2 Sun River - Emerson Jct.	---	Sletten Const. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	Not Started			
I 15-6 (8) 307 Dutton - North & South	0.065	Walter Mackin $217,260.55	346.0' Conc. Br.	10/28/64	9/30/65	11/11/64	Fair	9	15
ER 50 (2) (F252) and ER 50 (3) (S339) Ft. Benton-Havre & Chester-So.	---	Cave Const. Co. $10,658.00	Fill Repair and Bank Protection	2/25/65	50 Cal. Days	3/15/65	--	--	1
ER 53 (3) (F190) Birch Creek-Browning	---	Kyser Const. & Mahnomen Piledriving & Erection Co., Inc. $187,380.45	70.0' & 306.0' Pre- stressed Conc. Br.	4/28/65	6/30/66	Not Started			
ER 54 (1) (F 235) Armington-Lewistown	---	Cave Const. Co. $3,300.90	Repair of River Bank	3/8/65	60 Cal. Days	Not Started			
ER 57 (2) (F 236) Dupuyer - Birch Creek	0.158	A & B Const. $34,718.80	Cr.,Surf., BST & Dr.	10/28/64	5/31/65	11/27/64	--	--	11
ER 57 (4) (S 193) Valier-North & West	---	F.L.Flynn & Co. $151,680.23	284.5' Conc. Br.	1/26/65	6/30/66	4/26/65	--	--	1
ER 57 (5) (S 193) Valier - Cut Bank	---	Cop Const. Co. $170,847.24	316.0' Prestressed Conc. Bridge	4/28/65	7/31/66	Not Started			
ER 57 (6) (F 236) Dupuyer - Birch Creek	---	A & B Const. $105,233.53	121.5' Conc. Br. & Approaches	11/3/64	6/30/65	11/12/64	--	--	36
ER 57 (7) (F 236) Dupuyer - Birch Creek	0.284	Naranche & Konda $75,156.18	81.5' Conc. Br. & Gr. Surf., BST & Dr.	2/25/65	9/30/65	3/10/65	--	--	6
ER 59 (2) (F 65) Sun River - Choteau	---	Walter Mackin $42,439.52	60.98' Conc. Br. Addition	10/28/64	9/30/65	Not Started			
ER 59 (3) (F 275) Augusta - Choteau	---	Naranche & Konda $145,500.72	183.0' Conc. Br.	9/30/64	7/31/65	10/15/64	--	--	75

MONTHLY CONSTRUCTION REPORT - 4/30/65

Divisio 31-30 - Great Falls (Continued)

ER 59 (4) (S 341)	---	John D. McRae	Bank Protection, Br.	Subj. To.	50 Cal.	Not Started			
Choteau - Dutton		$3,000.00	Berm Repair & Riprap	BPR Conc.	Days				
F 64 (10)	0.220	Zook Bros. Const.	Repair of Slide	10/12/64	200 Cal.	11/5/64	--	--	6
Great Falls-Armington		$116,278.43			Days				
S 107 (9)	7.049	R.J.Sundling & Son	Gr.,Surf.,PMS.,Dr.,	3/25/64	200 Cal.	5/19/64	Winter Shut.		71
Ledger - East and West		$367,695.01	& Widen 1 T.T. Br.		Days		11/12/64		
F 149 (21), F 180 (7) &	---	Lewis Const.	Lighting & Signals	8/26/64	200 Cal.	9/15/64	--	--	60
F 395 (9) - Great Falls-Ft.		$63,123.61			Days				
Benton & Great Falls Streets									
ROW F 190 (5)	3.793	Knall, Inc.	Fencing	4/28/65	90 Cal.	Not Started			
Birch Creek-Browning		$7,750.24			Days				
F 190 (6) U-1 & F 236 (6)	3.793	Nilson-Smith	Gr., Surf., PMS &	4/28/65	300 Cal.	Not Started			
Birch Creek-Browning and	1.783	$487,310.25	Drain		Days				
Dupuyer - Birch Creek									
F 190 (6) U-2 & ER 57 (3)(F190)	--	Cop Const. Co.	213.0' & 142.0'	4/28/65	10/31/65	Not Started			
Birch Creek - Browning		$190,074.97	Prestressed Conc.Br.						
ROW F 238 (6)	1.947	Bob Clark & Son	Fencing (Farm)	4/28/65	90 Cal.	Not Started			
Wolf Creek - Augusta		$4,788.40			Days				
I-IG 315 - 5 (3) 372 U-2	---	Sletten Const.	Structures	1/22/65	7/31/65	Not Started			
Great Falls Spur		$186,894.03							
SMP 0799 - 65	---	R.J.Studer & Son	Crush. & Stockpiling	4/28/65	180 Cal.	Not Started			
Cascade-L & C, Pondera & Teton		$144,158.00			Days				

Division 32-30 - Havre

I 15-8 (11) 383 U-2	4.483	P. & D. Pitsch	Fencing	2/20/63	200 Cal.	4/8/63	--	--	86
Ponders Co. - Canadian Line		$33,448.60			Days				
ER 43 (2) (F 208)	---	E.F. Matelich Const.	Repair of 121.5'	10/28/64	5/31/65	11/20/64	Fair	2	41
Babb - Piegan		$72,845.50	Bridge & Approaches						
ER 53 (4) (S 266)	---	E.F. Matelich Const.	173.0' Conc. Br.	12/2/64	6/30/65	1/4/65	Good	8	65
Browning - Babb		$108,442.65							
ER 53 (5) (S 249)	---	E. F. Matelich Const.	163.0' Conc. Br.,	12/2/64	6/30/65	1/26/65	Good	8	18
Starr School Route		$124,759.60	Gr.,Surf.,BST.,Apprs.						
US 70 (4)	0.732	Baltrusch & Affil.	Gr.,Surf.,PMS & Dr.	7/8/64	120 Cal.	7/24/64	Poor	2	59
Havre - South		$244,568.28			Days				
F 154 (6) & F 220 (8)	7.491	Nilson-Smith	Gr.,Surf.,PMS & Dr.	5/11/64	200 Cal.	6/22/64	Fair	6	52
Cut Bank-E. & W and Ethridge-Shelby					Days				
S 237 (3)	5.838	S. Birch, Inc.	Gr., Surf., PMS & Dr.	10/28/64	200 Cal.	Not Started			
Oilmont - East		$413,654.72			Days				
S 301 (13)	4.990	Robertson&Blossom	Gr., Surf., PMS & Dr.	11/20/63	160 Cal.	3/31/64	Winter Shut.		98
Havre-Simpson-Canadian Line		$212,845.72			Days		10/27/64		
S 307 (14)	6.073	Cave Const., Inc.	Gr., Surf., PMS. &	12/16/63	220 Cal.	3/16/64	Winter Shut.		95
Stanford-Geraldine		$337,957.73	Widen 3 Bridges		Days		10/8/64		
S 307 (15)	5.097	Francis Tindall	Gr., Surf., PMS & Dr.	7/1/64	250 Cal.	8/25/64	Winter Shut.		65
Stanford-Geraldine		$322,084.61			Days		11/9/64		
S 316 (11)	7.559	Nilson-Smith	Gr., Surf., PMS & Dr.	10/30/63	200 Cal.	11/26/63	Winter Shut.		93
Cut Bank - North		$416,917.31			Days		10/9/64		
S 340 (8)	4.351	Baltrusch & Affil.	Gr.,Surf., PMS & Dr.	7/29/64	250 Cal.	8/24/64	Poor	6	42
Chinook - Cleveland - Hays		$260,526.38			Days				

MONTHLY CONSTRUCTION REPORT - 4/30/65

Division 42-30 - Havre (Continued)									
SMP 5199-01-64 - Chouteau, Glacier-Hill & Toole Counties	---	Snyder Const. Co. $116,492.55	Crush & Stockpiling	11/24/64	150 Cal. Days	4/13/65	Fair	8	8
DISTRICT FOUR - GLENDIVE									
Division 41-30 - Glendive									
F 2 (17) Baker - Wibaux	24.383	P.A. Bradbury Co. $395,531.90	Surf. and P.M.S.	7/1/64	200 Cal. Days	7/27/64	--	--	51
I 94-6 (7) 216 and I 94-6 (8) 221 U-1 Wibaux Co. Line - West	4.185 12.764	S. Birch and Nilson-Smith $2,246,117.54	Signs, Gr., Surf., PMS, Dr., Widen 106.0' Br. & one 123.0' O.P.	9/25/63	400 Cal. Days	10/16/63	--	--	98
I 94-6 (9) 221 Wibaux Co. Line - West	12.764	R.C. Blain & Sons $4,700.42	Seeding	2/25/65	11/30/65	Not Started			
S 194 (4) Ekalaka-Mill Iron	0.338	F.L.Flynn & Co. $117,818.42	Gr.,Surf.,Dr. & 224.5' Conc. Br.	7/1/64	6/30/65	9/15/64	Good	7	63
F 246 (13) Circle - Glendive	9.203	Peter Kiewit Sons $703,810.52	Gr., Surf., PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	--	--	98
S 264 (4) Van Norman - North	---	Walter Mackin $15,097.00	120.0' S.P.P.	9/30/64	60 Cal. Days	Not Started			
S 318 (4), S 347 (11) & FHP 55-1 (1) - Alzada-Ekalaka	8.195	Wickens Bros. $745,575.80	Gr., Surf., PMS & Dr.	8/28/63	200 Cal. Days	9/19/63	Winter Shut. 9/25/64		87
Division 42-30 - Wolf Point									
R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const. Co. $86,977.41	Gr., Surf., PMS, Dr. and Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Winter Shut. 1/7/65		2
F 148 (8) Saco - East	---	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Fair	12	21
F 148 (9) Saco - East	7.595	Peter Kiewit Sons $89,836.53	Gr., Surf., PMS, & Dr.	12/3/64	300 Cal. Days	4/26/65	--	6	0
F 193 (16) & F 251 (11) Culbertson-Plentywood-Scobey	9.160	P.A. Bradbury Co. $695,074.32	Gr., Surf., PMS & Dr.	9/1/64	300 Cal. Days	10/14/64	--	21	8
S 415 (3) Medicine Lake - East	6.041	Hilling Const. $186,770.37	Gr., Surf., Dr. and 91.5' Conc. Br.	7/1/64	180 Cal. Days	7/27/64	--	--	70
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr., Surf., PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	Winter Shut. 10/28/64		96
SMP 4220-01-4310-01-23-4030 St. Highway #13 W - Wolf Point	---	Eskestrand Bros. $11,271.00	Drainage System & Retaining Wall Repair for GN U.P.	10/28/64	630/65	4/21/65	--	4	4
SMP 4399-64 - McCone, Phillips, Roosevelt and Valley Counties	--	Francis Tindall $231,995.00	Crush. & Stockpiling	6/24/64	6/30/65	1/19/65	Fair	15	45
Division 43-30 - Miles City									
F 86 (24) Miles City-No. Dakota Line	11.762	Gus M. Albert $891,660.29	Gr., Surf., PMS & Dr.	3/23/65	300 Cal. Days	4/19/65	Good	14	2
F 262 (14) Broadus - Wyoming Line	9.551	Peter Kiewit Sons $823,493.34	Gr., Surf., PMS & Dr. & 2 Brs. (243.0')	5/26/64	250 Cal. Days	6/29/64	Poor	30	65
S 388 (5) Miles City - Kinsey	9.705	Harry Norgaard $395,667.75	Gr., Surf. and Drain	7/1/64	250 Cal. Days	7/13/64	--	4	86
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
F 53 (13) and F 230 (9) Billings-E. & Billings-Pompeys Pillar	2.117	Empire Sand&Grav. $642,885.49	Gr., Surf. PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	Good	38	63

MONTHLY CONSTRUCTION REPORT - 4/30/65

Divisic 01-30 - Billings - (Continued)

I-IG 90-8 (17) 433 U-3	5.252	Grand Fence Co.	Fencing	1/31/63	200 Cal.	4/15/63	Fair	2	97
Laurel - Mossmain		$38,985.00			Days				
I 90-8 (19) 443 U-1	1.168	Long Const. Co.	Signs & Delineation	9/25/63	350 Cal.	10/21/63	Good	17	82
West Billings Interchange		$1,347,355.79	Gr., Surf. & PMS		Days				
I 90-8 (25) 438-Laurel-East	6.137								
F 228 (19) U-1- West Billings	0.422								
S-SG 192 (4) U-1 - Kings Ave.	0.958								
I 90-8 (10) 443 U-2	1.168	U.S. Steel Corp.	Fencing	9/25/63	180 Cal.	4/24/64	Suspended		25
Billings Interchange		$28,124.13			Days		5/20/64		
F 228 (19) U-2-Laurel-Blgs.	0.522								
S-SG 192 (4) U-2-Kings Ave.	0.958								
I 90-8 (22) 444 U-1	2.986	N.W. Engineering	Gr.,Surf.,PMS.,Dr.,	12/18/64	300 Cal.	3/5/65	Good	50	10
West Billings Interchange		$1,393,683.58	Sings & 214.5' & 304.0' U.P.'s		Days				
I 90-8 (22) 444 U-2 and	6.588	U.S. Steel Corp.	Fencing	12/18/64	250 Cal.	Not Started			
I-IG 90-8 (23) 447 U-3		$103,252.82			Days				
West Billings Interchange									
I-IG 90-8 (23) 447 U-2	3.602	Zook Bros. Const.	Gr.,Surf.,PMS & Dr.	12/28/64	400 Cal.	1/22/65	Good	106	7
West Billings Interchange		$2,531,631.97	and Structures		Days				
I 90-8 (24) 443 & F 134 (7)	5.943	Midland Electric	Signs & Delineation	4/29/64	30 Cal.	7/10/64	Completed		
Laurel-Mossmain & Laurel-So.		$50,705.43			Days		4/29/65		
IG 90-8 (29) 395	---	Empire Sand&Gravel	Removal of 207.5'	2/25/65	6/30/65	Not Started			
Reedpoint - East		$15,831.80	Steel Overpass						
I 90-8 (33) 433 & I 90-8 (34)	5.282	Junior W. Tschache	Seeding	4/28/65	11/30/65	Not Started			
443 - Laurel - Mossmain		$5,742.20							
I 94-1 (7) 50 - Custer-East	19.972	Tschache Bros.	Signs & Delineation	3/25/64	30 Cal.	10/1/64	Completed		
I 94-2 (7) 51 - Big Horn-Hysham		$26,608.11			Days		4/21/65		
F 114 (6)- Hysham Connection									
SG 192 (5)	---	Cop Const. Co.	Dual 189.5' O.P.	2/26/64	9/30/64	3/17/64	Poor	5	93
Kings Ave. - West		$120,205.84							
S 192 (7)	3.233	Schultz & Lindsay	Gr.,Surf.,PMS & Dr.	12/18/63	180 Cal.	3/9/64	Winter Shut.		97
Kings Ave. - West		$147,458.93			Days		10/12/64		
Division 52-30 - Lewistown									
F 8 (11) & F 239 (13)	7.355	S. Birch, Inc.	Gr., Surf., PMS & Dr.	5/8/64	300 Cal.	6/15/64	Winter	12	70
Wilsall-W.S.Spgs - Harlowton		$736,618.64			Days		Shut.	12/11/64	
S 18 (6)	7.341	Nilson-Smith	111.5' Br. and Gr.,	12/18/63	200 Cal.	4/2/64	Winter Shut.		67
Two Dot - South		$343,720.62	Surf., PMS and Dr.		Days		11/13/64		
F 27 (6) & F 28 (5)	6.059	Husman Bros.	Gr., Surf., PMS & Dr.	7/1/64	300 Cal.	8/5/64	Winter Shut.		63
Roundup - Grass Range		$590,671.95			Days		11/24/64		
F 33 (6) and F 108 (9)	8.039	S.Arkwright, Inc.	Gr., Surf., PMS & Dr.	8/28/63	350 Cal.	9/20/63	Fair	24	83
Billings - Roundup - South		$1,228,482.56			Days				
F 115 (14)	8.628	McLaughlin, Inc.	Gr., Surf., PMS, Dr.	7/29/64	350 Cal.	8/31/64	Fair	35	28
Harlowton - Ryegate		$788,785.21	Lighting & Signs		Days				
S 405 (3)	7.856	R.J.Sundling & Son	Gr.,Surf., PMS, Dr.,	11/24/64	250 Cal.	1/12/65	Fair	19	2
Lewistown - Hanover		$618,171.88	& 163.0' Br.		Days				
F 9999 (2)	348.706	Skinner & Allen	Signals	3/23/65	12/1/65	4/16/65	Poor	4	1
Garrison to Forsyth		$96,768.02							

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

April 30, 1965

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka-SE	FH 2.5 FAS 5.7	Grade,Base,Bit. Plt. Mix Paving Contract awarded by State 8/28/63 Construction under State supervision Winter shutdown	87 Sept/64	75	Wickens Bros. $ 486,018.00 ($250,000 FH funds) $ 746,575.80 Total contract
ERFO 41(1)	On St.Rte. 499, 7.1 mi. easterly from jct. with St. Rte.287, easterly 15.3 mi. to jct. with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	grade, Base,Bit. Plant Mix Paving Winter shutdown November 14	40 Sept/65	57	Earl McNutt Co. $1,301,453.28
GNP 8-A4	Bridge-North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge Winter shutdown December 11, 1964	73 June/65	61	Kyser Const. Co. $ 239,096.80
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion Winter shutdown November 15	47	26	Crick Company $ 419,336.00
ERFO 63(1)	GNP Route 7 - North Fork Road, west side of Park	0.16	Reconstruct 7 bridges and repair one bridge Winter shutdown February 16, 1965	94 May/65	100	Sletten Const. Co. $ 103,364.00
ERFO 66(2)	GNP Route 33 - McDonald Creek Bridge	200'	Treated Timber str.	95	78	Rummel Const. Co. $ 45,312.00
FHP 9-1(2)	On State Secondary Rte. 461, 8 mi. E. of St. Regis	3.8	Grading & Special sub-base	1 Oct/65	2	N.D. Robinson & Union Const.Co. $320,866.00
FHP 59-2(2)	On US 312, 9 mi. southwest of Red Lodge	6.3	Gr.-Base, Bit. Plt. Mix Surface	1 Oct/66	1	Husman Bros., Inc. $1,084,035.50

STATE HIGH[illegible] COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1965

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const.Co. $527,753.01	806.6' S & C Struct.	8/28/63	6/30/65	9/19/63	Fair	15	95
I 90-1 (22) 71 Tarkio-East	---	Schultz & Lindsay $471,284.13	762.22' S & C Struct.	10/30/63	7/31/65	11/25/63	Fair	16	88
I 90-1 (24) 54 Superior-East	---	N.A. Nelson Const. $449,454.72	757.5' S & C Struct.	2/26/64	8/31/65	6/15/64	Good	14	77
I 90-1 (25) 59 Superior-East	---	N.A. Nelson Const. $507,566.85	825.75' S & C Struct.	12/18/63	10/31/65	1/15/64	Fair	5	87
I-IG 90-1 (26) 66 Tarkio-East	---	Waddell Const. $302,221.21	3 - S & C Struct. (980.5')	2/26/64	6/30/65	4/27/64	Good	9	93
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 and S 419 (3) - Tarkio-East	6.590	Murphy Bros. $1,509,908.75	Gr., Surf., PMS, Dr. and Signing	2/20/64	450 Cal. Days	3/2/64	Winter Shut-down 11/28/64		52
I-IG 90-1 (27) 65 U-2 I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Fair	3	64
I 90-1 (30) U-1 Superior-East	3.863	Zook Bros.Const. $833,542.17	Gr., Surf.,PMS, Dr., Sign.,17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Good	24	53
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	--	--	42
I 90-1 (31) 54 Superior-East	---	N.A. Nelson Const. $480,654.11	757.4' S & C Struct.	6/24/64	11/30/65	7/7/64	Fair	11	77
I 90-1 (32) 59 Superior-East	---	N.A. Nelson Const. $534,213.12	825.75' S & C Struct.	6/24/64	11/30/65	7/7/64	Good	17	86
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros.Const. $1,848,170.14	Gr., Surf.,Cem.Stab. Base,PCC,PMS,Dr.,Sign., Lighting & S & C U.P.	5/7/64	450 Cal. Days	5/20/64	Fair	45	48
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	Fair	2	10
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Surf.,PMS.,Dr. and Signing	3/27/63	350 Cal. Days	4/10/63	Fair	20	97
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	Fair	2	95
I 90-2 (22) 108 Van Buren St. - Missoula	---	Pew Bridge Co. & Pew Const. Co. $767,908.24	2 - Dual S & C Strs. (1,718.0')	6/26/63	5/31/65	7/9/63	Completed 5/26/65		
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr., Dr., Surf., CBS, PMS, PCC, Signs & Strs.	11/23/64	500 Cal. Days	12/29/64	Good	61	14
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 5/31/65

Division 11-30 - Missoula (Cont'd)

I 90-2 (27) 103 U-1 Missoula Urban	3.466	Zook Bros. Const. $2,326,091.83	G, GS, PCC & Structures	5/26/65	400 Cal. Days	Not Started			
I 90-2 (27) 103 U-2 Missoula Urban	3.466	U.S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	Not Started			
I 90-2 (28) 110 Bonner-Clinton	9.180	Junior W. Tschache $5,427.85	Seeding	4/28/65	11/30/65	Not Started			
I 90-3 (12) 151 U-1 and F 205 (8) U-1 - Drummond- E. & W., and Maxville-Drummond	6.686	Zook Bros.Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Good	54	40
I 90-3 (12) 151 U-2 Drummond - E. and W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	Fair	1	13
I 90-3 (12) 151 U-3 Drummond - E. and W.	---	Riklin Const.Co. $363,900.31	4 - Dual S & C Strs.	8/31/64	10/31/65	9/15/64	Good	13	32
F 205 (8) U-2 Maxville-Drummond	---	Ralph Huckaba $232,828.67	3 - S & C Structs.	8/31/64	10/31/65	9/15/64	Good	6	24
F 215 (12) U-1 Florence-Missoula	---	Hightower & Lubrecht $59,437.28	121.5' Prestressed Br.	12/18/64	11/30/65	1/5/65	Completed 5/28/65		
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Strs., & Gr., Surf., PMS and Dr.	3/25/64	350 Cal. Days	4/6/64	Good	13	82
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G, GS and PMS	5/26/65	300 Cal. Days	Not Started			
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. and PMS	7/1/64	200 Cal. Days	12/8/64	Good	14	35
S 413 (3) & S 414 (3) Hall - E. & W.	4.361	Maronick Const. $333,208.92	Gr., Surf., PMS and S & C Structure	1/30/64	200 Cal. Days	4/6/64	--	--	96

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	---	Pew Bridge Co. $525,799.23	Removal of Bridge & 433.0' Steel Br.	4/28/65	7/31/66	Not Started			
S 58 (6) Perma-Hot Springs	1.056	A & B Const.Co. $720,860.41	Gr.,Surf., RMS, Dr., and Strs. (778.25')	8/28/63	8/31/65	9/16/63	Poor	6	62
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	Good	18	89
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis,Inc. $981,343.60	1,536.0' Conc.Br. & Gr., Surf. and PMS	3/24/65	10/31/66	4/14/65	Fair	9	2
FG 257 (17) Kalispell-West Glacier	---	Kyser Const. Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	Not Started			
F 260 (10) W. Glacier - E. Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	--	--	53
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Gr. and Dr.	9/30/64	250 Cal. Days	11/4/64	Fair	27	17
SMP 1599 - 65 Flathead & Lincoln Counties	---	Engebretson Grav. $178,222.00	Cr. & Stockpiling	2/25/65	180 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 5/31/65

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (10) Boulder - Cardwell	3.662	R.J.Sundling & Son $98,377.59	Reshape, Surf., PMS	3/25/64	120 Cal. Days	5/13/64	--	--	86
I 15-1 (20) 51 U-1 Pipe Organ-South	6.786	Naranche & Konda $1,745,735.27	Gr., Agg.Surf., PMS, Dr. and Signing	12/29/64	350 Cal. Days	2/8/65	Fair	67	25
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	Fair	1	17
I 15-1 (20) 51 U-3 Pipe Organ-North	---	Haggerty-Messmer $219,109.87	Structures	12/29/64	9/30/65	2/18/65	Good	19	39
I 15-1 (21) 46, I 15-2 (21) 126, I 115-2 (4) 126, I 90-4 (11) 205, and F 68 (13)-Pipe Organ-No. & So., Butte Urban-Mont. St. W., Butte Urban-Butte Spur, Opportunity Jct.-E. & W. & Anaconda-East	15.068	Nelson Bros.Const. $59,882.55	Seeding	4/28/65	11/30/65	Not Started			
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr., Surf.,PMS,CSB, Dr.,Signing & O.P.	2/26/64	450 Cal. Days	4/9/64	Fair	59	75
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const.Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte East & West	5.751	Lewis Const.Co. $154,155.80	Lighting, Signing and Delineation	7/24/63	10 Cal. Days	9/24/63	--	--	99
S 35 (13) Jackson-Dillon	10.215	Zook Bros.Const. $377,763.28	Grade and Drain	11/24/64	280 Cal. Days	Not Started			
F 43 (17) Wisdom-Divide	15.891	Schultz & Lindsay $273,294.30	PMS	7/1/64	180 Cal. Days	5/10/65	Fair	25	4
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf.,CSB, Conc. Pave.,PMS,Dr. & Signs	12/18/63	400 Cal. Days	1/28/64	Winter Shut-down 12/3/64		51
I 90-4 (8) 226 U-2 Butte - East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 and I 90-5 (6) 231 U-1 Homestake Pass- E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS,Dr., Sign., & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Fair	86	45
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 and I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-West	12.048	Kober Const.Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Winter Shut-down 12/11/64		17
I-IG 90-5 (5) 241 U-1, I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W., Homestake-East & Whitehall-North	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMS,Signs, Dr. and U.P.	11/12/64	450 Cal. Days	1/4/65	Fair	70	14
I-IG 90-5 (5) 231 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-East and West	9.627	Kober Const.Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	Fair	--	36
I-IG 90-5 (5) 241 U-3 Whitehall-East and West	---	Ralph Huckaba $373,279.14	3 - Dual Overpasses	11/12/64	7/31/66	12/9/64	Poor	5	11
I 90-5 (7) 233 U-1 Pipestone Hot Springs-West	7.141	Peter Kiewit Sons $6,468,163.94	Gr.,Surf.,PMS,Dr., Signs & 123.9' O.P.	7/8/64	500 Cal. Days	7/28/64	Good	138	54

MONTHLY CONSTRUCTION REPORT - 5/31/65

Division 21-30 - Butte (Cont'd)

I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit Sons $2,148,762.96	Surf., CSB, Conc. Pave. and Signing	7/24/63	260 Cal. Days	10/22/63	Completed 5/6/65		
I 90-6 (19) 276 Three Forks-Manhattan	10.720	Nelson Bros.Const. $15,402.63	Seeding and Mulching	4/28/65	11/30/65	Not Started			
S 426 (4) Logan-North	0.238	Schultz & Lindsay $42,957.93	Gr.,Surf. & Drain	10/28/64	150 Cal. Days	4/5/65	Good	7	80
SMP 2120 - 20 - 2258-01-23-4050 Boulder-South	---	American Bldg. Co. $17,489.90	Pedestrian Crossing	9/30/64	6/30/65	10/19/64	--	--	99
SMP 2299 - 64 Jefferson & Lewis & Clark Counties	---	Helena Sand & Grav. $106,700.00	Crush & Stockpiling	1/29/64	180 Cal. Days	6/3/64	Fair	7	83

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P. Gr., CSB,PMS, Conc.Pave.& Dr.	5/7/64	450 Cal. Days	6/24/64	Fair	23	25
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Fair	4	64
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade and Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS, Cem Stab.Base,PCC, Dr. & Signing	6/25/64	450 Cal. Days	9/2/64	Fair	60	11
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Fair	5	32
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	---	Strandberg Const. $213,148.05	Structures (686.5')	6/25/64	7/31/65	9/15/64	Fair	10	65
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	---	Cop Construction $284,445.88	Structures (755.0')	6/25/64	7/13/65	8/3/64	Good	20	77
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. Co. $1,025,000.00	Gr.,Surf.,Dr. and Relocate N.P. Tracks	9/25/63	350 Cal. Days	10/21/63	Fair	18	66
U 222 (16) & S 243 (5) Bozeman-East & Bozeman-So.	2.353	Schultz & Lindsay $584,172.27	Gr.,Surf.,PMS, Dr., Signs & Traffic Control Devices	4/28/65	150 Cal. Days	Not Started			
S 243 (3) Bozeman-South	6.502	Maronick Const. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Winter Shut- down 11/16/64		28

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (7) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. $168,926.53	Surf. and PMS	8/26/64	150 Cal. Days	9/17/64	Winter Shut- down 11/3/64		25
I 15-4 (18) 210 U-1 and I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign.	1/31/63	450 Cal. Days	2/21/63	--	9	94
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Contracting $2,539,164.27	Gr.,Surf.,PMS,Dr., and Signing	8/1/63	420 Cal. Days	8/19/63	Fair	63	80

MONTHLY CONSTRUCTION REPORT - 5/31/65

Division 31-30 - Great Falls (Cont'd)

I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	--	7	73
I 15-4 (22) 210 Lyons Creek-North	---	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	10	81
I 15-4 (25) 218 U-1 and F 238 (10), Wolf Creek-No.	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS,Dr., Signs & Structures	10/30/64	350 Cal. Days	11/16/64	Fair	25	22
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	Good	2	26
I-IG 15-5 (20) 273 Sun River-Emerson	2.990	Interstate Contr. $1,141,710.52	Grade and Drain	6/25/64	350 Cal. Days	8/5/64	Good	35	90
I 15-5 (22) 273 Sun River-Emerson	---	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	Fair	13	20
I 15-5 (26) 271 U-1 I-IG 15-5 (31) 273 U-1 & I-IG 315-5 (3) 272 U-1 and U 388 (8)-Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur and Sun River-10th Ave.	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith $3,178,057.17	Gr.,Surf., CSB, Conc.Pave.,PMS, Dr., Signs & 3 Conc. U.P.s (239.5', 296.0', 317.5')	1/22/65	500 Cal. Days	3/15/65	Fair	47	5
I 15-5 (26) 271 U-2, I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Great Falls-W., Sun River- Emerson Jct. & Gr. Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	Not Started			
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const. $399,132.97	Dual U.P.'s (123.0' & 366.0') Single U.P. (244.5')	10/28/64	7/31/66	3/22/65	Fair	12	6
I-IG 15-5 (28) 274 U-1 Sun River - Emerson Jct.	---	Sletten Const. $234,405.48	264.5' Conc.Interc.	12/18/64	8/31/66	Not Started			
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	Not Started			
I 15-6 (8) 307 Dutton-North & South	0.065	Walter Mackin $217,260.55	346.0' Conc. Br.	10/28/64	9/30/65	11/11/64	Fair	6	21
ER 50 (2) (F 252) and ER 50 (3) (S 339) Ft. Benton-Havre & Chester-So.	---	Cave Const. Co. $10,658.00	Fill Repair and Bank Protection	2/25/65	50 Cal. Days	3/15/65	Completed 5/18/65		
ER 54 (1) (F 235) Armington-Lewistown	---	Cave Const. Co. $3,300.90	Repair of River Bank	3/8/65	60 Cal. Days	Completed 5/20/65			
ER 57 (2) (F 236) Dupuyer-Birch Creek	0.158	A & B Const. $34,718.80	Gr.,Surf.,BST & Dr.	10/28/64	5/31/65	11/27/64	Good	19	47
ER 57 (4) (S 193) Valier-North & West	---	F.L. Flynn & Co. $151,680.23	284.5' Conc. Br.	1/26/65	6/30/66	4/26/65	--	--	3
ER 57 (5) (S 193) Valier-Cut Bank	---	Cop Const. Co. $170,847.24	316.0' Prestressed Conc. Bridge	4/28/65	7/31/66	Not Started			
ER 57 (6) (F 236) Dupuyer-Birch Creek	---	A & B Const. $105,233.53	121.5' Conc. Br. & Approaches	11/3/64	6/30/65	11/12/64	Fair	4	80
ER 57 (7) (F 236)	0.284	Naranche & Konda	81.5' Conc. Br. & Gr.	2/25/65	9/30/65	3/10/65	--	--	25

MONTHLY CONSTRUCTION REPORT - 5/31/65

Division 21-30 - Great Falls (Cont'd)

ER 59 (2) (F 65) Sun River-Choteau	---	Walter Mackin $42,439.52	60.98' Conc. Br. Addition	10/28/64	9/30/65	Not Started			
ER 59 (3) (F 275) Augusta-Choteau	---	Naranche & Konda $145,500.72	183.0' Conc. Br.	9/30/64	7/31/65	10/15/64	--	--	75
ER 59 (4) (S 341) Choteau-Dutton	---	John D. McRae $3,000.00	Bank Protection, Br. Berm Repair & Riprap	5/10/65	50 Cal. Days	Not Started			
F 64 (10) Great Falls-Armington	0.220	Zook Bros. Const. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	6
S 107 (9) Ledger-East and West	7.049	R.J.Sundling & Son $367,695.01	Gr., Surf., PMS., Dr., & Widen 1 T.T. Br.	3/25/64	200 Cal. Days	5/19/64	Winter Shut-down 11/12/64		71
F 149 (21), F 180 (7) & F 395 (9) -Great Falls-Ft. Benton & Great Falls Streets	---	Lewis Const. $63,123.61	Lighting & Signals	8/26/64	200 Cal. Days	9/15/64	Good	9	70
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	Not Started			
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning and Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith $487,310.25	Gr., Surf., PMS & Drain	4/28/65	300 Cal. Days	Not Started			
F 190 (6) U-2 & ER 57 (3)(F190) Birch Creek-Browning	--	Cop Const. Co. $190,074.97	213.0' & 142.0' Prestressed Conc. Br.	4/28/65	10/31/65	Not Started			
ROW F 238 (6) Wolf Creek-Augusta	1.947	Bob Clark & Son $4,788.40	Fencing (Farm)	4/28/65	90 Cal. Days	Not Started			
I-IG 315-5 (3) 372 U-2 Great Falls Spur	---	Sletten Const. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Poor	--	1
SMP 0799 - 65 Cascade-L & C, Pondera & Teton	---	R.J.Studer & Son $144,158.00	Crush & Stockpiling	4/28/65	180 Cal. Days	5/26/65	--	7	0

Division 32-30 - Havre

I 15-8 (11) 383 U-2 Pondera Co.-Canadian Line	4.483	P. & D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Fair	--	95
ER 53 (2) (F 208) Babb-Piegan	---	E.F.Matelich Const. $72,845.50	Repair of 121.5' Bridge & Approaches	10/28/64	5/31/65	11/20/64	Fair	6	68
ER 53 (3) (F 190) Birch Creek-Browning	---	Kyser Const. & Mahnomen Piledriving & Erection Co., Inc. $187,380.45	70.0' & 306.0' Pre- stressed Conc. Br.	4/28/65	6/30/66	Not Started			
ER 53 (4) (S 266) Browning-Babb	---	E.F.Matelich Const. $108,442.65	173.0' Conc. Br.	12/2/64	6/30/65	1/4/65	Fair	5	86
ER 53 (5) (S 249) Starr School Route	---	E.F.Matelich Const. $124,759.60	163.0' Conc. Br., Gr., Surf., BST., Apprs.	12/2/64	6/30/65	1/26/65	Good	10	63
ER 60 (1) (S 109) & ER 60 (2) (F 67)-Shelby- South & Conrad-Shelby	---	Lewis Const.Co. $21,993.75	Riprapping (2 Strs.)	5/26/65	60 Cal. Days	Not Started			
US 70 (4) Havre-South	0.732	Baltrusch & Affil. $244,568.28	Gr., Surf., PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	--	--	59

MONTHLY CONSTRUCTION REPORT - 5/31/65

Division 32-30 - Havre (Cont'd)

F 154 (6) & F 220 (8)	7.491	Nilson-Smith	Gr.,Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Fair	21	61
Cut Bank-E. & W. and Ethridge-Shelby									
S 237 (3)	5.838	S.Birch,Inc. $413,654.72	Gr.,Surf.,PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Fair	21	8
Oilmont-East									
S 301 (13)	4.990	Robertson &Blossom $212,845.72	Gr.,Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	Winter Shut-down 10/27/64		98
Havre-Simpson-Canadian Line									
S 307 (14)	6.073	Cave Const.,Inc. $337,957.73	Gr.,Surf.,PMS and Widen 3 Bridges	12/16/63	220 Cal. Days	3/16/64	Winter Shut-down 10/8/64		95
Stanford-Geraldine									
S 307 (15)	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Winter Shut-down 11/9/64		65
Stanford-Geraldine									
S 316 (11)	7.559	Nilson-Smith $416,917.31	Gr.,Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut-down 10/9/64		93
Cut Bank-North									
S 340 (8)	4.351	Baltrusch & Affil. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	Good	12	63
Chinook-Cleveland-Hays									
SMP 5199 - 01 - 64	---	Snyder Const.Co.	Crush & Stockpiling	11/24/64	150 Cal. Days	4/13/65	Fair	12	24
Chouteau,Glacier-Hill & Toole Counties									

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 2 (17)	24.383	P.A.Bradbury Co. $395,531.90	Surf. and PMS	7/1/64	200 Cal. Days	7/27/64	Fair	42	64
Baker-Wibaux									
I 94-6 (7) 216 and	4.185	S. Birch and	Signs, Gr.,Surb.,	9/25/63	400 Cal.	10/16/63	Completed		
I 94-6 (8) 221 U-1	12.764	Nilson-Smith $2,246,117.54	PMS, Dr.,Widen 106.0' Br. & one 123.0' O.P.		Days		5/21/65		
Wibaux Co. Line-West									
I 94-6 (9) 221	12.764	R.C.Blain & Sons $4,700.42	Seeding	2/25/65	11/30/65		Completed 5/18/65		
Wibaux Co. Line-West									
S 194 (4)	0.338	F.L.Flynn & Co. $117,818.42	Gr.,Surf.,Dr. & 224.5' Conc. Br.	7/1/64	6/30/65	9/15/64	Fair	6	80
Ekalaka-Mill Iron									
F 246 (13)	9.203	Peter Kiewit Sons' $703,810.52	Gr.,Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	--	5	99
Circle-Glendive									
S 264 (4)	---	Walter Mackin $15,097.00	120.0' S.P.P.	9/30/64	60 Cal. Days	5/21/65	Fair	4	4
Van Norman-North									
S 318 (4), S 347 (11)	8.195	Wickens Bros. $745,575.80	Gr.,Surf.,PMS & Dr.	8/28/63	200 Cal. Days	9/19/63	Winter Shut-down 9/25/64		87
& FHP 55-1 (1) -Alzada-Ekalaka									

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16)	14.870	Hilde Const.Co. $86,977.41	Gr.,Surf.,PMS, Dr. and Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Poor	20	4
Glasgow-Opheim-Canadian Line									
F 148 (8)	---	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Poor	20	29
Saco-East									
F 148 (9)	7.595	Peter Kiewit Sons $89,836.53	Gr.,Surf.,PMS, & Dr.	12/3/64	300 Cal. Days	4/26/65	Fair	16	5
Saco-East									
F 193 (16) & F 251 (11)	9.160	P.A.Bradbury Co. $695,074.32	Gr.,Surf.,PMS & Dr.	9/1/64	300 Cal. Days	10/14/64	Fair	37	20
Culbertson-Plentywood-Scobey									
S 415 (3)	6.041	Hilling Const. $186,770.37	Gr.,Surf.,Dr. and 91.5' Conc.Br.	7/1/64	180 Cal. Days	7/27/64	Good	24	97
Medicine Lake-East									

MONTHLY CONSTRUCTION REPORT - 5/31/65

Division 42-30 - Wolf Point (Cont'd)

S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Surf.,PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	Winter Shut-down 10/28/64		96
SMP 4220-01-4310-01-23-4030 St.Highway #13 W.-Wolf Point	---	Eskestrand Bros. $11,271.00	Drainage System & Retaining Wall Repair for G.N. U.P.	10/28/64	6/30/65	4/21/65	Fair	4	56
SMP 4399-64 - McCone,Phillips, Roosevelt & Valley Counties	--	Francis Tindall $231,995.00	Crush.& Stockpiling	6/24/64	6/30/65	1/19/65	Fair	15	58

Division 43-30 - Miles City

F 86 (24) Miles City-No. Dakota Line	11.762	Gus M. Albert $891,660.29	Gr.,Surf.,PMS & Dr.	3/23/65	300 Cal. Days	4/19/65	Good	42	14
F 262 (14) Broadus-Wyoming Line	9.551	Peter Kiewit Sons' $823,493.34	Gr.,Surf.,PMS & Dr. & 2 Brs. (243.0')	5/26/64	250 Cal. Days	6/29/64	Fair	40	76
S 388 (5) Miles City-Kinsey	9.705	Harry Norgaard $395,667.75	Gr.,Surf. & Dr.	7/1/64	250 Cal. Days	7/13/64	Fair	7	91

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) and F 230 (9) Billings-E. & Billings-Pompeys Pillar	2.117	Empire Sand & Grav. $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	Fair	40	66
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	Poor	2	98
I 90-8 (19) 443 U-1 West Billings Interchange	1.168	Long Const. Co. $1,347,355.79	Signs & Delineation Gr.,Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Poor	23	83
I 90-8 (25) 438-Laurel-East	6.137								
F 228 (19) U-1-West Billings	0.422								
S-SG 192 (4) U-1-Kings Ave.	0.958								
I 90-8 (10) 443 U-2 Billings Interchange	1.168	U.S. Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	Suspended 5/20/64		25
F 228 (19) U-2 -Laurel-Blgs.	0.522								
S-SG 192 (4) U-2 -Kings Ave.	0.958								
I 90-8 (22) 444 U-1 West Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr.,Surf.,PMS.,Dr. Sings & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Fair	60	22
I 90-8 (22) 444 U-2 and I-IG 90-8 (23) 447 U-3 West Billings Interchange	6.588	U.S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	Not Started			
I-IG 90-8 (23) 447 U-2 West Billings Interchange	3.602	Zook Bros.Const. $2,531,631.97	Gr.,Surf.,PMS & Dr. and Structures	12/28/64	400 Cal. Days	1/22/65	Good	150	12
IG 90-8 (29) 395 Reedpoint-East	---	Empire Sand & Grav. $15,831.80	Removal of 207.5' Steel Overpass	2/25/65	6/30/65	5/20/65	Good	3	26
I 90-8 (33) 433 & I 90-8 (34) 443 -Laurel-Mossmain	5.282	Junior W. Tschache $5,742.20	Seeding	4/28/65	11/30/65	Not Started			
SG 192 (5) Kings Ave. -West	---	Cop Const.Co. $120,205.84	Dual 189.5' O.P.	2/26/64	9/30/64	3/17/64	Poor	2	99
S 192 (7) Kings Ave. -West	3.233	Schultz & Lindsay $147,458.93	Gr.,Surf.,PMS & Dr.	12/18/63	180 Cal. Days	3/9/64	Completed 5/20/65		

MONTHLY CONSTRUCTION REPORT - 5/31/65

Division 52-30 - Lewistown

F 8 (11) & F 239 (13)	7.355	S. Birch, Inc.	Gr.,Surf.,PMS & Dr.	5/8/64	300 Cal.	6/15/64	Fair	19	75
Wilsall-W.S.Sprgs.-Harlowton		$736,618.64			Days				
S 18 (6)	7.341	Nilson-Smith	111.5' Br. and Gr.,	12/18/63	200 Cal.	4/2/64	Fair	18	70
Two Dot-South		$343,720.62	Surf.,PMS and Dr.		Days				
F 27 (6) & F 28 (5)	6.059	Husman Bros.	Gr.,Surf.,PMS & Dr.	7/1/64	300 Cal.	8/5/64	Fair	30	65
Roundup-Grass Range		$590,671.95			Days				
F 33 (6) & F 108 (9)	8.039	S.Arkwright,Inc.	Gr.,Surf.,PMS & Dr.	8/28/63	350 Cal.	9/20/63	Fair	34	88
Billings-Roundup-South		$1,228,482.56			Days				
S 48 (5)	7.012	R.J.Studer & Sons	Gr.,Surf.,Sign & Dr.	5/26/65	250 Cal.	Not Started			
Roundup-West & South Road		$514,313.60			Days				
F 115 (14)	8.628	McLaughlin,Inc.	Gr.,Surf.,PMS, Dr.	7/29/64	350 Cal.	8/31/64	Fair	35	33
Harlowton-Ryegate		$788,785.21	Lighting & Signs		Days				
S 405 (3)	7.856	R.J.Sundling &Son	Gr.,Surf.,PMS, Dr.,	11/24/64	250 Cal.	1/12/65	Fair	29	8
Lewistown-Hanover		$618,171.88	& 163.0' Br.		Days				
F 9999 (2)	348.706	Skinner & Allen	Signals	3/23/65	12/1/65	4/16/65	Poor	4	3
Garrison to Forsyth		$96,768.02							

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

MAY 31, 1965

Project	Location	Length	Type Work	% Work Completed and Est. Completion date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka-SE	FH 2.5 FAS 5.7	Grade,Base,Bit. Plt.Mix Paving	87 July/65	75	Wickens Bros. $ 486,018.00 ($250,000 FH funds) $ 746,575.80 Total contract
			Contract awarded by State 8/28/63 Construction under State supervision Winter shutdown			
ERFO 41(1)	On ST.Rte. 499, 7.1 mi. easterly from jct. with St. Rte.237, easterly 15.3 mi.to jct.with US Rte. 191 thence southerly 1.2 mi.on US 191 toward West Yellowstone	16.5	Grade,Base,Bit. Plt.Mix Paving	40 Sept/65	57	Earl McNutt Co. $1,301,453.28
GNP 8-A4	Bridge-North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge	95 JUne/65	73	Kyser Const. Co. $ 239,096.80
GNP 8-A5	2 mi.north of West Glacier on International Park Road	8.5	Grading,Bit.Surf Treat.on Portion	47 Oct/65	26	Crick Company $ 419,336.00
			Winter shutdown November 15			
ERFO 63(1)	GNP Route 7 - North Fork Road, west side of Park	0.16	Reconstruct 7 Bridges & repair 1 bridge	94 May/65	100	Sletten Const. Co. $ 103,364.00
			Winter shutdown February 16, 1965			
ERFO 66(2)	GNP Route 33 - McDonald Creek Bridge	200'	Treated Timber str.	95 June/65	88	Rummel Const. Co. $ 45,312.00
FHP 9-1(2)	On State Secondary Rte. 461,8 mi.E. of St. Regis	3.8	Grading & Special sub-base	15 Oct/65	15	N.D.Robinson & Union $320,866.00 Const.Co.
FHP 59-2(2)	On US 312, 9 mi.southwest of Red Lodge	6.3	Gr.Base,Bit.Plt. Mix Surface	15 Oct/66	14	Husman Bros., Inc. $1,084,035.50
ERFO 68(1)	North Fork of Flathead River Road - FH 61 North of Columbia Falls	0.3	Gr. & Riprap	35 June/65	40	Rocky Mt. Const. Co. $ 42,145.00

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1965

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. Co. $527,753.01	806.6' S & C Struct.	8/28/63	6/30/65	9/19/63	Fair	6	99
I 90-1 (22) 71 Tarkio-East	---	Schultz & Lindsay $471,284.13	762.22' S & C Struct.	10/30/63	7/31/65	11/25/63	Fair	--	92
I 90-1 (24) 54 Superior-East	---	N.A. Nelson Const. $449,454.72	757.5' S & C Struct.	2/26/64	8/31/65	6/15/64	Good	--	88
I 90-1 (25) 59 Superior-East	---	N.A. Nelson Const. $507,566.85	825.75' S & C Struct.	12/18/63	10/31/65	1/15/64	Good	16	90
I-IG 90-1 (26) 66 Tarkio-East	---	Waddell Const. $302,221.21	3 - S & C Struct. (980.5')	2/26/64	6/30/65	4/27/64	Completed 6/29/65		
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 and S 419 (3) - Tarkio-East	6.590	Murphy Bros. $1,509,908.75	Gr.,Surf.,PMS, Dr. and Signing	2/20/64	450 Cal. Days	3/2/64	Fair	35	60
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Fair	1	71
I 90-1 (30) U-1 Superior-East	3.863	Zook Bros.Const. $833,542.17	Gr., Surf.,PMS, Dr., Sign.,17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Good	25	61
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	--	--	42
I 90-1 (31) 54 Superior-East	---	N.A. Nelson Const. $480,654.11	757.4' S & C Struct.	6/24/64	11/30/65	7/7/64	Fair	12	80
I 90-1 (32) 59 Superior-East	---	N.A. Nelson Const. $534,213.12	825.75' S & C Struct.	6/24/64	11/30/65	7/7/64	Fair	6	90
I 90-1 (36) 48 U-2 Superior-East	---	N.A. Nelson Const. $556,200.94	S & C Structures	6/30/65	7/31/67	Not Started			
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros.Const. $1,848,170.14	Gr.,Surf.,Cem.Stab. Base,PCC,PMS,Dr.,Sign., Lighting & S & C U.P.	5/7/64	450 Cal. Days	6/20/64	Fair	25	57
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	Good	3	20
I-IG 90-2 (21) 80 U-1 HusonOWest	4.328	King & McLaughlin $1,666,471.77	Gr.,Surf.,PMS.,Dr. and Signing	3/27/63	350 Cal. Days	4/10/63	Fair	10	99
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	96
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr.,Surf.,CBS, PMS,PCC, Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Good	98	23

MONTHLY CONSTRUCTION REPORT - 6/30/65

Division 11-30 - Missoula (Cont'd)

I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/65	Fair	3	8
I 90-2 (27) 103 U-1 Missoula Urban	3.466	Zook Bros.Const. $2,326,091.83	G, GS, PCC & Structs.	5/26/65	400 Cal. Days	6/26/65	Fair	14	0
I 90-2 (27) 103 U-2 Missoula Urban	3.466	U.S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	Not Started			
I 90-2 (28) 110 Bonner-Clinton	9.180	Junior W. Tschache $5,427.85	Seeding	4/28/65	11/30/65	Not Started			
I 90-3 (12) 151 U-1 and F 205 (8) U-1 - Drummond- E. & W., and Maxville-Drummond	6.686	Zook Bros.Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Good	51	45
I 90-3 (12) 151 U-2 Drummond - E. and W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	--	15
I 90-3 (12) 151 U-3 Drummond - E. and W.	---	Riklin Const.Co. $363,900.31	4-Dual S & C Strs.	8/31/64	10/31/65	9/15/64	Good	15	51
F 205 (8) U-2 Maxville-Drummond	---	Ralph Huckaba $232,828.67	3-S & C Structs.	8/31/64	10/31/65	9/15/64	Good	8	34
F 215 (12) U-1 Florence-Missoula	---	Hightower & Lubrecht $59,437.28	121.5' Prestressed Br.	12/18/64	11/30/65	1/5/65	Completed 6/2/65		
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Strs., & Gr., Surf., PMS and Dr.	3/25/64	350 Cal. Days	4/6/64	Fair	6	90
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G, GS and PMS	5/26/65	300 Cal. Days	Not Started			
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. and PMS	7/1/64	200 Cal. Days	12/8/64	Good	24	59
S 413 (3) & S 414 (3) Hall - E. & W.	4.361	Maronick Const. $333,208.92	Gr., Surf.,PMS and S & C Structure	1/30/64	200 Cal. Days	4/6/64	--	--	96

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	---	Pew Bridge Co. $525,799.23	Removal of Bridge & 433.0' Steel Br.	4/28/65	7/31/66	6/8/65	Good	9	1
S 58 (6) Perma-Hot Springs	1.056	A & B Const.Co. $720,860.41	Gr.,Surf.,RMS, Dr., and Strs. (778.25')	8/28/63	8/31/65	9/16/63	Fair	23	67
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	Fair	8	94
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis,Inc. $981,343.60	1,536.0' Conc.Br. & Gr.,Surf. and PMS	3/24/65	10/31/66	4/14/65	Fair	9	3
FG 257 (17) Kalispell-West Glacier	---	Kyser Const.Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	6/9/65	Fair	10	11
F 260 (10) W. Glacier - E. Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	Fair	--	75
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Gr. and Dr.	9/30/64	250 Cal. Days	11/4/64	Fair	--	23
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const.Co. $377,528.99	Agg.Surf. & PMS	7/1/65	160 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 6/30/65

Division 12-30 - Kalispell (Cont'd)

SMP 1599 - 65 Flathead & Lincoln Counties	---	Engebretson Gravel Cr. & Stockpiling $178,222.00		2/25/65	180 Cal. Days	6/1/65	Fair	--	12
SMP 2740-08-65 & SMP 2740-09-65	---	Dickerson Paint Shop Cleaning & Painting $7,770.00	Str. Steel	6/30/65	9/30/65	Not Started			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (10) Boulder - Cardwell	3.662	R.J.Sundling & Son $98,377.59	Reshape,Surf.,PMS	3/25/64	120 Cal. Days	5/13/64	Completed 6/12/65		
I 15-1 (20) 51 U-1 Pipe Organ-South	6.786	Naranche & Konda $1,745,735.27	Gr.,Agg.Surf.,PMS, Dr. and Signing	12/29/64	350 Cal. Days	2/8/65	Good	74	42
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	17
I 15-1 (20) 51 U-3 Pipe Organ-North	---	Haggerty-Messmer $219,109.87	Structures	12/29/64	9/30/65	2/18/65	Good	25	61
I 15-1 (21) 46,I 15-2(21)126, I 115-2(4)126,I 90-4(11)205, and F 68(13)-Pipe Organ-No. 15.068 & So.,Butte Urban-Mont. St. W., Butte Urban-Butte Spur, Opportunity Jct.-E. & W. & Anaconda-East		Nelson Bros.Const. $59,882.55	Seeding	4/28/65	11/30/65	Not Started			
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr.,Surf.,PMS,CSB, Dr.,Signing & O.P.	2/26/64	450 Cal. Days	4/9/64	--	24	75
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const.Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	Not Started			
I 15-2 (19) 126 Butte East & West	5.751	Lewis Const.Co. $154,155.80	Lighting, Signing and Delineation	7/24/63	10 Cal. Days	9/24/63	--	3	99
S 35 (13) Jackson-Dillon	10.215	Zook Bros.Const. $377,763.28	Grade and Drain	11/24/64	280 Cal. Days	6/22/65	--	--	0
S 35 (14) Jackson-Dillon	10.215	S. Birch, Inc. $365,669.73	Agg.Surf., & PMS	7/1/65	150 Cal. Days	Not Started			
F 43 (17) Wisdom-Divide	15.891	Schultz & Lindsay $273,294.30	PMS	7/1/64	180 Cal. Days	5/10/65	Good	--	99
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7/1/65	90 Cal. Days	Not Started			
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const.Co. $1,059,830.39	Gr.,Surf.,CSB, Conc. Pave.,PMS,Dr. & Signs	12/18/63	400 Cal. Days	1/28/64	--	--	51
I 90-4 (8) 226 U-2 Butte - East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 and I 90-5 (6) 231 U-1 Homestake Pass - E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS,Dr., Sign., & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Good	70	49
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 and I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-West	12.048	Kober Const.Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	--	--	21

MONTHLY CONSTRUCTION REPORT - 6/30/65

Division 21-30 - Butte (Cont'd)

I-IG 90-5 (5) 241 U-1, I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W., Homestake-East & Whitehall-North	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMS,Signs, Dr. and U.P.	11/12/64	450 Cal. Days	1/4/65	Fair	65	17
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-East and West	9.627	Kober Const.Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	Fair	--	44
I-IG 90-5 (5) 241 U-3 Whitehall-East and West	---	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Fair	5	14
I 90-5 (7) 233 U-1 Pipestone-Hote Springs-West	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS, Dr., Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	--	14	54
I 90-6 (19) 276 Three Forks-Manhattan	10.720	Nelson Bros.Const. $15,402.63	Seeding and Mulching		4/28/65	11/30/65	Not Started		
S 426 (4) Logan-North	0.238	Schultz & Lindsay $42,957.93	Gr.,Surf., & Drain	10/28/64	150 Cal. Days	4/5/65	Completed 6/23/65		
SMP 2120-20 - 2258-01-23-4050 Boulder-South	---	American Bldg.Co. $17,489.90	Pedestrian Crossing	9/30/65	6/30/65	10/19/64	Completed 5/28/65		
SMP 2299 - 64 Jefferson & Lewis & Clark Counties	---	Helena Sand & Grav. $106,700.00	Crush & Stockpiling	1/29/64	180 Cal. Days	6/3/64	Fair	7	86

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P. Gr., CSB,PMS, Conc.Pave. & Dr.	5/7/64	450 Cal. Days	6/24/64	Fair	40	28
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	--	--	70
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade and Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862,84	Gr.,Surf.,PMS,Cem Stab.Base,PCC,Dr. & Signing	6/25/64	450 Cal. Days	9/2/64	Good	85	22
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Fair	4	42
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	---	Strandberg Const. $213,148.05	Structures (686.5')	6/25/64	7/31/65	9/15/64	Good	12	84
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	---	Cop Construction $284,445.88	Structures (755.0')	6/25/64	7/13/65	8/3/64	Good	12	92
F 217 (11) Gardiner-Livingston	9.177	Hilde Const.Co. $1,025,000.00	Gr.,Surf.,Dr. and Relocate N.P. Tracks	9/25/63	350 Cal. Days	10/21/63	Good	45	77
U 222 (16) & S 243 (5) Bozeman-East & Bozeman-So.	2.353	Schultz & Lindsay $584,172.27	Gr.,Surf.,PMS, Dr., Signs & Traffic Control Devices	4/28/65	150 Cal. Days	6/4/65	Fair	46	2
S 243 (3) Bozeman-South	6.502	Maronick Const. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Good	26	49

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. $168,926.53	Surf. and PMS	8/26/64	150 Cal. Days	9/17/64	--	--	25

MONTHLY CONSTRUCTION REPORT - 6/30/65

Division 31-30 - Great Falls (Cont'd)

I 15-4 (18) 210 U -1 and I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Fair	4	94
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Contracting $2,539,164.27	Gr.,Surf.,PMS,Dr., and Signing	8/1/63	420 Cal. Days	8/19/63	Fair	57	87
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Fair	--	78
I 15-4 (22) 210 Lyons Creek-North	---	Sletten Const. $521,470.02	Dual 519.49' St.Br.	7/24/63	11/30/64	8/26/63	Fair	11	81
I 15-4 (25) 218 U-1 and F 238 (10), Wolf Creek-No.	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS,Dr., Signs & Structures	10/30/64	350 Cal. Days	11/16/64	Fair	38	26
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	--	--	28
I-IG 15-5 (20) 273 Sun River-Emerson	2.990	Interstate Contr. $1,141,710.52	Grade and Drain	6/25/64	350 Cal. Days	8/5/64	Fair	40	95
I 15-5 (22) 273 Sun River-Emerson	---	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	Fair	10	29
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1 & I-IG 315-5 (3) 272 U-1 and U 388 (8) -Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur and Sun River-10th Ave.	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith $3,178,057.17	Gr.,Surf.,CSB, Conc.Pave.,PMS,Dr., Signs & 3 Conc. U.P.'s (239.5', 296.0', 317.5')	1/22/65	500 Cal. Days	3/15/65	Fair	50	13
I 15-5 (26) 271 U-2, I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Great Falls-W., Sun River- Emerson Jct. & Gr. Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	3
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const. $399,132.97	Dual U.P.'s (123.0' 366.0') Single U.P. (244.5')	10/28/64	7/31/66	3/22/65	Fair	10	12
I-IG 15-5 (28) 274 U-1 Sun River - Emerson Jct.	---	Sletten Const. $234,405.48	264.5' Conc.Interc.	12/18/64	8/31/66	Not Started			
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	6/1/65	--	4	0
I 15-6 (8) 307 Dutton-North & South	0.065	Walter Mackin $217,260.55	346.0' Conc. Br.	10/28/64	9/30/65	11/11/64	Good	14	31
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood Const.Co.,Inc. $268,856.17	Gr.Surf.,Dr. & Strs.	6/30/65	8/31/66	Not Started			
ER 57 (2) (F 236) Dupuyer-Birch Creek	0.158	A & B Const. $34,718.80	Gr.,Surf.,BST & Dr.	10/28/64	5/31/65	11/27/64	Good	10	80
ER 57 (4) (S 193) Valier-North & West	---	F.L. Flynn & Co. $151,680.23	284.5' Conc. Br.	1/26/65	6/30/66	4/26/65	--	--	14

MONTHLY CONSTRUCTION REPORT - 6/30/65

Division 31-30 - Great Falls (Cont'd)

ER 57 (5) (S 193) Valier-Cut Bank	---	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	Not Started			
ER 57 (6) (F 236) Dupuyer-Birch Creek	---	A & B Const. $105,233.53	121.5' Conc.Br. & Approaches	11/3/64	6/30/65	11/12/64	Fair	10	87
ER 57 (7) (F 236) Dupuyer-Birch Creek	0.284	Naranche & Konda $75,156.18	81.5' Conc. Br. &Gr. Surf.,BST & Dr.	2/25/65	9/30/65	3/10/65	Fair	3	57
ER 59 (2) (F 65) Sun River-Choteau	---	Walter Mackin $42,439.52	60.98' Conc. Br.	10/28/64	9/30/65	Not Started			
ER 59 (3) (F 275) Augusta-Choteau	---	Naranche & Konda $145,500.72	183.0' Conc. Br.	9/30/64	7/31/65	10/15/64	--	--	80
ER 59 (4) (S 341) Choteau-Dutton	---	John D. McRae $3,000.00	Bank Protection,Br. Berm Repair & Riprap	5/10/65	50 Cal. Days	Not Started			
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	6
S 107 (9) Ledger-East and West	7.049	R.J.Sundling & Son $367,695.01	Gr.,Surf.,PMS,Dr., & Widen 1 T.T. Br.	3/25/64	200 Cal. Days	5/19/64	--	--	80
F 149 (21), F 180 (7) & F 395 (9) -Great Falls-Ft. Benton & Great Falls Sts.	---	Lewis Const. $63,123.61	Lighting & Signals	8/26/64	200 Cal. Days	9/15/64	Fair	--	95
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	Fair	4	12
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning and Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith $487,310.25	Gr.,Surf.,PMS & Drain	4/28/65	300 Cal. Days	6/2/65	Fair	14	5
F 190 (6) U-2 & ER 57 (3) (F 190) Birch Creek-Browning	---	Cop Const. Co. $190,074.97	213.0' & 142.0' Prestressed Conc.Br.	4/28/65	10/31/65	6/3/65	Fair	--	11
ROW F 238 (6) Wolf Creek-Augusta	1.947	Bob Clark & Son $4,788.40	Fencing (Farm)	4/28/65	90 Cal. Days	5/26/65	Good	3	17
S 310 (8) Pendroy-Conrad	10.814	Hilde Const.Co. $551,250.86	Gr.Surf.,PMS & Dr.	7/1/65	250 Cal. Days	Not Started			
I-IG 315-5 (3) 372 U-2 Great Falls Spur	---	Sletten Const. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Poor	4	3
SMP 0799 - 65 Cascade-L & C, Pondera & Teton	---	R.J. Studer & Son $144,158.00	Crush & Stockpiling	4/28/65	180 Cal. Days	5/26/65	Fair	--	23

Division 32-30 - Havre

I 15-8 (11) 383 U-2 Pondera County-Canadian Line	4.483	P. & D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Completed 6/15/65		
I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const.Co. $9,667.50	Lighting & Sign.	Subject to BPR Conc.	90 Cal. Days	Not Started			
ER 53 (2) (F 208) Babb-Piegan	---	E.F. Matelich Const. $72,845.50	Repair of 121.5' Bridge & Approaches	10/28/64	5/31/65	11/20/64	Good	2	90

MONTHLY CONSTRUCTION REPORT - 6/30/65

Division 32-30 - Havre (Cont'd)

ER 53 (3) (F 190) Birch Creek-Browning	---	Kyser Const. & Mahnomen Piledrvg. & Erection Co.,Inc. $187,380.45	70.0' & 306.0' Pre-stressed Conc.Br.	4/28/65	6/30/66	Not Started			
ER 53 (4) (S 266) Browning-Babb	---	E.F.Matelich Const. $108,442.65	173.0' Conc. Br.	12/2/64	6/30/65	1/4/65	Fair	2	93
ER 53 (5) (S 249) Starr School Route	---	E.F. Matelich Const. $124,759.60	163.0' Conc.Br., Gr.,Surf.,BST.,Apprs.	12/2/64	6/30/65	1/26/65	Good	5	79
ER 60 (1) (S 109) & ER 60 (2) (F 67) -Shelby-South & Conrad-Shelby	---	Lewis Const.Co. $21,993.75	Riprapping (2 Strs.)		5/26/65	60 Cal. Days	Not Started		
US 70 (4) Havre-South	0.732	Baltrusch & Affl. $244,568.28	Gr.,Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	Poor	6	59
F 154 (6) & F 220 (8) Cut Bank-E.&W. & Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Fair	29	72
S 237 (3) Oilmont-East	5.838	S. Birch,Inc. $413,654.72	Gr.,Surf.,PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Fair	43	18
S 301 (13) Havre-Simpson-Canadian Line	4.990	Robertson & Blossom $212,845.72	Gr.,Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	Winter Shut-down 10/27/64		98
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	Not Started			
S 307 (14) Stanford-Geraldine	6.073	Cave Const.,Inc. $337,957.73	Gr.,Surf.,PMS & Widen 3 Bridges	12/16/63	220 Cal. Days	3/16/64	Winter Shut-down 10/8/64		95
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	--	--	65
S 316 (11) Cut Bank-North	7.559	Nilson-Smith $416,917.31	Gr.,Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut-down 10/9/64		93
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affl. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	Poor	15	67
SMP 5199 - 01 - 64 Chouteau, Glacier-Hill & Toole Counties	---	Snyder Const.Co. $116,492.55	Crush & Stockpiling	11/24/64	150 Cal. Days	4/13/65	Fair	12	41

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 2 (17) Baker-Wibaux	24.383	P.A.Bradbury Co. $395,531.90	Surf. and PMS	7/1/64	200 Cal. Days	7/27/64	Good	36	98
F 157 (22) Miles City-Jordan	9.391	Richardson Const. $257,263.58	PMS & Prep.of Exist.Surf.	7/1/65	90 Cal. Days	Not Started			
S 194 (4) Ekalaka-Mill Iron	0.338	F.L.Flynn & Co. $117,818.42	Gr.,Surf.,Dr. & 224.5' Conc.Br.	7/1/64	6/30/65	9/15/64	Completed 6/30/65		
F 246 (13) Circle-Glendive	9.203	Peter Kiewit Sons' $703,810.52	Gr.,Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Completed 6/5/65		
S 264 (4) Van Norman-North	---	Walter Mackin $15,097.00	120.0' S.P.P.	9/30/64	60 Cal. Days	5/21/65	Completed 6/29/65		

MONTHLY CONSTRUCTION REPORT - 6/30/65

Division 41-30 - Glendive (Cont'd)

S 302 (17) Terry-Brockway	9.214	Frank E. Olson $207,772.16	Gr.,Surf & Dr.	7/1/65	250 Cal. Days	Not Started			
S 318 (4), S 347 (11) & FHP 55-1 (1) -Alzada-Ekalaka	8.195	Wickens Bros. $745,575.80	Gr.,Surf.,PMS & Dr.	8/28/63	200 Cal. Days	9/19/63	Winter Shut-down 9/25/64		87

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const.Co. $86,977.41	Gr.,Surf.,PMS, Dr. and Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Poor	30	10
F 148 (8) Saco-East	---	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Fair	19	38
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr.,Surf.,PMS & Dr.	12/3/64	300 Cal. Days	4/26/65	Fair	22	8
F 193 (16) & F 251 (11) Culbertson-Plentywood-Scobey	9.160	P.A.Bradbury Co. $695,074.32	Gr.,Surf.,PMS & Dr.	9/1/64	300 Cal. Days	10/14/64	Fair	55	40
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const.Co. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	Not Started			
S 415 (3) Medicine Lake-East	6.041	Hilling Const. $186,770.37	Gr.,Surf.,Dr. & 91.5' Conc.Br.	7/1/64	180 Cal. Days	7/27/64	--	--	97
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Surf.,PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	Winter Shut-down 10/28/64		96
SMP 4220-01 - 4310-01-23-4030 St.Highway #13 W.-Wolf Point	---	Eskestrand Bros. $11,271.00	Drainage System & Retaining Wall Repair for G.N. U.P.	10/28/64	6/30/65	4/21/65	Completed 6/21/65		
SMP 4399 - 64 -McCone, Phillips, Roosevelt & Valley Counties	---	Francis Tindall $231,995.00	Crush & Stockpiling	6/24/64	6/30/65	1/19/65	Fair	15	73

Division 43-30 - Miles City

F 86 (24) Miles City-No.Dakota Line	11.762	Gus M. Albert $891,660.29	Gr.,Surf.,PMS & Dr.	3/23/65	300 Cal. Days	4/19/65	Good	49	32
F 262 (14) Broadus-Wyoming Line	9.551	Peter Kiewit Sons' $823,493.34	Gr.,Surf.,PMS & Dr. & 2 Brs. (243.0')	5/26/64	250 Cal. Days	6/29/64	Good	15	97
S 326 (7) Otter-Ashland	4.957	Frank E. Olson $182,164.21	Gr.,Surf. & Dr.	7/1/65	250 Cal. Days	Not Started			
S 388 (5) Miles City-Kinsey	9.705	Harry Norgaard $395,667.75	Gr.,Surf. & Dr.	7/1/64	250 Cal. Days	7/13/64	Completed		
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7/1/65	120 Cal. Days	Not Started			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) and F 230 (9) Billings-E. & Billings-Pompeys Pillar	2.117	Empire Sand & Grav. $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	Fair	41	84

MONTHLY CONSTRUCTION REPORT - 6/30/65

Division 51-30 - Billings (Cont'd)

I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Company $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	Completed 6/16/65		
I 90-8 (19) 443 U-1 West Billings Interchange	1.168	Long Const. Co. $1,347,355.79	Signs & Delineation Gr.,Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Good	47	88
I 90-8 (25) 438-Laurel-East	6.137								
F 228 (19) U-1 -West Billings	0.422								
S-SG 192 (4) U-1-Kings Ave.	0.958								
I 90-8 (19) 443 U-2 Billings Interchange	1.168	U.S. Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	--	--	25
F 228(19) U-2,Laurel-Blgs.	0.522								
S-SG 192(4) U-2,Kings Ave.	0.958								
I 90-8 (22) 444 U-1 West Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr.,Surf.,PMS.,Dr. Sings & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Fair	47	30
I 90-8 (22) 444 U-2 and I-IG 90-8 (23) 447 U-3 West Billings Interchange	6.588	U.S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	Not Started			
I-IG 90-8 (23) 447 U2 West Billings Interchange	3.602	Zook Bros.Const. $2,531,631.97	Gr.,Surf.,PMS & Dr. and Structures	12/28/64	400 Cal. Days	1/22/65	Good	144	29
I-IG 90-8 (27) 425 U1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr.,Surf.,PMS, Dr. & Signs	6/30/65	450 Cal. Days	Not Started			
I-IG 90-8 (27) 425 U2 Park City-Laurel	---	W.P.Roscoe Co. $377,861.28	Structures	6/30/65	9/30/66	Not Started			
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const.Co. $67,000.70	Fencing	6/30/65	30 Cal. Days (S.P.)	Not Started			
IG 90-8 (29) 395 Reedpoint-East	---	Empire Sand & Grav. $15,831.80	Removal of 207.5' Steel Overpass	2/25/65	6/30/65	5/20/65	Completed 6/14/65		
I 90-8 (33) 433 & I 90-8 (34) 443 Laurel-Mossmain	5.282	Junior W. Tschache $5,742.20	Seeding	4/28/65	11/30/65	Not Started			
SG 192 (5) Kings Ave. - West	---	Cop Const.Co. $120,205.84	Dual 189.5' O.P.	2/26/64	9/30/64	3/17/64	Completed 6/3/65		
F 8 (11) & F 239 (13) Wilsall-W.S.Sprgs.-Harlowton	7.355	S. Birch, Inc. $736,618.64	Gr.,Surf.,PMS & Dr.	5/8/64	300 Cal. Days	6/15/64	Fair	27	88
S 18 (6) Two Dot-South	7.341	Nilson-Smith $343,720.62	111.5' Br. and Gr., Surf.,PMS and Dr.	12/18/63	200 Cal. Days	4/2/64	Fair	--	89
F 27 (6) & F 28 (5) Roundup-Grass Range	6.059	Husman Bros. $590,671.95	Gr.,Surf.,PMS & Dr.	7/1/64	300 Cal. Days	8/5/64	Good	30	97
F 33 (6) & F 108 (9) Billings-Roundup-South	8.039	S.Arkwright,Inc. $1,228,482.56	Gr.,Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	Completed 6/15/65		
S 48 (5) Roundup-West & South Road	7.012	R.J.Studer & Sons $514,313.60	Gr.,Surf.,Sign & Dr.	5/26/65	250 Cal. Days	Not Started			
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr.,Surf.,PMS, Dr. Lighting & Signs	7/29/64	350 Cal. Days	8/31/64	Fair	35	44

MONTHLY CONSTRUCTION REPORT - 6/30/65

Division 52-30 -Lewistown (Cont'd)

S 405 (3)	7.856	R.J.Sundling & Son	Gr.,Surf.,PMS, Dr.,	11/24/64	250 Cal.	1/12/65	Fair	--	18
Lewistown-Hanover		$618,171.88	& 163.0' Br.		Days				
F 9999 (2)	348.706	Skinner & Allen	Signals	3/23/65	12/1/65	4/16/65	Fair	4	5
Garrison to Forsyth		$96,768.02							

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

June 15, 1965

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Rte. 323, 4.5 mi. SE of Ekalaka-SE	FH 2.5 FAS 5.7	Grade,Base,Bit. Plt.Mix Paving Contract awarded by State 8/28/63 Construction under State supervision Winter shutdown-Seal coating remains to be done.	87 July/65	75	Wickens Bros. $ 486,018.00 ($250,000 FH funds) $ 746,575.80 Total contract
ERFO 41(1)	On St.Rte. 499, 7.1 mi. easterly from jct. with St. Rte.287, easterly 15.3 mi.to jct. with US Rte. 191 thence southerly 1.2 mi.on US 191 toward West Yellowstone	16.5	Grade,Base,Bit. Plt.Mix Paving	46 Oct/65	62	Earl McNutt Co. $1,301,453.28
GNP 8-A4	Bridge-North Fork of Flathead River	0.40	Prestressed Conc. Girder Bridge	98 June/65	82	Kyser Const. Co. $ 239,096.80
GNP 8-A5	2 mi.north of West Glacier on International Park Road	8.5	Grading,Bit.Surf. Treat.on Portion	47 Oct/65	26	Crick Company $ 419,336.00
ERFO 63(1)	GNP Route 7-North Fork Road west side of Park	0.16	Reconstruct 7 Bridges & repair 1 bridge	94 May/65	100	Sletten Const. Co. $ 103,364.00
ERFO 66(2)	GNP Route 33-McDonald Creek Bridge	200'	Treated Timber Str.	95 June/65	88	Rummel Const. Co. $ 45,312.00
FHP 9-1(2)	On State Secondary Rte. 461, 8 mi.E of St.Regis	3.8	Grading & Special sub-base	28 Oct/65	29	N.D. Robinson & Union Const. $320,866.00
FHP 59-2(2) FL 59(3)	On US 312, 9 mi.southwest of Red Lodge	6.3	Gr.Base,Bit.Plt. Mix Surface	34 Oct/66	25	Husman Bros.,Inc. $1,084,035.50
ERFO 68(1)	N.Fork of Flathead River Rd. FH 61 North of Columbia Falls	0.3	Gr. & Riprap	96 June/65	74	Rocky Mt.Const.Co. $ 42,145.00
ERFO 45(2),63(2) 66(1),67(1)	West Side,Going to Sun Hwy. & various Glacier Park Rds.		Gr.Base,Bit. Plant Mix Surface	4 Contract awarded 5/7/65	10	Crick Company $833,029.75

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1965

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. Co. $527,753.01	806.6' S & C Struct.	8/28/63	6/30/65	9/19/63	Completed 7/8/65		
I 90-1 (22) 71 Tarkio-East	---	Schultz & Lindsay $471,284.13	762.22' S & C Struct.	10/30/63	7/31/65	11/25/63	Completed 7/31/65		
I 90-1 (24) 54 Superior-East	---	N.A. Nelson Const. $449,454.72	757.5' S & C Struct.	2/26/64	8/31/65	6/15/64	Fair	4	93
I 90-1 (25) 59 Superior-East	---	N.A. Nelson Const. $507,566.85	825.75' S & C Struct.	12/18/63	10/31/65	1/15/64	Good	4	94
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 and S 419 (3) Tarkio-East	6.590	Murphy Bros. $1,509,908.75	Gr.,Surf.,PMC, Dr. and Signing	2/20/64	450 Cal. Days	3/2/64	Fair	52	64
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Fair	3	80
I 90-1 (30) U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr., Surf.,PMS, Dr., Sign.,17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Fair	25	66
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	Fair	1	59
I 90-1 (31) 54 Superior-East	---	N.A. Nelson Const. $480,654.11	757.4' S & C Struct.	6/24/64	11/30/65	7/7/64	Good	18	86
I 90-1 (32) 59 Superior-East	---	N.A. Nelson Const. $534,213.12	825.75' S & C Struct.	6/24/64	11/30/65	7/7/64	Good	12	92
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros., Inc. $3,048,327.92	Gr.,Surf., PMS, Dr., Signing & Stas. (1,198.05')	7/27/65	450 Cal. Days	Not Started			
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assoc. & Glenn Mininger Const. $41,538.40	Fencing	Subject BPR.Conc.	30 Cal. Days	Not Started			
I 90-1 (36) 48 U-2 Superior-East	---	N.A. Nelson Const. $556,200.94	S & C Structures	6/30/65	7/31/67	Not Started			

MONTHLY CONSTRUCTION REPORT - 7/31/65

Division 11-30 - Missoula (Cont'd)

I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.,Cem.Stab Base,PCC, PMS,Dr.,Sign., Lighting & S & C U.P.	5/7/64	450 Cal. Days	6/20/64	Good	60	62
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/17/64	250 Cal. Days	7/28/64	Good	6	50
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Surf.,PMS., Dr., and Signing	3/27/63	350 Cal. Days	4/10/63	Completed 7/14/65		
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	Completed 7/14/65		
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr.,Surf.,CBS, PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Good	92	30
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/65	Fair	3	12
I 90-2 (27) 103 U-1 Missoula Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Structs.	5/26/65	400 Cal. Days	6/26/65	Fair	34	1
I 90-2 (27) 103 U-2 Missoula Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	Not Started			
I 90-2 (28) 110 Bonner-Clinton	9.180	Junior W. Tschache $5,427.85	Seeding	4/28/65	11/30/65	Not Started			
I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond-E. & W. & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Good	22	47
I 90-3 (12) 151 U-2 Drummond - E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	--	16
I 90-3 (12) 151 U-3 Drummond - E. & W.	---	Riklin Const. Co. $363,900.31	4-Dual S & C Strs.	8/31/64	10/31/65	9/15/64	Good	18	63
F 205 (8) U-2 Maxville-Drummond	---	Ralph Huckaba $232,828.67	3-S & C Structs.	8/31/64	10/31/65	9/15/64	Fair	8	49
S-SG 218 (2) Missoula Streets	0.585	Sletten Const. $429,759.19	Strs.,& Gr., Surf., PMS and Dr.	3/25/64	350 Cal. Days	4/6/64	Fair	4	99
F 219 (23) Broadway & Russell Streets-Missoula	0.289	M & S Const. $170,700.06	Gr.,Surf., PMS, Signs, Signals & Dr.	7/27/65	8/31/66	Not Started			
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G, GS and PMS	5/26/65	300 Cal. Days	6/29/65	Good	15	9
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. and PMS	7/1/64	200 Cal. Days	12/8/64	--	--	86
S 413 (3) & S 414 (3) Hall - E. & W.	4.361	Maronick Const. $333,208.92	Gr.,Surf.,PMS and S & C Structure	1/30/64	200 Cal. Days	4/6/64	--	--	96

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	---	Pew Bridge Company $525,799.23	Removal of Bridge & 433.0' Steel Bridge	4/28/65	7/31/66	6/8/65	Good	7	5

Division 21-30 - Kalispell (Cont'd)

S 58 (6) Perma-Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr.,Surf.,RMS, Dr., and Strs. (778.25')	8/28/63	8/31/65	9/16/63	Fair	16	76
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	Fair	8	94
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis, Inc. $981,343.60	1,536.0' Conc. Br. & Gr.,Surf. and PMS	3/24/65	10/31/66	4/14/65	Fair	9	8
FG 257 (17) Kalispell-West Glacier	---	Kyser Const. Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	6/9/65	Fair	--	22
F-FG 257 (18) Kalispell-West Glacier	3.231	Zook Bros. Const. $1,112,096.50	Gr.,Surf.,PMS, Dr., Signs,Lights & Brs.	Subject BPR Conc.	350 Cal. Days	Not Started			
F 260 (10) W. Glacier-E. Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	Good	12	85
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Gr. and Dr.	9/30/64	250 Cal. Days	11/4/64	Good	30	31
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggr,Surf. & PMS	7/1/65	160 Cal. Days	Not Started			
SMP 1599 - 65 Flathead & Lincoln Counties	---	Engebretson Gravel $178,222.00	Cr. & Stockpiling	2/25/65	180 Cal. Days	6/1/65	Fair	--	14
SMP 2740-08-65 & SMP 2740-09-65 Lincoln County	--- ---	Dickerson Paint Shop $7,770.00	Cleaning & Painting Str. Steel	6/30/65	9/30/65	7/26/65	Fair	5	15

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-1 (20) 51 U-1 Pipe Organ-South	6.786	Naranche & Konda $1,745,735.27	Gr.,Aggr.Surf.,PMS, Dr. and Signing	12/29/64	350 Cal. Days	2/8/65	Good	75	50
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	17
I 15-1 (20) 51 U-3 Pipe Organ-North	---	Haggerty-Messmer $219,109.87	Structures	12/29/64	9/30/65	2/18/65	Fair	18	90
I 15-1 (21) 46,I 15-2 (21) 126, I 115-2 (4) 126,I 90-4 (11) 205, & F 68 (13) Pipe Organ-N. & S., Butte Urban-Mont. St. W., Butte-Urban-Butte Spur, Opportunity Jct.-E. & W. & Anaconda-East	15.068	Nelson Bros. Const. $59,882.55	Seeding	4/28/65	11/30/65	Not Started			
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr.,Surf.,PMS,CSB, Dr.,Signing & O.P.	2/26/64	450 Cal. Days	4/9/64	Fair	17	87
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	Fair	4	2
I 15-2 (19) 126 Butte E. & W.	5.751	Lewis Const. Co. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	Completed 7/20/65			
S 35 (13) Jackson-Dillon	10.215	Zook Bros. Const. $377,763.28	Grade and Drain	11/24/64	280 Cal. Days	6/22/65	Good	48	16

MONTHLY CONSTRUCTION REPORT - 7/31/65

Division 1-30 - Butte (Cont'd)

S 35 (14) Jackson-Dillon	10.215	S. Birch, Inc. $365,669.73	Aggr.Surf., & PMS	7/1/65	150 Cal. Days	Not Started			
F 43 (17) Wisdom-Divide	15.891	Schultz & Lindsay $273,294.30	PMS	7/1/64	180 Cal. Days	5/10/65	Completed 7/1/65		
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7/1/65	90 Cal. Days	Not Started			
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf.,CSB, Conc. Pave.,PMS,Dr. & Signs	12/18/63	400 Cal. Days	1/28/64	--	--	51
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 and I 90-5 (6) 231 U-1 Homestake Pass - E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS, Dr., Sign, & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Good	61	60
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 and I 90-5 (7) 233 U-2 Homestake - E. & W. & Pipestone-Hot Springs-West	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	--	--	21
I 90-4 (12) 208 Opportunity Jct. E. & W.	---	McCue Const. Co. $29,940.00	Safety Rest Areas	7/27/65	150 Cal. Days	Not Started			
I-IG 90-5 (5) 241 U-1 Whitehall-E. & W., Homestake-E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMS,Signs, Dr. and U.P.	11/12/64	450 Cal. Days	1/4/65	Good	65	25
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall - E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	Fair	2	74
I-IG 90-5 (5) 241 U-3 Whitehall - E. & W.	---	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Good	6	23
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS, Dr., Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Good	149	60
I 90-6 (19) 276 Three Forks-Manhattan	10.720	Nelson Bros. Const. $15,402.63	Seeding and Mulching	4/28/65	11/30/65	Not Started			
SMP 2299 - 64 Jefferson and Lewis & Clark Counties	---	Helena Sand & Grav. $106,700.00	Crush & Stockpiling	1/29/64	180 Cal. Days	6/3/64	Completed 7/13/65		

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P. Gr., CSB,PMS,Conc.Pave. & Dr.	5/7/64	450 Cal. Days	6/24/64	Good	104	31
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	--	--	70

MONTHLY CONSTRUCTION REPORT - 7/31/65

Division 32-30 - Bozeman (Cont'd)

I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade and Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS,Cem Stab. Base,PCC,Dr. & Signing	6/25/64	450 Cal. Days	9/2/64	Poor	15	23
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Fair	4	52
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	---	Strandberg Const. $213,148.05	Structures (686.5')	6/25/64	7/31/65	9/15/64	Good	10	99
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	---	Cop Construction $284,445.88	Structures (755.0')	6/25/64	7/13/65	8/3/64	Good	4	99
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. Co. $1,025,000.00	Gr.,Surf.,Dr. and Relocate N.P. Tracks	9/25/63	350 Cal. Days	10/21/63	Good	13	99
U 222 (16) & S 243 (5) Bozeman-East & Bozeman-South	2.353	Schultz & Lindsay $584,172.27	Gr.,Surf.,PMS, Dr., Signs & Traf.Cont.Dev.	4/28/65	150 Cal. Days	6/4/65	Good	60	18
S 243 (3) Bozeman-South	6.502	Maronick Const.Co. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Good	41	72

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const.Co. $168,926.53	Surf. and PMS	8/26/64	150 Cal. Days	9/17/64	--	--	25
I 15-4 (18) 210 U-1 and I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Fair	5	95
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Company $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Contracting $2,539,164.27	Gr.,Surf.,PMS,Dr., and Signing	8/1/63	420 Cal. Days	8/19/63	Fair	23	92
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Poor	2	80
I 15-4 (22) 210 Lyons Creek-North	---	Sletten Const. Co. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Good	9	86
I 15-4 (26) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS, Dr., Signs & Structures	10/30/64	350 Cal. Days	11/16/64	Good	46	29
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	--	--	28
I-IG 15-5 (20) 273 Sun River-Emerson	2.990	Interstate Contr. $1,141,710.52	Grade and Drain	6/25/64	350 Cal. Days	8/5/64	Fair	15	95
I 15-5 (22) 273 Sun River-Emerson	---	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	Fair	15	36

MONTHLY CONSTRUCTION REPORT - 7/31/65

Division 31-30 - Great Falls (Cont'd)

I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1 & I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W.,Sun River- Emerson Jct.-Great Falls Spur and Sun River - 10th Avenue	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith Const. $3,178,057.17	Gr.,Surf.,CSB, Conc. Pave.,PMS, Dr.,Signs & 3 Conc. U.P.'s (239.5', 296.0', 317.5')	1/22/65	500 Cal. Days	3/15/65	Good	63	18
I 15-5 (26) 271 U-2, I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Great Falls-W., Sun River- Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	Fair	2	3
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const. Co. $399,132.97	Dual U.P.'s (123.0', 366.0') Single U.P. (244.5')	10/28/64	7/31/66	3/22/65	Fair	10	22
I-IG 15-5 (28) 274 U-1 Sun River - Emerson Jct.	---	Sletten Const. Co. $234,405.48	264.5' Conc.Interc.	12/18/64	8/31/66	Not Started			
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	6/1/65	Fair	2	0
I 15-6 (8) 307 Dutton-N. & S.	0.065	Walter Mackin $217,260.55	346.0' Conc. Br.	10/28/64	9/30/65	11/11/64	Good	10	52
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood Const. Company,Inc. $268,856.17	Gr.Surf.,Dr. & Strs.	6/30/65	8/31/66	Not Started			
ER 57 (2) (F 236) Dupuyer-Birch Creek	0.158	A & B Construction $34,718.80	Gr.,Surf.,BST & Dr.	10/28/64	5/31/65	11/27/64	Good	27	91
ER 57 (4) (S 193) Valier-N. & W.	---	F. L. Flynn & Co. $151,680.23	284.5' Conc. Br.	1/26/65	6/30/66	4/26/65	--	--	49
ER 57 (4) U-2,ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	Not Started			
ER 57 (5) (S 193) Valier-Cut Bank	---	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	Not Started			
ER 57 (6) (F 236) Dupuyer-Birch Creek	---	A & B Construction $105,233.53	121.5' Conc.Br. & Approaches	11/3/64	6/30/65	11/12/64	Fair	13	87
ER 57 (7) (F 236) Dupuyer-Birch Creek	0.284	Naranche & Konda $75,156.18	81.5' Conc. Br.& Gr. Surf.,BST & Dr.	2/25/65	9/30/65	3/10/65	Fair	11	76
ER 59 (2) (F 65) Sun River-Choteau	---	Walter Mackin $42,439.52	60.98' Conc. Br.	10/28/64	9/30/65	7/23/65	--	--	1
ER 59 (3) (F 275) Augusta-Choteau	---	Naranche & Konda $145,500.72	183.0' Conc. Br.	9/30/64	7/31/65	10/15/64	Completed 7/31/65		
ER 59 (4) (S 341) Choteau-Dutton	---	John D. McRae $3,000.00	Bank Protection,Br. Berm Repair & Riprap	5/10/65	50 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 7/31/65

Division 31-30 - Great Falls (Cont'd)

F 64 (10) Great Falls-Armington	0.220	Zook Bros. Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	Fair	3	7
S 107 (9) Ledger-E. & W.	7.049	R. J. Sundling &Son $367,695.01	Gr.,Surf.,PMS,Dr., & Widen 1 T.T. Br.	3/25/64	200 Cal. Days	5/19/64	Fair	10	96
F 149 (21), F 180 (7) & F 395 (9) Benton & Great Falls Sts.	---	Lewis Const. Co. $63,123.61	Lighting & Signals	8/26/64	200 Cal. Days	9/15/64	Completed 7/30/65		
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	Good	4	43
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith $487,310.25	Gr.,Surf.,PMS & Drain	4/28/65	300 Cal. Days	6/2/65	Good	17	11
F 190 (6) U-2 & ER 57 (3) (F 190) Birch Creek-Browning	---	Cop Const. Co. $190,074.97	213.0' & 142.0' Pres. Conc. Br.	4/28/65	10/31/65	6/3/65	--	--	18
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr.,Surf.,PMS & Dr.	7/27/65	280 Cal.	Not Started			
ROW F 238 (6) Wolf Creek-Augusta	1.947	Bob Clark & Son $4,788.40	Fencing (Farm)	4/28/65	90 Cal. Days	5/26/65	--	--	48
S 310 (8) Pendroy-Conrad	10.814	Hilde Const. Co. $551,250.86	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	Not Started			
I-IG 315-5 (3) 372 U-2 Great Falls Spur	---	Sletten Const.Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Poor	2	5
SMP 0730-09-65 & SMP 2560-09-65 Bridges over Missouri River on U.S. Hwy. 91	---	Dickerson Paint Shop $17,332.00	Clean & Paint Brs.	7/27/65	10/31/65	Not Started			
SMP 0799 - 65 Cascade-Lewis & Clark, Pondera & Teton Counties	---	R. J. Studer & Son $144,158.00	Crush & Stockpiling	4/28/65	180 Cal. Days	5/26/65	Fair	--	42

Division 32-30 - Havre

I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const. Co. $9,667.50	Lighting & Sign	7/12/65	90 Cal. Days	Not Started			
ER 53 (2) (F 208) Babb-Piegan	---	E.F.Matelich Const. $72,845.50	Repair of 121.5' Bridge & Apprs.	10/28/64	5/31/65	11/20/64	--	--	92
ER 53 (3) (F 190) Birch Creek-Browning	---	Kyser Const. & Mahnomen Piledrvg. & Erec. Co.,Inc. $187,380.45	70.0' & 306.0' Pre-stressed Conc.Br.	4/28/65	6/30/66	Not Started			
ER 53 (4) (S 266) Browning-Babb	---	E.F.Matelich Const. $108,442.65	173.0' Conc. Br.	12/2/64	6/30/65	1/4/65	Completed 7/22/65		
ER 53 (5) (S 249) Starr School Route	---	E.F.Matelich Const. $124,759.60	163.0' Conc. Br., Gr.,Surf.,BST,Apprs.	12/2/64	6/30/65	1/26/65	Poor	3	93

MONTHLY CONSTRUCTION REPORT - 7/31/65

Division 32-30 - Havre (Cont'd)

ER 60 (1) (S 109) & ER 60 (2) (F 67) Shelby-S. & Conrad-Shelby	---	Lewis Const. Co. $21,993.75	Riprapping (2 Strs.)	5/26/65	60 Cal. Days	Not Started			
US 70 (4) Havre-South	0.732	Baltrusch & Affl. $244,568.28	Gr.,Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	Fair	15	66
F 154 (6) & F 220 (8) Cut Bank-E. & W. & Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Fair	44	85
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr.,Surf.,PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Good	49	35
S 301 (13) Havre-Simpson-Canadian Line	4.990	Robertson & Blossom $212,845.72	Gr.,Surf.,PMS & Dr.	11/20/63	160 Cal. Days	3/31/64	Completed 7/22/65		
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal Days	Not Started			
S 307 (14) Stanford-Geraldine	6.073	Cave Const.,Inc. $337,957.73	Gr.,Surf.,PMS & Widen 3 Bridges	12/16/63	220 Cal. Days	3/16/64	Winter Shut-down 10/8/64	95	
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Fair	3	65
S 316 (11) Cut Bank-North	7.559	Nilson-Smith $416,917.31	Gr.,Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut-down 10/9/64	93	
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affl. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	Good	20	82
SMP 0310-08-65 & SMP 0310-09-65 Bridges over Milk River on U. S. Hwy. 2	---	Dickerson Paint Shop $6,370.00	Clean & Paint Brs.	7/27/65	10/31/65	Not Started			
SMP 5199-01-64 Chouteau, Glacier-Hill & Toole Counties	---	Snyder Const.Co. $116,492.55	Crush & Stockpiling	11/24/64	150 Cal. Days	4/13/65	Fair	12	48

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 2 (17) Baker-Wibaux	24.383	P.A.Bradbury Co. $395,531.90	Surf. and PMS	7/1/64	200 Cal. Days	7/27/64	Completed 7/9/65		
I 94-6 (11) 226 Wibaux County Line-W.	---	McCue Const. Co. $19,382.00	Safety Rest Area	7/27/65	150 Cal. Days	Not Started			
F 157 (22) Miles City-Jordan	9.391	Richardson Const. $257,263.58	PMS & Prep. of Exist. Surfacing	7/1/65	90 Cal. Days	7/26/65	--	8	0
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr.,Surf.,PMS, Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	Not Started			
S 302 (17) Terry-Brockway	9.214	Frank E. Olson $207,772.16	Gr.,Surf. & Dr.	7/1/65	250 Cal. Days	7/22/65	Fair	--	2

MONTHLY CONSTRUCTION REPORT - 7/31/65

Division 41-30 - Glendive (Cont'd)

S 318 (4), S 347 (11) & FHP 55-1 (1) Alzada-Ekalaka	8.195	Wickens Bros. $745,575.80	Gr.,Surf.,PMS & Dr.	8/28/63	200 Cal. Days	9/19/63	--	--	87
S 406 (3) Fallon-Cabin Creek	7.156	Harry Norgaard Co. $260,437.86	Gr.,Surf. & Dr.	7/27/65	250 Cal. Days	Not Started			

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const. Co. $86,977.41	Gr.,Surf.,PMS, Dr. and Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Poor	50	17
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Drain	7/27/65	250 Cal. Days	Not Started			
F 142 (9) U-2 Malta-Saco	---	F. L. Flynn & Co. $140,712.05	Structures	7/27/65	7/31/66	Not Started			
F 148 (8) Saco-East	---	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Fair	19	45
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr.,Surf.,PMS & Dr.	12/3/64	300 Cal. Days	4/26/65	Fair	40	15
F 193 (16) & F 251 (11) Culbertson-Plentywood-Scobey	9.160	P.A.Bradbury Co. $695,074.32	Gr.,Surf.,PMS & Dr.	9/1/64	300 Cal. Days	10/14/64	Good	67	55
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const.Co. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	Not Started			
S 415 (3) Medicine Lake-East	6.041	Hilling Const. Co. $186,770.37	Gr.,Surf.,Dr. & 91.5' Conc. Br.	7/1/64	180 Cal. Days	7/27/64	--	--	97
S 417 (3) Antelope-Coalridge	7.292	Hilling Const.Co. $352,565.66	Gr.,Surf.,PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	--	--	96
SMP 4399 - 64 Phillips,Roosevelt & Valley Counties	---	Francis Tindall $231,995.00	Crush & Stockpiling	6/24/64	6/30/65	1/19/65	Fair	15	93

Division 43-30 - Miles City

F 86 (24) Miles City-No.Dakota Line	11.762	Gus M. Albert $891,660.29	Gr.,Surf.,PMS & Dr.	3/23/65	300 Cal. Days	4/19/65	Good	55	45
F 262 (14) Broadus-Wyoming Line	9.551	Peter Kiewit Sons' $823,493.34	Gr.,Surf.,PMS & Dr. & 2 Brs. (243.0')	5/26/64	250 Cal. Days	6/29/64	Completed 7/29/65		
S 326 (7) Otter-Ashland	4.957	Frank E. Olson $182,164.21	Gr.,Surf. & Dr.	7/1/65	250 Cal. Days	7/28/65	--	--	1
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7/1/65	120 Cal. Days	Not Started			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) & F 230 (9) Billings-E. & Billings-Pompeys Pillar	2.117	Empire Sand & Grav. $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	Good	40	93

MONTHLY CONSTRUCTION REPORT - 7/31/65

Division 51-30 - Billings (Cont'd)

F 53 (14) & F 230 (10) Billings-E. & W. and Billings-Pompeys Pillar	2.117	Western Sign Corp. $7,557.70	Signing	7/27/65	12/31/65	Not Started			
I 90-8 (19) 443 U-1 West Billings Interchange	1.168	Long Const. Company $1,347,355.79	Signs & Delineation Gr., Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Good	18	91
I 90-8 (25) 438-Laurel-E.	6.137								
F 228 (19) U-1-W. Billings	0.422								
S-SG 192 (4) U-1-Kings Ave.	0.958								
I 90-8 (19) 443 U-2 Billings Interchange	1.168	U. S. Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	--	--	25
F 228 (19) U-2,Laurel-Blgs.	0.522								
S-SG 192 (4) U-2,Kings Ave.	0.958								
I 90-8 (22) 444 U-1 W. Billings Interchange	2.986	N.W. Engineering $1,393,683.58	Gr.,Surf.,PMS.,Dr. Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Good	81	38
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W. Billings Interchange	6.588	U. S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	--	--	3
I-IG 90-8 (23) 447 U-2 W. Billings Interchange	3.602	Zook Bros. Const.Co. $2,531,631.97	Gr.,Surf.,PMS & Dr. and Structures	12/28/64	400 Cal. Days	1/22/65	Good	122	40
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr.,Surf.,PMS, Dr. & Signs	6/30/65	450 Cal. Days	Not Started			
I-IG 90-8 (27) 425 U-2 Park City-Laurel	---	W. P. Roscoe Co. $377,861.28	Structures	6/30/65	9/30/66	7/27/65	--	--	0
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	Not Started			
I 90-8 (33) 433 & I 90-8 (34) 443 Laurel-Mossmain	5.282	Junior W. Tschache $5,742.20	Seeding	4/28/65	11/30/65	Not Started			

Division 52-30 - Lewistown

F 8 (11) & F 239 (13) Wilsall-W.S.Sprgs.-Harlowton	7.355	S. Birch, Inc. $736,618.64	Gr.,Surf.,PMS & Dr.	5/8/64	300 Cal. Days	6/15/64	Completed 7/20/65		
S 18 (6) Two Dot-South	7.341	Nilson-Smith $343,720.62	111.5' Br. and Gr., Surf.,PMS and Dr.	12/18/63	200 Cal. Days	4/2/64	--	--	89
F 27 (6) & F 28 (5) Roundup-Grass Range	6.059	Husman Bros. $590,671.95	Gr.,Surf.,PMS & Dr.	7/1/64	300 Cal. Days	8/5/64	Completed 7/10/65		
S 48 (5) Roundup-W. & S. Road	7.012	R.J.Studer & Sons $514,313.60	Gr.,Surf.,Sign & Dr.	5/26/65	250 Cal. Days	6/30/65	--	10	2
F 108 (10) Billings-Roundup	8.468	Holland Const. Co. $1,616,308.08	Gr.,Surf.,PMS & Dr.	7/27/65	300 Cal. Days	Not Started			
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr.,Surf.,PMS, Dr. Lighting & Signs	7/29/64	350 Cal. Days	8/31/64	Fair	--	51
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr.,Surf. & Dr.	7/27/65	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 7/31/65

Divisi 52-30 - Lewistown (Cont'd)

S 405 (3) Lewistown-Hanover	7.856	R.J.Sundling & Son $618,171.88	Gr.,Surf.,PMS, Dr., & 163.0' Br.	11/24/64	250 Cal. Days	1/12/65	Good	35	32
F 9999 (2) Garrison to Forsyth	348.706	Skinner & Allen $96,768.02	Signals	3/23/65	12/1/65	4/16/65	Poor	3	6

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

July 31, 1965

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Route 323, 4.5 miles SE of Ekalaka - SE	FH 2.5 FAS 5.7	Grade, Base, Bit. Plt. Mix Paving Construction under State supervision	87 Aug/65	80	Wickens Bros. $ 486,018.00 ($250,000 FH funds) $ 746,575.80 Total Contract
ERFO 41(1)	On St. Rte. 499, 7.1 miles easterly from jct. with St. Rte. 287, easterly 15.3 mi. to jct. with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plt. Mix Paving	60 Nov/65	80	Earl McNutt Company $1,301,453.28
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion	60 Oct/65	39	Crick Company $ 419,336.00
GNP 8-A6	2 mi. north of West Glacier on International Park Road	10.9	New Grading, 3.5 miles Base, Bit. Surf. Treat. Contract award 7/2/65	1	2	Rocky Mountain Const. Co. $ 542,272.00
FHP 9-1(2)	On State Secondary Rte. 461, 8 mi. E of St. Regis	3.8	Grading and Special Sub-base	45 Oct/65	53	N. D. Robinson and Union Construction $ 320,866.00
FHP 59-2(2) FL 59(3)	On US 312, 9 mi. southwest of Red Lodge	6.3	Gr. Base, Bit. Plt. Mix Surface	80 Oct/66	50	Husman Bros., Inc. $1,084,035.50
ERFO 68(1)	N.Fork of Flathead River Rd. FH 61 N. of Columbia Falls	0.3	Gr. and Riprap	96 June/65	74	Rocky Mountain Const. Co. $ 42,145.00
ERFO 45(2) 62(2), 66(1) 67(1)	West Side, Going to Sun Highway and various Glacier Park Roads		Gr. Base, Bit. Plt. Mix Surf.	20 Sept/66	38	Crick Company $ 833,029.75
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr. Base, Bit. Plt. Mix Surf.	16 Sept/66	16	Maronick Const. Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr. Base, Bit. Plt. Mix, Bridges Contract awarded July 19, 1965	0	0	Naranche & Konda Con. Co. $1,711,109.80
ERFO 45(3) 46(2), 47(2) 62(3)	East Side, Going to Sun Highway and various Glacier Park roads	38 (Intermittent)	Gr. Base, Plt. Mix Bids opened July 29, 1965			Crick Company $ 663,045.00 (Low Bid)

ITE

MONTANA HIGHWA COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1965

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (24) 54 Superior - East	-----	N. A. Nelson Const. $449,454.72	757.5' S & C Struct.	2/26/64	8/31/65	6/15/64	Fair	8	94
I 90-1 (25) 59 Superior - East	-----	N. A. Nelson Const. $507,566.85	825.75' S & C Str.	12/18/63	10/31/65	1/15/64	Fair	2	99
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 and S 419 (3) - Tarkio - East	6.590	Murphy Bros., Inc. $1,509,908.75	Gr., Surf., PMS, Dr. and Signing	2/20/64	450 Cal. Days	3/2/64	Fair	44	69
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio - East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	--	--	81
I 90-1 (30) 50 U-1 Superior - East	3.863	Zook Bros. Const. $833,542.17	Gr., Surf., PMS, Dr., Sign, 17.25' Jr. Gr. Sep.	6/24/64	350 Cal. Days	7/22/64	Fair	30	74
I 90-1 (30) 50 U-2 Superior - East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	Fair	1	65
I 90-1 (31) 54 Superior - East	-----	N. A. Nelson Const. $480,654.11	757.4' S & C Struct.	6/24/64	11/30/65	7/7/64	Good	8	91
I 90-1 (32) 59 Superior - East	-----	N. A. Nelson Const. $534,213.12	825.75' S & C Str.	6/24/64	11/30/65	7/7/64	Good	11	99
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 and I 90-1 (38) 60 Superior - East and Tarkio - Missoula	5.667 3.905 1.714 2.018	Murphy Bros., Inc. $3,048,327.92	Gr., Surf., PMS., Dr., Signing & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	--	10	1
I-IG 90-1 (33) 54 U-2 Superior - East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	Not Started			
I 90-1 (36) 48 U-2 Superior - East	-----	N. A. Nelson Const. $556,200.94	S & C Structures	6/30/65	7/31/67	8/2/65	Fair	7	0
I-IG 90-2 (14) 105 U-1 Missoula - Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr., Surf., Cem. Stab. Base, PCC, PMS., Dr., Sign, Lighting & S & C UP	5/7/64	450 Cal.	6/20/64	Fair	36	80
I-IG 90-2 (14) 105 U-4 Missoula - Bonner	4.852	U. S. Steel Corp. $51,508.34	Fencing	5/ 7/65	250 Cal. Days	7/28/64	--	--	50
I-IG 90-2 (25) 95 U-1 Missoula - West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr.,Surf.,CBS., PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Fair	105	36
I-IG 90-2 (25) 95 U-2 Missoula - West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/65	Fair	6	18
I 90-2 (27) 103 U-1 Missoula - Urban	3.466	Zook Bros. Const. $2,326,091.83	Gr.,Surf., PCC & Structures	5/26/65	400 Cal. Days	6/26/65	Fair	31	6

MONTHLY CONSTRUCTION REPORT - 8/31/65

Division 11-30 - Missoula (Continued)

I 90-2 (27) 103 U-2 Missoula - Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	Fair	2	0
I 90-2 (28) 110 Bonner - Clinton	9.180	Jr. W. Tschache $5,427.85	Seeding	4/28/65	11/30/65	Not Started			
I 90-3 (12) 151 U-1 and F 205 (8) U-1 - Drummond-E & W and Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Fair	57	49
I 90-3 (12) 151 U-2 Drummond - E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	--	16
I 90-3 (12) 151 U-3 Drummond - E. & W.	-----	Riklin Const. Co. $363,900.31	4 - Dual S & C Strs.	8/31/64	10/31/65	9/15/64	Good	16	82
F 205 (8) U-2 Maxville - Drummond	-----	Ralph Huckaba $232,828.67	3 - S & C Structures	8/31/64	10/31/65	9/15/64	Good	11	67
S-SG 218 (2) Missoula - Streets	0.585	Sletten Const. $429,759.19	Strs., & Gr., Surf., PMS and Drain	3/25/64	350 Cal. Days	4/6/64	--	--	99
F 219 (23) Broadway & Russell Sts.-Msla.	0.289	M & S Const. $170,700.06	Gr.,Surf.,PMS., Signs Signals and Drain	7/27/65	8/31/66	Not Started			
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G, Surf., and PMS	5/26/65	300 Cal. Days	6/29/65	Fair	24	14
S 400 (4) Grantsdale-Sleeping Child	6.432	King & McLaughlin $211,775.63	Surf. and P.M.S.	7/1/64	200 Cal. Days	12/8/64	Completed 8/13/65		
S 413 (3) and S 414 (3) Hall - East and West	4.361	Maronick Const. $333,208.92	Gr.,Surf., PMS and S & C Structure	1/30/64	200 Cal. Days	4/6/64	Completed 8/20/65		

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	-----	Pew Bridge Company $525,799.23	Removal of Bridge and 433.0' S & C Bridge	4/28/65	7/31/66	6/8/65	Fair	8	9
S 58 (6) Perma - Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr.,Surf.,RMS.,Dr., and Strs. (778.25')	8/28/63	8/31/65	9/16/63	Fair	15	86
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and P.M.S.	1/29/64	140 Cal. Days	6/17/64	--	8	94
F 191 (28) Pablo - Kalispell	0.367	Paul Jarvis, Inc. $981,343.60	1,536.0' Conc. Br. & Gr.,Surf., and PMS	3/24/65	10/31/66	4/14/65	Fair	13	10
FG 257 (17) Kalispell-West Glacier	-----	Kyser Const. Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	6/9/65	--	--	22
F-FG 257 (18) Kalispell-West Glacier	3.231	Zook Bros. Const. $1,112,096.50	Gr.,Surf.,PMS., Dr., Sings, Lights & Brs.	8/4/65	350 Cal. Days	Not Started			
F 260 (10) W. Glacier - E. Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	Fair	10	89
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade and Drain	9/30/64	250 Cal. Days	11/4/64	Fair	27	39
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf. and P.M.S.	7/1/65	160 Cal. Days	Not Started			
SMP 1540-01-1650-65 Polson-Bigfork-Haines Corner	-----	Engebretson Gravel $25,962.15	Gr., Dr., Approaches to Bigfork Rest Area	8/25/65	100 Cal. Days	Not Started			
SMP 1599 - 65 Flathead & Lincoln Counties	-----	Engebretson Gravel $178,222.00	Cr. and Stockpiling	2/25/65	180 Cal. Days	6/1/65	Good	12	30

MONTHLY CONSTRUCTION REPORT - 8/31/65

Division 21-30 - Kalispell (Continued)

SMP 2740-08-65 and SMP 2740-09-65 (Lincoln Co.)	----- -----	Dickerson Paint Shop $7,770.00	Cleaning and Painting Structural Steel	6/30/65	9/30/65	7/26/65	Completed 8/7/65		

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (7) Townsend-Canyon Ferry-Clasoil	4.754	A & B Construction $198,658.66	Grade and Drain	8/25/65	180 Cal. Days	Not Started			
I 15-1 (20) 51 U-1 Pipe Organ - North	6.786	Naranche & Konda $1,745,735.27	Gr.,Surf.,PMS.,Dr., and Signing	12/29/64	350 Cal. Days	2/8/65	Good	84	64
I 15-1 (20) 51 U-2 Pipe Organ - North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	Fair	2	26
I 15-1 (20) 51 U-3 Pipe Organ - North	-----	Haggerty-Messmer $219,109.87	Structures	12/29/64	9/30/65	2/18/65	Fair	12	96
I 15-1 (21) 46, I 15-2 (21) 126, I 115-2 (4) 126, I 90-4 (11) 205, & F 68 (13)-Pipe Organ - No. & So., Butte-Urban, Mont. St. West, Butte - Urban-Butte Spur-Opportunity Jct.-E & W & Anaconda - East	15.068	Nelson Bros. Const. $59,882.55	Seeding	4/28/65	11/30/65	Not Started			
I-IG 15-2 (18) 131 U-1 Butte - North	3.556	F & S Contracting $2,640,783.58	Gr., Surf.,PMS.,CSB, Dr.,Signing & O.P.	2/26/64	450 Cal. Days	4/9/64	Fair	15	91
I-IG 15-2 (18) 131 U-2 Butte - North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	Good	5	38
S 35 (13) Jackson - Dillon	10.215	Zook Bros. Const. $377,763.28	Grade and Drain	11/24/64	280 Cal. Days	6/22/65	Fair	43	53
S 35 (14) Jackson - Dillon	10.215	S. Birch, Inc. $365,669.73	Aggr. Surf. & P.M.S.	7/1/65	150 Cal. Days	Not Started			
F 77 (12) Townsend - Helena	12.098	Schultz & Lindsay $219,558.99	P. M. S.	7/1/65	90 Cal. Days	Not Started			
I 90-4 (8) 226 U-1 Butte - East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf.,CSB,Conc. Pave.,PMS.,Dr. & Signs	12/18/63	400 Cal. Days	1/28/64	Fair	36	70
I 90-4 (8) 226 U-2 Butte - East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 and I 90-5 (6) 231 U-1 Homestake Pass- E. & W	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS.,Dr., Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Good	42	61
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 and I 90-5 (7) 233 U-2 Homestake-E. & W. and Pipestone - Hot Springs-West	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	--	--	21
I 90-4 (12) 208 Opportunity Jct. E. & W.	-----	McCue Const. Co. $29,940.00	Safety Rest Areas	7/27/65	150 Cal. Days	8/11/65	Fair	5	5
I-IG 90-5 (5) 241 U-1, I 90-5 (8) 231 & F 69 (11) Whitehall - E. & W. and Homestake - E. & Whitehall - N	9.627	Nilson-Smith Const. $2,837,392.42	Gr., Surf., PMS., Signs, Dr. and U.P.	11/12/64	450 Cal.	1/4/65	Good	76	36

MONTHLY CONSTRUCTION REPORT - 8/31/65

Division 21-30 - Butte									
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall - E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	Good	2	48
I-IG 90-5 (5) 241 U-3 Whitehall - E. & W.	---	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Fair	6	24
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS, Dr., Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Fair	175	62
I 90-6 (19) 276 Three Forks-Manhattan	10.720	Nelson Bros.Const. $15,402.63	Seeding & Mulching	4/28/65	11/30/65	Not Started			
Division 22-30 - Bozeman									
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P. Gr., CSB,PMS,Conc.Pave. & Dr.	5/7/64	450 Cal. Days	6/24/64	Fair	62	35
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Poor	3	71
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade and Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS, Cem Stab. Base,PCC,Dr. & Signing	6/25/64	450 Cal. Days	9/2/64	Poor	35	26
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Fair	5	59
I-IG 90-6 (14) 287 U-3 Manhattan-Belgrade	---	Strandberg Const. $213,148.05	Structures (686.5')	6/25/64	7/31/65	9/15/64	Completed 7/31/65		
I-IG 90-6 (14) 287 U-4 Manhattan-Belgrade	---	Cop Construction $284,445.88	Structures (755.0')	6/25/64	7/13/65	8/3/64	Completed 7/31/65		
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. Co. $1,025,000.00	Gr.,Surf.,Dr. and Relocate N.P. Tracks	9/25/63	350 Cal. Days	10/21/63	Completed 8/11/65		
U 222 (16) & S 243 (5) Bozeman-East & Bozeman-South	2.353	Schultz & Lindsay $584,172.27	Gr.,Surf.,PMS,Dr., Signs & Traf.Cont.Dev.	4/28/65	150 Cal. Days	6/4/65	Good	141	47
S 243 (3) Bozeman-South	6.502	Maronick Const.Co. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	--	--	92
DISTRICT THREE - GREAT FALLS									
Division 31-30 - Great Falls									
S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const.Co. $168,926.53	Surf. and PMS	8/26/64	150 Cal. Days	9/17/64	Fair	18	45
I 15-4 (18) 210 U-1 and I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Fair	15	95
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Company $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Contracting $2,539,164.27	Gr.,Surf.,PMS, Dr., and Signing	8/1/63	420 Cal. Days	8/19/63	Completed 8/26/65		
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Completed 8/26/65		
I 15-4 (22) 210 Lyons Creek-North	---	Sletten Const.Co. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	13	87

MONTHLY CONSTRUCTION REPORT - 8/31/65

Division 31-30 - Great Falls (Continued)

I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS, Dr., Signs & Structures	10/30/64	350 Cal. Days	11/16/64	Fair	47	29
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	--	--	28
I-IG 15-4 (26) 221 U-1 Craig-North and South	7.233	F & S Contracting Co. $3,644,743.90	Gr.,Surf.,PMS,Drain, Sign. & Structures	8/25/65	450 Cal. Days	Not Started			
I-IG 15-4 (26) 221 U-2 Craig-North and South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	Not Started			
I 15-4 (29) 227 Craig-North and South	---	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	Not Started			
I 15-4 (31) 214 Lyons Creek-North	---	Strandberg & Assoc. $46,700.00	Safety Rest Areas	8/25/65	150 Cal. Days	Not Started			
I-IG 15-5 (20) 273 Sun River - Emerson	2.990	Interstate Contr. $1,141,710.52	Grade and Drain	6/25/64	350 Cal. Days	8/5/64	Fair	7	95
I 15-5 (22) 273 Sun River-Emerson	---	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	Fair	25	51
I 15-5 (26) 271 U-1 I-IG 15-5 (31) 273 U-1 & I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W.,Sun River-Emerson Jct.-Great Falls Spur and Sun River - 10th Avenue	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith Const. $3,178,057.17	Gr.,Surf.,CSB, Conc. Pav.,PMS,Dr.,Signs & 3 Conc. U.P.'s (239.5', 296.0', 317.5')	1/22/65	500 Cal. Days	3/15/65	Fair	53	28
I 15-5 (26) 271 U-2 I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Great Falls-W., Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	17
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const.Co. $399,132.97	Dual &.P.'s (123.0', 366.0') Single U.P. (244.5')	10/28/64	7/31/66	3/22/65	Fair	21	29
I-IG 15-5 (28) 274 U-1 Sun River - Emerson Jct.	---	Sletten Const. Co. $234,405.48	264.5' Conc.Interc.	12/18/64	8/31/66	Not Started			
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	6/1/65	--	--	0
I 15-6 (8) 307 Dutton-N. & S.	0.065	Walter Mackin $217,260.55	346.0' Conc. Br.	10/28/64	9/30/65	11/11/64	Fair	11	52
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood Const. Co.,Inc. $268,856.17	Gr.Surf.,Dr. & Strs.	6/30/65	8/31/66	Not Started			
ER 57 (2) (F 236) Dupuyer-BirchCreek	0.158	A & B Construction $34,718.80	Gr.,Surf.,BST & Dr.	10/28/64	5/31/65	11/27/64	Completed 8/3/65		
ER 57 (4) (S 193) Valier-N. & W.	---	F.L.Flynn & Co. $151,680.23	284.5' Conc. Br.	1/26/65	6/30/66	4/26/65	--	--	63
ER 57 (4) U-2,ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65			

MONTHLY CONSTRUCTION REPORT - 8/31/65

Division 31-30 - Great Falls (Continued)

ER 57 (5) (S 193 Valier-Cut Bank	---	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	8/16/65	--	--	1
ER 57 (6) (F 236) Dupuyer-Birch Creek	---	A & B Construction $105,233.53	121.5' Conc.Br. & Approaches	11/3/64	6/30/65	11/21/64	Completed 8/11/65		
ER 57 (7) (F 236) Dupuyer-Birch Creek	0.284	Naranche & Konda $75,156.18	81.5' Conc. Br. & Gr. Surf.,BST & Dr.	2/25/65	9/30/65	3/10/65	Completed 8/26/65		
ER 59 (2) (F 65) Sun River-Choteau	---	Walter Mackin $42,439.52	60.98' Conc. Br.	10/28/64	9/30/65	7/23/65	Good	6	28
ER 59 (4) (S 341) Choteau-Dutton	---	John D. McRae $3,000.00	Bank Protection,Br. Berm Repair & Riprap	5/10/65	50 Cal. Days	8/4/65	Completed 8/14/65		
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	Good	5	25
S 107 (9) Ledger-E. & W.	7.049	R.J.Sundling & Son $367,695.01	Gr.,Surf.,PMS,Dr., & Widen 1 T.T.Br.	3/25/64	200 Cal. Days	5/19/64	Completed 8/16/65		
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	--	--	59
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattle-guards	8/25/65	120 Cal. Days	Not Started			
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith $487,310.25	Gr.,Surf.,PMS & Drain	4/28/65	300 Cal. Days	6/2/65	Fair	17	18
F 190 (6) U-2 & ER 57 (3) (F 190) Birch Creek-Browning	---	Cop Const. Co. $190,074.97	213.0' & 142.0' Pres. Conc. Br.	4/28/65	10/31/65	6/3/65	---	--	48
F 235 (33) Geyser-East	---	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	Not Started			
F 236 (7) Dupuyer-Birch Creek	---	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	Not Started			
ROW F 238 (6) Wolf Creek-Augusta	1.947	Bob Clark & Son $4,788.40	Fencing (Farm)	4/28/65	90 Cal. Days	5/26/65	--	--	48
S 310 (8) Pendroy-Conrad	10.814	Hilde Const. Co. $551,250.86	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	Not Started			
I-IG 315-5 (3) 372 U-2 Great Falls Spur	---	Sletten Const.Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Poor	4	8
SMP 0730-09-65 & SMP 2560-09-65 Bridges over Missouri River on U.S. Hwy. 91	---	Dickerson Paint Shop $17,332.00	Clean & Paint Brs.	7/27/65	10/31/65	8/11/65	Good	5	36
SMP 0799 - 65 Cascade-Lewis & Clark Pondera & Teton Counties	---	R.J.Studer & Son $144,158.00	Crush & Stockpiling	4/28/65	180 Cal. Days	5/26/65	Poor	--	43

Division 32-30 - Havre

I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const.Co. $9,667.50	Lighting & Sign	7/12/65	90 Cal. Days	8/3/65	--	--	35
ER 53 (2) (F 208) Babb-Piegan	---	E.F.Matelich Const. $72,845.50	Repair of 121.5' Bridge & Apprs.	10/28/64	5/31/65	11/20/64	--	--	92

MONTHLY CONSTRUCTION REPORT - 8/31/65

Division 32-30 - Havre (Continued)

ER 53 (3) (F 190) Birch Creek-Browning	---	Kyser Const. & Mahnomen Piledrvg. & Erec. Co., Inc. $187,380.45	70.0' & 306.0' Pre- stressed Conc.Br.	4/28/65	6/30/66	Not Started			
ER 53 (5) (S 249) Starr School Route	---	E.F.Matelich Const. $124,759.60	163.0' Conc.Br., Gr.,Surf.,BST,Apprs.	12/2/64	6/30/65	1/26/65	--	--	93
ER 60 (1) (S 109) & ER 60 (2) (F 67) Shelby-S. & Conrad-Shelby	---	Lewis Const.Co. $21,993.75	Riprapping (2 Strs.)	5/26/65	60 Cal. Days	8/10/65	Fair	5	20
US 70 (4) Havre-South	0.732	Baltrusch & Affl. $244,568.28	Gr.,Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	Good	21	93
F 154 (6) & F 220 (8) Cut Bank-E. & W. & Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	--	--	99
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr.,Surf.,PMS & Dr.	7/27/65	280 Cal.	Not Started			
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr.,Surf.,PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Good	43	70
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	8/16/65	Fair	30	7
S 307 (14) Stanford-Geraldine	6.073	Cave Const.,Inc. $337,957.73	Gr.,Surf.,PMS & Widen 3 Bridges	12/16/63	220 Cal. Days	3/16/64	Completed 8/18/65		
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	--	--	65
S 316 (11) Cut Bank-North	7.559	Nilson-Smith $416,917.31	Gr.,Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Completed 8/18/65		
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affl. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	--	--	97
SMP 0310-08-65 & SMP 0310-09-65 Bridges over Milk River on U.S. Hwy. 2	---	Dickerson Paint Shop $6,370.00	Clean & Paint Brs.	7/27/65	10/31/65	Not Started			
SMP 5199-01-64 Chouteau, Glacier-Hill & Toole Counties	---	Snyder Const. Co. $116,492.55	Crush & Stockpiling	11/24/64	150 Cal. Days	4/13/65	Fair	14	64

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (6) Jordan-Northwest	8.939	Joe Mayo & Son $398,535.92	Gr.,Surf. & Drain	8/25/65	250 Cal. Days	Not Started			
I 94-6 (11) 226 Wibaux County Line-W.	---	McCue Const. Co. $19,382.00	Safety Rest Area	7/27/65	150 Cal. Days	Not Started			
F 157 (22) Miles City-Jordan	9.391	Richardson Const. $257,263.58	PMS & Prep.of Exist. Surfacing	7/1/65	90 Cal. Days	7/26/65	Fair	23	22
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr.,Surf.,PMS, Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Good	9	2

Division 42-30 - Glendive (Continued)

F 246 (16) U-1 Circle-Glendive	10.240	Roy Scheffler, Inc. & Joe Mayo & Son $796,983.29	Gr., Surf., PMS & Drain	8/25/65	280 Cal. Days	Not Started			
F 246 (16) U-2 Circle-Glendive	---	F.L.Flynn & Co. $134,403.85	Structures	9/2/65	7/31/66	Not Started			
S 302 (17) Terry-Brockway	9.214	Frank E. Olson $207,772.16	Gr., Surf. & Dr.	7/1/65	250 Cal. Days	7/22/65	Good	14	21
S 318 (4), S 347 (11) & FHP 55-1 (1) Alzada-Ekalaka	8.195	Wickens Bros. $745,575.80	Gr., Surf., PMS & Dr.	8/28/63	200 Cal. Days	9/19/63	--	--	89
S 359 (9) Marsh-Glendive	---	Walter Mackin & Son $52,250.68	Structures	8/25/65	5/31/66	Not Started			
S 406 (3) Fallon-Cabin Creek	7.156	Harry Norgaard Co. $260,437.86	Gr., Surf. & Dr.	7/27/65	250 Cal. Days	Not Started			

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const.Co. $86,977.41	Gr., Surf., PMS, Dr. and Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Fair	60	33
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Drain	7/27/65	250 Cal. Days	Not Started			
F 142 (9) U-2 Malta-Saco	---	F.L.Flynn & Co. $140,712.05	Structures	7/27/65	7/31/66	8/25/65	--	5	1
F 148 (8) Saco-East	---	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Good	19	51
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr., Surf., PMS & Dr.	12/3/64	300 Cal. Days	4/26/65	Good	68	23
F 193 (16) & F 251 (11) Culbertson-Plentywood-Scobey	9.160	P.A.Bradbury Co. $695,074.32	Gr., Surf., PMS & Dr.	9/1/64	300 Cal. Days	10/14/64	Good	61	64
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const.Co. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	Not Started			
S 415 (3) Medicine Lake-East	6.041	Hilling Const. Co. $186,770.37	Gr., Surf., Dr. & 91.5' Conc. Br.	7/1/64	180 Cal. Days	Completed 8/19/65			
S 417 (3) Antelope-Coalridge	7.292	Hilling Const.Co. $352,565.66	Gr., Surf., PMS & Dr.	11/20/63	200 Cal. Days	4/20/64	Completed 8/10/65		
SMP 4399 - 64 Phillips, Roosevelt & Valley Counties	---	Francis Tindall $231,995.00	Crush & Stockpiling	6/24/64	6/30/65	1/19/65	Completed 8/10/65		

Division 43-30 - Miles City

F 86 (24) Miles City-No.Dakota Line	11.762	Gus M. Albert $891,660.29	Gr., Surf., PMS & Dr.	3/23/65	300 Cal. Days	4/19/65	Good	53	65
S 326 (7) Otter-Ashland	4.957	Frank E. Olson $182,164.21	Gr., Surf. & Dr.	7/1/65	250 Cal. Days	7/28/65	--	--	4
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7/1/65	120 Cal. Days	8/4/65	Fair	17	10

MONTHLY CONSTRUCTION REPORT - 8/31/65

DISTRICT F(illegible) - BILLINGS - Division 51-30 - Billings

F 53 (13) & F 230 (9) Billings-E. & Billings- Pompeys Pillar	2.117	Empire Sand & Grav. $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	Fair	6	99
F 53 (14) & F 230 (10) Billings-E. & W. and Billings-Pompeys Pillar	2.117	Western Sign Corp. $7,557.70	Signing	7/27/65	12/31/65	Not Started			
I 90-8 (19) 443 U-1 West Billings Interchange	1.168	Long Const. Co. $1,347,355.79	Signs & Delineation Gr.,Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Fair	16	99
I 90-8 (25) 438-Laurel-E.	6.137								
F 228 (19) U-1-W. Billings	0.422								
S-SG 192 (4) U-1-Kings Ave.	0.958								
I 90-8 (19) 443 U-2 Billings Interchange	1.168	U.S. Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	--	--	25
F 228 (19) U-2,Laurel-Blgs.	0.522								
S-SG 192 (4) U-2,Kings Ave.	0.958								
I 90-8 (22) 444 U-1 W. Billings Interchange	2.986	N.W. Engineering $1,393,683.58	Gr.,Surf.,PMS.,Dr. Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Fair	101	44
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W. Billings Interchange	6.588	U.S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	--	--	3
I-IG 90-8 (23) 447 U-2 W. Billings Interchange	3.602	Zook Bros.Const.Co. $2,531,631.97	Gr.,Surf.,PMS & Dr. and Structures	12/28/64	400 Cal. Days	1/22/65	Fair	94	46
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr.,Surf.,PMS, Dr. & Signs	6/30/65	450 Cal. Days	Not Started			
I-IG 90-8 (27) 425 U-2 Park City-Laurel	---	W.P. Roscoe Co. $377,861.28	Structures	6/30/65	9/30/66	7/27/65	Fair	11	3
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	--	--	2
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	Not Started			
I 90-8 (33) 433 & I 90-8 (34) 443 Laurel-Mossmain	5.282	Junior W. Tschache $5,742.20	Seeding	4/28/65	11/30/65	Not Started			

Division 52-30 - Lewistown

S 18 (6) Two Dot-South	7.341	Nilson-Smith $343,720.62	111.5' Br. & Gr., Surf.,PMS and Dr.	12/18/63	200 Cal. Days	4/2/64	--	--	89
S 48 (5) Roundup-W. & S. Road	7.012	R.J.Studer & Sons $514,313.60	Gr.,Surf.,Sign & Dr.	5/26/65	250 Cal. Days	6/30/65	Poor	3	3
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	Gr.,Surf.,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Poor	7	0
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr.,Surf.,PMS, Dr. Lighting & Signs	7/29/64	350 Cal. Days	8/31/64	Fair	45	64
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr.,Surf. & Dr.	7/27/65	250 Cal. Days	Not Started			
S 405 (3) Lewistown-Hanover	7.856	R.J.Sundling & Son $618,171.88	Gr.,Surf.,PMS,Dr., & 163.0' Br.	11/24/64	250 Cal. Days	1/12/65	Fair	16	41
F 999 (2) Garrison to Forsyth	348.706	Skinner & Allen $96,768.02	Signals	3/23/65	12/1/65	4/16/65	Poor	1	16

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

August 30, 1965

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Route 323, 4.5 miles SE of Ekalaka - SE	FH 2.5 FAS 5.7	Grade, Base, Bit. Plt. Mix Paving	89 Sept./65	90	Wickens Bros. $ 486,018.00 ($250,000 FH funds) $ 746,575.80 Total contract
			Construction under State supervision			
ERFO 41(1)	On St. Rte. 499, 7.1 miles easterly from jct. with St. Rte. 287, easterly 15.3 mi. to jct. with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plt. Mix Paving	63 Nov/65	87	Earl McNutt Company $1,301,453.28
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion	72 Oct/65	58	Crick Company $ 419,336.00
GNP 8-A6	2 mi. north of West Glacier on International Park Road	10.9	New Grading, 3.5 miles Base, Bit. Surf. Treat.	14 Oct/66	20	Rocky Mountain Const. Co. $ 542,272.00
FHP 9-1(2)	On State Secondary Rte. 461, 8 mi. E of St. Regis	3.8	Grading and Special Sub-base	62 Oct/65	74	N. D. Robinson and Union Construction $ 320,866.00
FHP 59-2(2) FL 59(3)	On US 312, 9 miles southwest of Red Lodge	6.3	Grade, Base, Bit. Plt. Mix Surface	90 Oct/66	60	Husman Bros., Inc. $1,084,035.50
ERFO 45(2) 62(2), 66(1) 67(1)	West Side, Going to Sun Highway and various Glacier Park roads		Gr. Base, Bit. Plt. Mix Surf.	47 Sept/66	52	Crick Company $ 833,029.75
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr. Base, Bit. Plt. Mix Surf.	24 Sept/66	30	Maronick Const. Co. $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr. Base, Bit. Plt. Mix, Bridges	5	12	Naranche & Konda Const. Co $1,711,109.80
			Contract awarded July 19, 1965			

(over)

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
ERFO 45(3) 46(2), 47(2) 62(3)	East Side, Going to Sun Highway and various Glacier Park roads	38 (Intermittent)	Gr. Base, Plt. Mix	1	5	Crick Company $ 663, 045.00
			Bids opened July 29, 1965			
			Contract awarded August 9, 1965			

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1965

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (24) 54 Superior - East	----	N. A. Nelson Const. $449,454.72	757.5' S & C Struct.	2/26/64	8/31/65	6/15/64	Fair	--	98
I 90-1 (25) 59 Superior - East	----	N. A. Nelson Const. $507,566.85	825.75' S & C Struct.	12/18/63	10/31/65	1/15/64	Completed 9/27/65		
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 and S 419 (3) -Tarkio-East	6.590	Murphy Bros.,Inc. $1,509,908.75	Gr.,Surf.,PMS, Dr. and Signing	2/20/64	450 Cal. Days	3/2/64	Fair	17	77
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio - East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	--	--	88
I 90-1 (30) 50 U-1 Superior - East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS, Dr., Sign, 17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	--	--	78
I 90-1 (30) 50 U-2 Superior - East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	--	--	65
I 90-1 (31) 54 Superior - East	----	N. A. Nelson Const. $480,654.11	757.4' S & C Struct.	6/24/64	11/30/65	7/7/64	Fair	5	93
I 90-1 (32) 59 Superior - East	----	N. A. Nelson Const. $534,213.12	825.75' S & C Struct.	6/24/64	11/30/65	7/7/64	Completed 9/27/65		
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 and I 90-1 (38) 60 Superior - East and Tarkio - Missoula	5.667 3.905 1.714 2.018	Murphy Bros., Inc. $3,048,327.92	Gr.,Surf.,PMS.,Dr., Signing & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	23	4
I-IG 90-1 (33) 54 U-2 Superior - East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	Not Started			
I 90-1 (36) 48 U-2 Superior - East	----	N. A. Nelson Const. $556,200.94	S & C Structures	6/30/65	7/31/67	8/2/65	Fair	13	7
I-IG 90-2 (14) 105 U-1 Missoula - Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.,Cem.Stab Base, PCC, PMS., Dr., Sign, Lighting & S & C UP	5/7/64	450 Cal. Days	6/20/64	Fair	10	83
I-IG 90-2 (14) 105 U-4 Missoula - Bonner	4.852	U. S. Steel Corp. $51,508.34	Fencing	5/7/65	250 Cal. Days	7/28/64	Poor	6	50
I-IG 90-2 (25) 95 U-1 Missoula - West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr.,Surf.,CBS., PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Fair	74	41
I-IG 90-2 (25) 95 U-2 Missoula - West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/65	Fair	4	38

MONTHLY CONSTRUCTION REPORT - 9/30/65

Division 11-30 - Missoula (Continued)

I 90-2 (27) 103 U-1 Missoula - Urban	3.466	Zook Bros. Const. $2,326,091.83	Gr.,Surf.,PCC & Structures	5/26/65	400 Cal. Days	6/26/65	Fair	48	13
I 90-2 (27) 103 U-2 Missoula - Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	0
I 90-2 (28) 110 Bonner - Clinton	9.180	Jr. W. Tschache $5,427.85	Seeding	4/28/65	11/30/65	Not Started			
I 90-3 (12) 151 U-1 and F 205 (8) U-1 - Drummond-E & W and Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Fair	23	52
I 90-3 (12) 151 U-2 Drummond - E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	Fair	3	19
I 90-3 (12) 151 U-3 Drummond - E. & W.	----	Riklin Const. Co. $363,900.31	4-Dual S & C Strs.	8/31/64	10/31/65	9/15/64	Good	17	96
F 205 (8) U-2 Maxville - Drummond	----	Ralph Huckaba $232,828.67	3 -S & C Structs.	8/31/64	10/31/65	9/15/64	Good	7	85
S-SG 218 (2) Missoula - Streets	0.585	Sletten Const. $429,759.19	Strs.,& Gr.,Surf., PMS and Drain	3/25/64	350 Cal. Days	4/6/64	--	--	99
F 219 (23) Broadway & Russell St.-Msla.	0.289	M & S Const. $170,700.06	Gr.,Surf.,PMS., Signs Signals and Drain	7/27/65	8/31/66	Not Started			
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G, Surf., and PMS	5/26/65	300 Cal. Days	6/29/65	Fair	24	21

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	----	Pew Bridge Company $525,799.23	Removal of Bridge and 433.0' S & C Bridge	4/28/65	7/31/66	6/8/65	Fair	10	13
S 58 (6) Perma - Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr.,Surf.,RMS.,Dr. and Strs. (778.25')	8/28/63	8/31/65	9/16/63	Fair	8	95
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	--	--	94
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis, Inc. $981,343.60	1,536.0' Conc. Br. & Gr., Surf., and PMS	3/24/65	10/31/66	4/14/65	Good	17	22
FG 257 (17) Kalispell-West Glacier	----	Kyser Const. Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	6/9/65	--	--	22
F-FG 257 (18) Kalispell-West Glacier	3.231	Zook Bros. Const. $1,112,096.50	Gr.,Surf.,PMS.,Dr., Sings,Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	8	3
F 260 (10) W. Glacier-E. Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	Fair	10	92
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade and Drain	9/30/64	250 Cal. Days	11/4/64	Good	30	58
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	GrantConst. Co. $377,528.99	Aggregate Surf. and PMS	7/1/65	160 Cal. Days	Not Started			
SMP 1540-01-1650-65 Polson-Bigfork-Haines Corner	----	Engebretson Gravel $25,962.15	Gr.,Dr.,Approaches to Bigfork Rest Area	8/25/65	100 Cal. Days	9/14/65	Fair	6	15
SMP 1599 - 65 Flathead & Lincoln Counties	----	Engebretson Gravel $178,222.00	Cr. and Stockpiling	2/25/65	180 Cal. Days	6/1/65	Fair	12	45

MONTHLY CONSTRUCTION REPORT - 9/30/65

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (7) Townsend-Canyon Ferry-Clasoil	4.754	A & B Construction $198,658.66	Grade and Drain	8/25/65	180 Cal. Days	9/24/65	Fair	7	1
I 15-1 (20) 51 U-1 Pipe Organ - North	6.786	Naranche & Konda $1,745,735.27	Gr.,Surf.,PMS.,Dr., and Signing	12/29/64	350 Cal. Days	2/8/65	Good	62	78
I 15-1 (20) 51 U-2 Pipe Organ - North	6.786	Hildreth &Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	Fair	2	38
I 15-1 (20) 51 U-3 Pipe Organ - North	----	Haggerty-Messmer $219,109.87	Structures	12/29/64	9/30/65	2/18/65	Completed 9/15/65		
I 15-1 (21) 46, I 15-2 (21) 126, I 115-2 (4) 126, I 90-4 (11) 205, & F 68 (13) Pipe Organ-North & South, Butte-Urban, Mont. St. West, Butte-Urban-Butte Spur-Opportunity Jct.-E & W & Anaconda-East	15.068	Nelson Bros. Const. $59,882.55	Seeding	4/28/65	11/30/65	Not Started			
I-IG 15-2 (18) 131 U-1 Butte - North	3.556	F & S Contracting $2,640,783.58	Gr.,Surf.,PMS.,CSB, Dr.,Signing & O.P.	2/26/64	450 Cal. Days	4/9/64	Poor	30	91
I-IG 15-2 (18) 131 U-2 Butte - North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	Good	5	62
S 35 (13) Jackson - Dillon	10.215	Zook Bros. Const. $377,763.28	Grade and Drain	11/24/64	280 Cal. Days	6/22/65	Fair	15	81
S 35 (14) Jackson - Dillon	10.215	S. Birch, Inc. $365,669.73	Aggr.Surf. & PMS	7/1/65	150 Cal. Days	9/22/65	Fair	18	2
F 77 (12) Townsend - Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7/1/65	90 Cal. Days	9/16/65	Fair	10	20
I 90-4 (8) 226 U-1 Butte - East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf.,CSB, Conc. Pave.,PMS.,Dr. & Signs	12/18/63	400 Cal. Days	1/28/64	Fair	20	91
I 90-4 (8) 226 U-2 Butte - East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 and I 90-5 (6) 231 U-1 Homestake Pass - E.&W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS.,Dr., Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Fair	24	66
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 and I 90-5 (7) 233 U-2 Homestake - E. & W. and Pipestone -Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	--	--	21
I 90-4 (12) 208 Opportunity Jct. E. & E.	----	McCue Const. Co. $29,940.00	Safety Rest Areas	7/27/65	150 Cal. Days	8/11/65	Good	4	75
I-IG 90-5 (5) 241 U-1, I 90-5 (8) 231 & F 69 (11) Whitehall - E & W. and Homestake - E. & Whitehall-No.	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMS., Signs,Dr. and U.P.	11/12/64	450 Cal. Days	1/4/65	Good	86	48

MONTHLY CONSTRUCTION REPORT - 9/30/65

Division 21-30 - Butte (Continued)

I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall - E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	Good	3	61
I-IG 90-5 (5) 241 U-3 Whitehall - E. & W.	----	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Good	12	28
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS, Dr., Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Good	160	70
I 90-6 (19) 276 Three Forks-Manhattan	10.720	Nelson Bros. Const. $15,402.63	Seeding & Mulching	4/28/65	11/30/65	Not Started			
SMP 3999 - 65 Broadwater, Jefferson, Lewis & Clark & Powell Counties	----	Maronick Const. Co. $225,550.00	Crushing & Stockpile	9/28/65	140 Cal. Days	Not Started			

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P. Gr., CSB,PMS,Conc.Pave. & Dr.	5/7/64	450 Cal. Days	6/24/64	Fair	15	44
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Poor	--	71
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS, Cem Stab. Base,PCC,Dr. & Signing	6/25/64	450 Cal. Days	9/2/64	Poor	15	26
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	--	--	68
U 222 (16) & S 243 (5) Bozeman-East & Bozeman-South	2.353	Schultz & Lindsay $584,172.27	Gr.,Surf.,PMS,Dr., Signs & Traf.Cont.Dev.	4/28/65	150 Cal. Days	6/4/65	Fair	63	67
S 243 (3) Bozeman-South	6.502	Maronick Const. Co. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	--	--	93

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. Co. $168,926.53	Surf. and PMS	8/26/64	150 Cal. Days	9/17/64	Fair	--	59
I 15-4 (18) 210 U-1 and I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Fair	22	96
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Company $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (22) 210 Lyons Creek-North	----	Sletten Const. Co. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	5	95
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS, Dr., Signs & Structures	10/30/64	350 Cal. Days	11/16/64	Fair	34	45
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	--	--	28

MONTHLY CONSTRUCTION REPORT - 9/30/65

Division 31-30 - Great Falls (Continued)

I-IG 15-4 (26) 221 U-1 Craig-North and South	7.233	F & S Contracting Co. $3,644,743.90	Gr.,Surf.,PMS,Drain, Sign & Structures	8/25/65	450 Cal. Days	9/7/65	Fair	28	1
I-IG 15-4 (26) 221 U-2 Craig-North and South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	Not Started			
I 15-4 (29) 227 Craig-North and South	----	Cop Const. Company $909,261.58	Structures	8/25/65	7/31/67	Not Started			
I 15-4 (31) 214 Lyons Creek-North	----	Strandberg & Assoc. $46,700.00	Safety Rest Areas	8/25/65	150 Cal. Days	Not Started			
I-IG 15-5 (20) 273 Sun River - Emerson	2.990	Interstate Contr. $1,141,710.52	Grade and Drain	6/25/64	350 Cal. Days	8/5/64	Completed 9/3/65		
I 15-5 (22) 273 Sun River-Emerson	----	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	Fair	20	65
I 15-5 (26) 271 U-1 I-IG 15-5 (31) 273 U-1 & I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W.,Sun River- Emerson Jct.-Great Falls Spur and Sun River - 10th Avenue	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith Const. $3,178,057.17	Gr.,Surf.,CSB, Conc. Pav.,PMS,Dr.,Signs & 3 Conc. U.P.'s (239.5', 296.0', 317.5')	1/22/65	500 Cal. Days	3/15/65	Fair	31	33
I 15-5 (26) 271 U-2 I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Great Falls-W., Sun River- Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	21
I-IG 15-5 (27) 274 Great Falls-West	----	Sletten Const. Co. $399,132.97	Dual & P.'s (123.0' 366.0') Single U.P. (244.5')	10/28/64	7/31/66	3/22/65	Fair	4	35
I-IG 15-5 (28) 274 U-1 Sun River - Emerson Jct.	----	Sletten Const. Co. $234,405.48	264.5' Conc.Interc.	12/18/64	8/31/66	Not Started			
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	----	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	6/1/65	--	--	0
I 15-6 (8) 307 Dutton - N. & S.	0.065	Walter Mackin $217,260.55	346.0' Conc. Br.	10/28/64	9/30/65	11/11/64	Fair	9	52
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood Const. Co.,Inc. $268,856.17	Gr.Surf.,Dr. & Strs.	6/30/65	8/31/66	Not Started			
ER 57 (4) (S 193) Valier - N. & W.	----	F. L. Flynn & Co. $151,680.23	284.5' Conc. Br.	1/26/65	6/30/66	4/26/65	--	--	85
ER 57 (4) U-2,ER 57 (5) U-2 & S 193 (6) Valier - N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	Good	18	24
ER 57 (5) (S 193) Valier-Cut Bank	----	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	8/16/65	--	--	24
ER 59 (2) (F 65) Sun River-Choteau	----	Walter Mackin $42,439.52	60.98' Conc. Br.	10/28/64	9/30/65	7/23/65	Good	8	62
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	Good	23	48

MONTHLY CONSTRUCTION REPORT - 9/30/65

Division 31-30 - Great Falls (Continued)

ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	Poor	2	60
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith $487,310.25	Gr.,Surf.,PMS & Drain	4/28/65	300 Cal. Days	6/2/65	Fair	43	33
F 190 (6) U-2 & ER 57 (3) (F 190) Birch Creek-Browning	----	Cop Const. Co. $190,074.97	213.0' & 142.0' Pres. Conc. Br.	4/28/65	10/31/65	6/3/65	--	--	64
F 235 (33) Geyser-East	----	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	9/29/65	Fair	5	3
F 236 (7) Dupuyer-Birch Creek	----	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	Not Started			
ROW F 238 (6) Wolf Creek-Augusta	1.947	Bob Clark & Son $4,788.40	Fencing (Farm)	4/28/65	90 Cal. Days	5/26/65	--	--	48
S 310 (8) Pendroy-Conrad	10.814	Hilde Const. Co. $551,250.86	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	9/27/65	--	11	0
I-IG 315-5 (3) 372 U-2 Great Falls Spur	----	Sletten Const. Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Poor	6	15
SMP 0730-09-65 & SMP 2560-09-65 Bridges over Missouri River on U.S. Hwy. 91	----	Dickerson Paint Shop $17,332.00	Clean & Paint Brs.	7/27/65	10/31/65	8/11/65	Completed 9/24/65		
SMP 0799 - 65 Cascade-Lewis & Clark Pondera & Teton Counties	----	R.J. Studer & Son $144,158.00	Crush & Stockpile	4/28/65	180 Cal. Days	5/26/65	Fair	13	57

Division 32-30 - Havre

I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const. Co. $9,667.50	Lighting & Sign	7/12/65	90 Cal. Days	8/3/65	--	--	35
ER 53 (2) (F 208) Babb-Piegan	----	E. F. Matelich Const. $72,845.50	Repair of 121.5' Bridge & Apprs.	10/28/64	5/31/65	11/20/64	Completed 9/9/65		
ER 53 (3) (F 190) Birch Creek-Browning	----	Kyser Const. & Mahnomen Piledrvg. & Erec. Co.,Inc. $187,380.45	70.0' & 306.0' Pre- stressed Conc.Br.	4/28/65	6/30/66	Not Started			
ER 53 (5) (S 249) Starr School Route	----	E.F. Matelich Const. $124,759.60	163.0' Conc.Br., Gr.,Surf.,BST,Apprs.	12/2/64	6/30/65	1/26/65	Completed 9/9/65		
ER 60 (1) (S 109) & ER 60 (2) (F 67) Shelby-S. & Conrad-Shelby	----	Lewis Const. Co. $21,993.75	Riprapping (2 Strs.)	5/26/65	60 Cal. Days	8/10/65	Fair	3	50
US 70 (4) Havre-South	0.732	Baltrusch & Affl. $244,568.28	Gr.,Surf.,PMS & Dr.	7/8/64	120 Cal. Days	7/24/64	Completed 9/29/65		
F 154 (6) & F 220 (8) Cut Bank - E. & W. & Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	--	--	99

MONTHLY CONSTRUCTION REPORT - 9/30/65

Division 32-30 - Havre (Continued)

ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattle-guards	8/25/65	120 Cal. Days	9/22/65	Fair	2	9
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr.,Surf.,PMS & Dr.	7/27/65	280 Cal. Days	Not Started			
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr.,Surf.,PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Winter Shut-down 9/13/65	97	
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	Not Started			
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. & Affil. $352,125.63	Gr.,Surf.,PMS & Dr.	9/28/65	270 Cal. Days	Not Started			
F 252 (19) U-2 Fort Benton-Havre	----	Sletten Const. $83,568.04	Structure (121.5')	Subj. to BPR Conc.		Not Started			
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	8/16/65	Fair	63	31
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Fair	19	70
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affl. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	Poor	5	99
SMP 0310-08-65 & SMP 0310-09-65 Bridges over Milk River on U.S. Hwy. 2	----	Dickerson Paint Shop $6,370.00	Clean & Paint Brs.	7/27/65	10/31/65	9/28/65	Good	5	30
SMP 5199-01-64 Chouteau, Glacier-Hill & Toole Counties	----	Snyder Const. Co. $116,492.55	Crush & Stockpile	11/24/64	150 Cal. Days	4/13/65	Fair	9	70

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (6) Jordan-Northwest	8.939	Joe Mayo & Son $398,535.92	Gr.,Surf. & Drain	8/25/65	250 Cal. Days	Not Started			
I 94-6 (11) 226 Wibaux County Line-W.	----	McCue Const. Co. $19,382.00	Safety Rest Area	7/27/65	150 Cal. Days	Not Started			
F 157 (22) Miles City-Jordan	9.391	Richardson Const. $257,263.58	PMS & Prep. of Exist. Surfacing	7/1/65	90 Cal. Days	7/26/65	Good	25	54
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr.,Surf.,PMS, Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Fair	12	6
F 246 (16) U-1 Circle-Glendive	10.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	Gr.,Surf.,PMS & Drain	8/25/65	280 Cal. Days	Not Started			
F 246 (16) U-2 Circle-Glendive	----	F. L. Flynn & Co. $134,403.85	Structures	9/2/65	7/31/66	Not Started			
S 302 (17) Terry-Brockway	9.214	Frank E. Olson $207,772.16	Gr.,Surf. & Dr.	7/1/65	250 Cal. Days	7/22/65	Good	24	49

MONTHLY CONSTRUCTION REPORT - 9/30/65

Division 41-30 - Glendive (Continued)

S 318 (4), S 347 (11) & FHP 55-1 (1) Alzada-Ekalaka	8.195	Wickens Bros. $745,575.80	Gr.,Surf.,PMS & Dr.	8/28/63	200 Cal. Days	9/19/63	Poor	9	94
S 359 (9) Marsh-Glendive	----	Walter Mackin & Son $52,250.68	Structures	8/25/65	5/31/66	Not Started			

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const. Co. $86,977.41	Gr.,Surf.,PMS,Dr. and Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Fair	45	50
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Drain	7/27/65	250 Cal. Days	9/13/65	Fair	25	4
F 142 (9) U-2 Malta-Saco	----	F. L. Flynn & Co. $140,712.05	Structures	7/27/65	7/31/66	8/25/65	--	--	5
F 148 (8) Saco-East	----	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Good	17	70
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr.,Surf.,PMS & Dr.	12/3/64	300 Cal. Days	4/26/65	Fair	89	42
F 193 (16) & F 251 (11) Culbertson-Plentywood-Scobey	9.160	P. A. Bradbury Co. $695,074.32	Gr.,Surf.,PMS & Dr.	9/1/64	300 Cal. Days	10/14/64	Fair	30	67
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const.Co. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	9/3/65	Poor	7	4

Division 43-30 - Miles City

F 86 (24) Miles City-No. Dakota Line	11.762	Gus M. Albert $891,660.29	Gr.,Surf.,PMS & Dr.	3/23/65	300 Cal. Days	4/19/65	Good	40	77
S 326 (7) Otter-Ashland	4.957	Frank E. Olson $182,164.21	Gr.,Surf. & Dr.	7/1/65	250 Cal. Days	7/28/65	--	--	4
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7/1/65	120 Cal. Days	8/4/65	Fair	20	31

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) & F 230 (9) Billings-E. & Billings-Pompeys Pillar	2.117	Empire Sand & Gravel $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	--	3	99
F 53 (14) & F 230 (10) Billings-E. & W. and Billings-Pompeys Pillar	2.117	Western Sign Corp. $7,557.70	Signing	7/27/65	12/31/65	9/21/65	Fair	2	15
I 90-8 (19) 443 U-1 West Billings Interchange	1.168	Long Const. Co. $1,347,355.79	Signs & Delineation Gr.,Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Completed 9/15/65		
I 90-8 (25) 438-Laurel-E.	6.137	U. S. Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	--	--	25
F 228 (19) U-1-W. Billings	0.422								
S-SG 192 (4) U-1-Kings Ave.	0.958								
I 90-8 (19) 443 U-2 Billings Interchange	1.168								

MONTHLY CONSTRUCTION REPORT - 9/30/65

Division 51-30 - Billings (continued)

F 228 (19) U-2,Laurel-Blgs. S-SG 192 (4) U-2,Kings Ave. I 90-8 (22) 444 U-1 W. Billings Interchange	0.522 0.958 2.986	N.W. Engineering $1,393,683.58	Gr.,Surf.,PMS.,Dr. Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Fair	58	55
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W. Billings Interchange	6.588	U. S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	--	--	5
I-IG 90-8 (23) 447 U-2 W. Billings Interchange	3.602	Zook Bros.Const. Co. $2,531,631.97	Gr.,Surf.,PMS & Dr. and Structures	12/28/64	400 Cal. Days	1/22/65	Fair	98	50
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr., Surf.,PMS, Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	--	32	1
I-IG 90-8 (27) 425 U-2 Park City-Laurel	----	W. P. Roscoe Co. $377,861.28	Structures	6/30/65	9/30/66	7/27/65	Fair	17	10
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	--	--	3
I-IG 90-8 (28) 432 Park City-Laurel	----	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	--	4	1
I 90-8 (33) 433 & I 90-8 (34) 443 Laurel-Mossmain	5.282	Junior W. Tschache $5,742.20	Seeding	4/28/65	11/30/65	Not Started			

Division 52-30 - Lewistown

S 18 (6) Two Dot-South	7.341	Nilson-Smith $343,720.62	111.5' Br. & Gr., Surf.,PMS and Dr.	12/18/63	200 Cal. Days	4/2/64	Completed 8/30/65		
S 48 (5) Roundup-W. & S. Road	7.012	R. J. Studer & Sons $514,313.60	Gr.,Surf.,Sign & Dr.	5/26/65	250 Cal. Days	6/30/65	Fair	20	7
F 108 (10) Billings-Roundup	8.468	Holland Const. Co. $1,616,308.08	Gr.,Surf.,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Poor	23	6
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr.,Surf.,PMS, Dr. Lighting & Signs	7/29/64	350 Cal. Days	8/31/64	Fair	--	80
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	Gr.,Surf.,PMS & Dr.	9/28/65	300 Cal. Days	Not Started			
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr.,Surf. & Dr.	7/27/65	250 Cal. Days	9/8/65	Fair	11	4
S 405 (3) Lewistown-Hanover	7.856	R. J. Sundling & Son $618,171.88	Gr.,Surf.,PMS, Dr., & 163.0' Br.	11/24/64	250 Cal. Days	1/12/65	Fair	7	54
F 9999 (2) Garrison to Forsyth	348.706	Skinner & Allen $96,768.02	Signals	3/23/65	12/1/65	4/16/65	Poor	--	20

RECEIVED
SEP 21 1965
HELENA, MONTANA

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

September 30, 1965

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor & Contract Amount
55-1(1) Ekalaka S 347(11)	On State Secondary Route 323, 4.5 miles SE of Ekalaka - SE	FH 2.5 FAS 5.7	Grade, Base, Bit. Plt. Mix Paving	91 Oct/65	93	Wickens Bros. $ 486,018.00 ($250,000 FH funds) $ 746,575.80 Total contract
			Construction under State supervision			
ERFO 41(1)	On St. Rte. 499, 7.1 miles easterly from jct. with St. Rte.287,easterly 15.3 mi.to jct.with US Rte. 191 thence southerly 1.2 mi. on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plt. Mix Paving	68 Aug/66	92	Earl McNutt Company $1,301,453.28
GNP 8-A5	2 mi. north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion	65 Oct/65	83	Crick Company $ 419,336.00
GNP 8-A6	2 mi. north of West Glacier on International Park Road	10.9	New Grading, 3.5 miles Base, Bit. Surf. Treat.	24 Oct/66	24	Rocky Mountain Con. Co. $ 542,272.00
FHP 9-1(2)	On State Secondary Rte. 461, 8 mi. E of St. Regis	3.8	Grading and Special Sub-base	62 Oct/65	74	N. D. Robinson and Union Construction $ 320,866.00
FHP 59-2(2) FL 59(3)	On US 312, 9 miles southwest of Red Lodge	6.3	Grade, Base, Bit. Plt. Mix Surface	90 Oct/66	60	Husman Bros., Inc. $1,084,035.50
ERFO 45(2) 62(2), 66(1) 67(1)	West Side, Going to Sun Highway and various Glacier Park roads		Gr. Base, Bit. Plt. Mix Surf.	50 Sept/66	56	Crick Company $ 833,029.75
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr. Base, Bit. Plt. Mix Surf.	32 Sept/66	32	Maronick Const. Co. $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr. Base, Bit. Plt. Mix, Bridges	5 Oct/66	15	Naranche & Konda Con. Co. $1,711,109.80
ERFO 45(3) 46(2), 47(2) 62(3)	East Side, Going to Sun Highway and various Glacier Park roads	38 (Intermittent)	Gr. Base, Plt. Mix	1 Sept/66	5	Crick Company $ 663,045.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1965

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (24) 54 Superior - East	----	N. A. Nelson Const. $449,454.72	757.5' S & C Struct.	2/26/64	8/31/65	6/15/64	Completed 10/9/65		
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 and S 419 (3) Tarkio-East	6.590	Murphy Bros.,Inc. $1,509,908.75	Gr.,Surf.,PMS, Dr. and Signing	2/20/64	450 Cal. Days	3/2/64	Good	12	95
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	--	--	88
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS, Dr. Sign, 17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	--	--	79
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	Fair	5	85
I 90-1 (31) 54 Superior-East	----	N. A. Nelson Const. $480,654.11	757.4' S & C Struct.	6/24/64	11/30/65	7/7/64	Poor	2	94
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 and I 90-1 (38) 60 Superior-East and Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros., Inc. $3,048,327.92	Gr.,Surf.,PMS.,Dr., Signing & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	24	14
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	Fair	3	13
I 90-1 (36) 48 U-2 Superior-East	----	N. A. Nelson Const. $556,200.94	S & C Structures	6/30/65	7/31/67	8/2/65	Good	15	11
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.,Cem.Stab Base, PCC, PMS., Dr., Sign, Lighting & S & C UP	5/7/64	450 Cal. Days	6/20/64	Poor	22	83
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U. S. Steel Corp. $51,508.34	Fencing	5/7/65	250 Cal. Days	7/28/64	--	--	50
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr.,Surf.,CBS., PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Good	43	48
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/65	Fair	5	62
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	Gr.,Surf.,PCC & Structures	5/26/65	400 Cal. Days	6/26/65	Good	60	23

MONTHLY CONSTRUCTION REPORT - 10/31/65

Division 11-30 - Missoula (Continued)

I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	5
I 90-2 (28) 110 Bonner-Clinton	9.180	Jr. W. Tschache $5,427.85	Seeding	4/28/65	11/30/65	Not Started			
I 90-3 (12) 151 U-1 and F 205 (8) U-1 Drummond E. & W. and Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Good	79	57
I 90-3 (12) 151 U-2 Drummond - E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	--	19
I 90-3 (12) 151 U-3 Drummond - E. & W.	----	Riklin Const. Co. $363,900.31	4-Dual S & C Strs.	8/31/64	10/31/65	9/15/64	Fair	7	99
F 205 (8) U-2 Maxville-D rummond	----	Ralph Huckaba $232,828.67	3-S & C Structs.	8/31/64	10/31/65	Good	6	96	
S-SG 218 (2) Missoula-Streets	0.585	Sletten Const. $429,759.19	Strs.,& Gr.,Surf., PMS and Drain	3/25/64	350 Cal Days	4/6/64	Completed 10/11/65		
F 219 (23) Broadway & Russell St.-Msla.	0.289	M & S Const. $170,700.06	Gr.,Surf.,PMS.,Signs Signals and Drain	7/27/65	8/31/66	10/15/65	Poor	7	1
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G, Surf., and PMS	5/26/65	300 Cal. Days	6/29/65	Good	21	32

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	----	Pew Bridge Company $525,799.23	Removal of Bridge and 433.0' S & C Bridge	4/28/65	7/31/66	6/8/65	Good	7	17
S 58 (6) Perma-Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr.,Surf.,RMS.,Dr. and Strs.(778.25')	8/28/63	8/31/65	9/16/63	Fair	17	98
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	--	--	94
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis, Inc. $981,343.60	1,536.0' Conc. Br. & Gr.,Surf., and PMS	3/24/65	10/31/66	4/14/65	Fair	17	32
FG 257 (17) Kalispell-West Glacier	----	Kyser Const. Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	6/9/65	--	--	22
F-FG 257 (18) Kalispell-West Glacier	3.231	Zook Bros. Const. $1,112,096.50	Gr.,Surf.,PMS.,Dr., Signs,Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	6	5
F 260 (10) W. Glacier-E. Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	Fair	11	98
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade and Drain	9/30/64	250 Cal. Days	11/4/64	Good	25	76
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf. and PMS	7/1/65	160 Cal. Days	Not Started			
SMP 1540-01-1650-65 Polson-Bigfork-Haines Corner	----	Engebretson Gravel $25,962.15	Gr.,Dr.,Approaches to Bigfork Rest Area	8/25/65	100 Cal. Days	9/14/65	Good	7	95
SMP 1599 - 65 Flathead & Lincoln Counties	----	Engebretson Gravel $178,222.00	Cr. and Stockpiling	2/25/65	180 Cal. Days	6/1/65	Good	14	70

MONTHLY CONSTRUCTION REPORT - 10/31/65

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (7) Townsend-Canyon Ferry-Clasoil	4.754	A & B Construction $198,658.66	Grade and Drain	8/25/65	180 Cal. Days	9/24/65	Fair	22	18
I 15-1 (20) 51 U-1 Pipe Organ-North	6.786	Naranche & Konda $1,745,735.27	Gr.,Surf.,PMS.,Dr., and Signing	12/29/64	350 Cal. Days	2/8/65	Good	70	88
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	Poor	--	40
I 15-1 (21) 46, I 15-2 (21) 126, I 115-2 (4) 126, I 90-4 (11) 205 & F 68 (13) Pipe Organ-North & South, Butte-Urban, Mont. St. West, Butte-Urban-Butte Spur-Opportunity Jct.-E. & W. & Anaconda-East	15.068	Nelson Bros. Const.	Seeding	4/28/65	11/30/65	10/13/65	Fair	21	6
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr.,Surf.,PMS.,CSB, Dr.,Signing & O.P.	2/26/64	450 Cal. Days	4/9/64	Good	47	86
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	Poor	--	62
S 35 (13) Jackson-Dillon	10.215	Zook Bros. Const. $377,763.28	Grade and Drain	11/24/64	280 Cal. Days	6/22/65	Completed 10/25/65		
S 35 (14) Jackson-Dillon	10.215	S. Birch, Inc. $365,669.73	Agg.Surf. & PMS	7/1/65	150 Cal. Days	9/22/65	Good	19	15
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7/1/65	90 Cal. Days	9/16/65	Poor	--	26
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const. Co. $1,059,830.39	Gr.,Surf.,CSB, Conc. Pave.,PMS.,Dr. & Signs	12/18/63	400 Cal. Days	1/28/64	Good	9	95
I 90-4 (8)226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	67
I 90-4 (10) 229 U-1 and I 90-5 (6) 231 U-1 Homestake Pass - E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS.,Dr., Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Fair	40	71
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 and I 90-5 (7) 233 U-2 Homestake - E. & W. and Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	--	--	21
I 90-4 (12) 208 Opportunity Jct. E. & W.	----	McCue Const. Co. $29,940.00	Safety Rest Areas	7/27/65	150 Cal. Days	8/11/65	Fair	2	93
I-IG 90-5 (4) 241 U-1, I 90-5 (8) 231 U F 69 (11) Whitehall - E. & W. and Homestake - E. & Whitehall-No.	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMC., Signs,Dr. and U.P.	11/12/64	450 Cal. Days	1/4/65	Good	78	55
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall - E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	Poor	2	67

MONTHLY CONSTRUCTION REPORT - 10/31/65

Division 21-30 - Butte (Continued)

I-IG 90-5 (5) 241 U-3 Whitehall - E. & W.	----	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Poor	2	31
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS, Dr. Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Good	165	78
I 90-6 (19) 276 Three Forks-Manhattan	10.720	Nelson Bros. Const. $15,402.63	Seeding & Mulching	4/28/65	11/30/65	Not Started			
SMP 3999 - 65 Broadwater, Jefferson, Lewis & Clark & Powell Counties	----	Maronick Const. Co. $225,550.00	Crushing & Stockpile	9/28/65	140 Cal. Days	10/15/65	Fair	6	0

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P. Gr., CSB,PMS,Conc.Pave. & Dr.	5/7/64	450 Cal. Days	6/24/64	Fair	51	66
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Poor	--	71
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS, Cem Stab. Base,PCC,Dr. & Signing	6/26/64	450 Cal. Days	9/2/64	Poor	20	28
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	--	--	70
U 222 (16) & S 243 (5) Bozeman-E. & Bozeman-S.	2.353	Schultz & Lindsay $584,172.27	Gr.,Surf.,PMS,Dr., Signs & Traf.Cont.Dev.	4/28/65	150 Cal. Days	6/4/65	Fair	25	92
S 243 (3) Bozeman-South	6.502	Maronick Const. Co. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	--	--	94

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. Co. $168,926.53	Surf. and PMS	8/26/64	150 Cal. Days	9/17/64	--	--	93
I 15-4 (18) 210 U-1 and I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Fair	26	96
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Company $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (22) 210 Lyons Creek-North	----	Sletten Const. Co. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	2	98
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS, Dr., Signs & Structures	10/30/64	350 Cal. Days	11/16/64	Fair	40	57
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	--	--	28
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F & S Contracting Co. $3,644,743.90	Gr.,Surf.,PMS,Drain, Sign & Structures	8/25/65	450 Cal. Days	9/7/65	Fair	28	3

MONTHLY CONSTRUCTION REPORT - 10/31/65

Division 31-20 - Great Falls (Continued)

I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Fair	2	1
I 15-4 (29) 227 Craig-North & South	----	Cop Const. Company $909,261.58	Structures	8/25/65	7/31/67	Not Started			
I 15-4 (31) 214 Lyons Creek-North	----	Strandberg & Assocs. $46,700.00	Safety Rest Areas	8/25/65	150 Cal. Days	10/8/65	Good	5	11
I 15-5 (22) 273 Sun River-Emerson	----	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	Fair	25	88
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1, I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W.,Sun River-Emerson Jct.-Great Falls Spur and Sun River - 10th Avenue	2.042 2.990 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	Gr.,Surf.,CSB, Conc. Fave.,PMS,Dr.,Signs & 3 Conc. U.P.'s (239.5', 296.0', 317.5')	1/22/65	500 Cal. Days	3/15/65	Fair	44	35
I 15-5 (26) 271 U-2 I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Great Falls-W.,Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	Fair	4	22
I-IG 15-5 (27) 274 Great Falls-West	----	Sletten Const. Co. $399,132.97	Dual & P.'s (123.0' 366.0') Single U.P. (244.5')	10/28/64	7/31/66	3/22/65	Fair	8	42
I-IG 15-5 (28) 274 U-1 Sun River-Emerson Jct.	----	Sletten Const. Co. $234,405.48	264.5' Conc.Interc.	12/18/64	8/31/66	Not Started			
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	----	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	6/1/65	--	--	0
I 15-6 (8) 307 Dutton - N. & S.	0.065	Walter Mackin $217,260.55	346.0' Conc. Br.	10/28/64	9/30/65	11/11/64	Fair	5	52
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood Const. Co.,Inc. $268,856.17	Gr.Surf.,Dr. & Strs.	6/30/65	8/31/66	10/22/65	--	3	0
ER 57 (4) (S 193) Valier - N. & W.	----	F. L. Flynn & Co. $151,680.23	284.5' Conc. Br.	1/26/65	6/30/66	4/26/65	--	--	93
ER 57 (4) U-2,ER 57 (5) U-2 & S 193 (6) Valier - N. & W. & Valier Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	Good	17	50
ER 57 (5) (S 193) Valier - Cut Bank	----	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	8/16/65	--	--	32
ER 59 (2) (F 65) Sun River-Choteau	----	Walter Mackin $42,439.52	60.98' Conc. Br.	10/28/64	9/30/65	7/23/65	Good	6	97
F 64 (10) Great Falls-Armington	0.220	Zook Bros. Const. Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	Fair	23	71
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	Poor	--	60

MONTHLY CONSTRUCTION REPORT - 10/31/65

Division 31-30 - Great Falls (Continued)

F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith Const. $487,310.25	Gr.,Surf.,PMS & Drain	4/28/65	300 Cal. Days	6/2/65	Good	42	46
F 190 (6) U-2 & ER 57 (3) (F 190) Birch Creek-Browning	----	Cop Const. Company $190,074.97	213.0' & 142.0' Pres. Conc. Br.	4/28/65	10/31/65	6/3/65	--	--	89
F 235 (33) Geyser-East	----	Cave Const., Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	9/29/65	Fair	8	46
F 236 (7) Dupuyer-Birch Creek	----	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	--	5	0
ROW F 238 (6) Wolf Creek-Augusta	1.947	Bob Clark & Son $4,788.40	Fencing (Farm)	4/28/65	90 Cal. Days	5/26/65	--	--	48
S 310 (8) Pendroy-Conrad	10.814	Hilde Const. Co. $551,250.86	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	9/27/65	Fair	17	9
I-IG 135-5 (3) 372 U-2 Great Falls Spur	----	Sletten Const. Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Poor	6	20
SMP 0799 - 65 Cascade-Lewis & Clark, Pondera & Teton Counties	----	R. J. Studer & Son $144.158.00	Crush & Stockpile	4/28/65	180 Cal. Days	5/26/65	Good	13	70

Division 32-30 - Havre

I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const. Co. $9,667.50	Lighting & Sign	7/12/65	90 Cal. Days	8/3/65	--	--	99
ER 53 (3) (F 190) Birch Creek-Browning	----	Kyser Const. & Mahnomen Piledrvg. & Erec. Co., Inc. $187,380.45	70.0' & 306.0' Pre-stressed Conc. Br.	4/28/65	6/30/66	Not Started			
ER 60 (1) (S 109) & ER 60 (2) (F 67) Shelby-S. & Conrad-Shelby	----	Lewis Const. Co. $21,993.75	Riprapping (2 Strs.)	5/26/65	60 Cal. Days	8/10/65	Completed 10/13/65		
F 154 (6) & F 220 (8) Cut Bank - E. & W. & Ethridge-Shelby	7.491	Nilson-Smith $554,225.28	Gr.,Surf.,PMS & Dr.	5/11/64	200 Cal. Days	6/22/64	Completed 10/12/65		
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattleguards guards	8/25/65	120 Cal. Days	9/22/65	Poor	2	12
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr.,Surf.,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Fair	3	3
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr.,Surf.,PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Winter Shutdown 9/13/65		97
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	--	--	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. & Affil. $352,125.63	Gr.,Surf.,PMS & Dr.	9/28/65	270 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 10/31/65

Division 32-30 - Havre (Continued)

F 252 (19) U-2 Fort Benton-Havre	----	Sletten Const. $83,568.04	Structure (121.5')	10/18/65		Not Started			
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	8/16/65	Good	25	50
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Fair	16	85
S 339 (12) Fort Benton-Chester	1.161	Cop Construction Co. $322,588.10	Gr.,Surf.,Dr. & Str.	10/26/65	10/31/66	Not Started			
S 340 (8) Chinook-Cleveland-Hays	4.351	Baltrusch & Affil. $260,526.38	Gr.,Surf.,PMS & Dr.	7/29/64	250 Cal. Days	8/24/64	Completed 10/15/65		
SMP 0310-08-65 & SMP 0310-09-65 Bridges over Milk River on U.S. Hwy. 2	----	Dickerson Paint Shop $6,370.00	Clean & Paint Brs.	7/27/65	10/31/65	9/28/65	Completed 10/4/65		
SMP 5199-01-64 Chouteau, Glacier-Hill & Toole Counties	----	Snyder Const. Co. $116,492.55	Crush & Stockpile	11/24/64	150 Cal. Days	4/13/65	Fair	10	84

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (6) Jordan-Northwest	8.939	Joe Mayo & Son $398,535.92	Gr.,Surf. & Drain	8/25/65	250 Cal. Days	9/30/65	Good	23	19
I 94-6 (11) 226 Wibaux County Line-W.	----	McCue Const. Co. $19,382.00	Safety Rest Area	7/27/65	150 Cal. Days	10/11/65	Good	9	83
F 157 (22) Miles City-Jordan	9.391	Richardson Const. $257,263.58	PMS & Prep. of Exist. Surfacing	7/1/65	90 Cal. Days	7/26/65	Completed 10/16/65		
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr.,Surf.,PMS, Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Good	12	12
F 246 (16) U-1 Circle-Glendive	10.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	Gr.,Surf.,PMS & Dr.	8/25/65	280 Cal. Days	Not Started			
F 246 (16) U-2 Circle-Glendive	----	F. L. Flynn & Co. $134,403.85	Structures	9/2/65	7/31/66	Not Started			
S 302 (17) Terry-Brockway	9.214	Frank E. Olson $207,772.16	Gr.,Surf. & Dr.	7/1/65	250 Cal. Days	7/22/65	Fair	3	71
S 318 (4), S 347 (11) & FHP 55-1 (1) Alzada-Ekalaka	8.195	Wickens Bros. $745,575.80	Gr.,Surf.,PMS & Dr.	8/28/63	200 Cal. Days	9/19/63	Completed 10/7/65		
S 359 (9) Marsh-Glendive	----	Walter Mackin & Son $52,250.68	Structures	8/25/65	5/31/66	Not Started			
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	Gr.,Surf. & Dr.	10/26/65	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 10/31/65

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const. Co. $86,977.41	Gr.,Surf.,PMS,Dr. and Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Fair	32	61
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Drain	7/27/65	250 Cal. Days	9/13/65	Fair	25	12
F 142 (9) U-2 Malta-Saco	----	F. L. Flynn & Co. $140,712.05	Structures	7/27/65	7/31/66	8/25/65	Poor	3	14
F 148 (8) Saco-East	----	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Fair	14	80
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr.,Surf.,PMS & Dr.	12/3/64	300 Cal. Days	4/26/65	Good	78	60
F 193 (16) & F 251 (11) Culbertson-Plentywood-Scobey	9.160	P. A. Bradbury Co. $695,074.32	Gr.,Surf.,PMS & Dr.	9/1/64	300 Cal. Days	10/14/64	--	--	99
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const.Co. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	9/3/65	Fair	19	24

Division 43-30 - Miles City

F 86 (24) Miles City-No. Dakota Line	11.762	Gus M. Albert $891,660.29	Gr.,Surf.,PMS & Dr.	3/23/65	300 Cal. Days	4/19/65	Good	20	89
F 86 (27) Miles City-No. Dakota Line	11.927	Northern Improvement Company $982,149.31	Gr.,Surf.,PMS & Dr.	10/26/65	300 Cal. Days	Not Started			
S 326 (7) Otter-Ashland	4.957	Frank E. Olson $182,164.21	Gr.,Surf. & Dr.	7/1/65	250 Cal. Days	7/28/65	Good	31	19
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7/1/65	120 Cal. Days	8/4/65	Fair	25	48
SMP 4499 - 65 Custer & Rosebud Counties	----	Zook Bros. Const. Co. $88,768.00	Crush & Stockpile	10/26/65	110 Cal. Days	Not Started			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) & F 230 (9) Billings-E. & Billings-Pompeys Pillar	2.117	Empire Sand & Gravel $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	--	--	99
F 53 (14) & F 230 (10) Billings-E. & W. and Billings-Pompeys Pillar	2.117	Western Sign Corp. $7,557.70	Signing	7/27/65	12/31/65	9/21/65	Fair	--	66
I 90-8 (19) 443 U-2, F 228 (19) U-2 & S-SG 192 (4) U-2 Billings Interchange, Laurel-Billings & Kings Avenue	1.168 0.522 0.958	U. S. Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	--	--	25
I 90-8 (22) 444 U-1 W. Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr.,Surf.,PMS.,Dr. Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Good	80	70

MONTHLY CONSTRUCTION REPORT - 10/31/65

Division 51-30 - Billings (Continued)

I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W. Billings Interchange	6.588	U. S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	Fair	5	7
I-IG 90-8 (23) 447 U-2 W. Billings Interchange	3.602	Zook Bros. Const. Co. $2,531,631.97	Gr.,Surf.,PMS & Dr. and Structures	12/28/64	400 Cal. Days	1/22/65	Good	99	56
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr.,Surf.,PMS, Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	Good	75	13
I-IG 90-8 (27) 425 U-2 Park City-Laurel	----	W. P. Roscoe Co. $377,861.28	Structures	6/30/65	9/30/66	7/27/65	Good	17	19
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Fair	2	14
I-IG 90-8 (28) 432 Park City-Laurel	----	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Fair	9	7
I 90-8 (33) 433 & Laurel-Mossmain	5.282	Junior W. Tschache $5,742.20	Seeding	4/28/65	11/30/65	10/15/65	Good	3	60

Division 52-30 - Lewistown

S 48 (5) Roundup-W. & S. Road	7.012	R. J. Studer & Sons $514,313.60	Gr.,Surf.,Sign & Dr.	5/26/65	250 Cal. Days	6/30/65	Fair	25	25
F 108 (10) Billings-Roundup	8.468	Holland Const. Co. $1,616,308.08	Gr.,Surf.,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Fair	33	16
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr.,Surf.,PMS, Dr. Lighting & Signs	7/29/64	350 Cal. Days	8/31/64	Fair	40	95
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	Gr.,Surf.,PMS & Dr.	9/28/65	300 Cal. Days	Not Started			
S 261 (3) Big Springs-North	----	Walter Mackin & Son $49,956.88	75.0' S & C Str.	10/26/65	7/31/66	Not Started			
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr.,Surf. & Dr.	7/27/65	250 Cal. Days	9/8/65	Fair	8	10
S 405 (3) Lewistown-Hanover	7.856	R. J. Sundling & Son $618,171.88	Gr.,Surf.,PMC, Dr., & 163.0' Br.	11/24/64	250 Cal. Days	1/12/65	Fair	24	70
SMP 1499 - 65 Fergus & Phillips Counties	----	Francis M. Tindall $98,470.00	Crush & Stockpile	10/26/65	100 Cal. Days	Not Started			
F 9999 (2) Garrison to Forsyth	348.706	Skinner & Allen $96,768.02	Signals	3/23/65	12/1/65	4/16/65	Fair	3	37

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

October 30, 1965

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
ERFO 41(1)	On State Route 499, 7.1 miles easterly from junction with State Route 287, easterly 15.3 miles to junction with US Route 191 thence southerly 1.2 miles on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plt. Mix Paving	82 Aug/66	94	Earl McNutt Company $1,301,453.28
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion	87 Oct/65	70	Crick Company $ 419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New Grading, 3.5 Miles Base, Bit. Surf. Treat.	34 Oct/66	33	Rocky Mountain Construction Company $ 542,272.00
FHP 9-1(2)	On State Secondary Route 461, 8 miles E. of St. Regis	3.8	Grading and Special Sub-base	88 Oct/65	92	N. D. Robinson and Union Construction $ 320,866.00
FHP 59-2(2) FL 59(3)	On US 312, 9 miles southwest of Red Lodge	6.3	Grade, Base, Bit. Plt. Mix Surface	100 Oct/65	74	Husman Brothers, Inc. $1,084,035.50
			Final inspection by State, BPR Oct. 28/65			
ERFO 45(2) 62(2), 66(1) 67(1)	West Side, Going to Sun Highway and various Glacier Park roads		Gr. Base, Bit. Plt. Mix Surf.	50 Sept/66	56	Crick Company $ 833,029.75
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr. Base, Bit. Plt. Mix Surf.	51 Sept/66	46	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr. Base, Bit. Plt. Mix, Bridges	13 Oct/66	31	Naranche & Konda Construction Company $1,711,109.80
ERFO 45(3) 46(2), 47(2) 62(3)	East Side, Going to Sun Highway and various Glacier Park roads	38 (Intermittent)	Gr. Base, Plt. Mix	18 Sept/66	23	Crick Company $ 663,045.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1965

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 and S 419 (3) Tarkio-East	6.590	Murphy Bros.,Inc. $1,509,908.75	Gr.,Surf.,PMS, Dr. and Signing	2/20/64	450 Cal. Days	3/2/64	Good	11	98
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Fair	2	98
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS, Dr. Sign, 17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Winter Shutdown 9/15/65		79
I 90-1 (30) 50 U-2 Superior-East	3.863	Western Neon $16,663.00	Fencing	6/24/64	200 Cal. Days	8/11/64	--	--	99
I 90-1 (31) 54 Superior-East	----	N. A. Nelson Const. $480,654.11	757.4' S & C Struct.	6/24/64	11/30/65	7/7/64	--	--	98
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 and I 90-1 (38) 60 Superior-East and Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	Gr.,Surf.,PMS.,Dr., Signing & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	27	21
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	13
I 90-1 (36) 48 U-2	----	N. A. Nelson Const. $556,200.94	S & C Structures	6/30/65	7/31/67	8/2/65	Fair	16	16
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.,Cem.Stab Base, PCC, PMS., Dr., Sign, Lighting & S & C UP	5/7/64	450 Cal. Days	6/20/64	Winter Shutdown 11/29/65		83
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U. S. Steel Corp. $51,508.34	Fencing	5/7/65	250 Cal. Days	7/28/64	--	--	50
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr.,Surf.,CBS., PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Winter Shutdown 11/19/65		55
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/65	--	--	80
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	Gr.,Surf.,PCC & Structures	5/26/65	400 Cal. Days	6/26/65	Good	84	31
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	5

MONTHLY CONSTRUCTION REPORT - 11/30/65

Division 11-30 - Missoula (Continued)

I 90-2 (28) 110 Bonner-Clinton	9.180	Jr. W. Tschache $5,427.85	Seeding	4/28/65	11/30/65	11/5/65	Completed 11/13/65		
I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond E. & W. and Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Winter Shutdown 11/30/65		62
I 90-3 (12) 151 U-2 Drummond - E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	--	19
I 90-3 (12) 151 U-3 Drummond - E. & W.	----	Riklin Const. Co. $363,900.31	4-Dual S & C Strs.	8/31/64	10/31/65	9/15/64	Completed 11/8/65		
F 205 (8) U-2 Maxville-Drummond	----	Ralph Huckaba $232,828.67	3-S & C Structs.	8/31/64	10/31/65	9/15/64	--	--	99
F 219 (23) Broadway & Russell St.-Msla.	0.289	M & S Const. $170,700.06	Gr.,Surf.,PMS.,Signs Signals and Drain	7/27/65	8/31/66	10/15/65	Fair	40	10
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G, Surf., and PMS	5/26/65	300 Cal. Days	6/29/65	Good	20	59

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	----	Pew Bridge Company $525,799.23	Removal of Bridge and 433.0' S & C Bridge	4/28/65	7/31/66	6/8/65	Fair	12	25
S 58 (6) Perma-Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr.,Surf.,RMS.,Dr. and Strs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302.155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	--	--	94
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis, Inc. $981,343.60	1,536.0' Conc. Br. & Gr.,Surf., and PMS	3/24/65	10/31/66	4/14/65	Good	16	51
FG 257 (17) Kalispell-West Glacier	----	Kyser Const. Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	6/9/65	Fair	5	81
F-FG 257 (18) Kalispell-West Glacier	3.231	Zook Bros. Const. $1,112,096.50	Gr.,Surf.,PMS.,Dr., Signs, Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	15	8
F 260 (10) W. Glacier-E. Glacier	0.521	Neil R. Miller Co. $293,680.10	Gr.,Surf.,RMS & Dr.	9/30/64	150 Cal. Days	10/26/64	Completed 11/23/65		
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade and Drain	9/30/64	250 Cal. Days	11/4/64	Fair	--	81
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf. and PMS	7/1/65	160 Cal. Days	Not Started			
SMP 1540-01-1650-65 Polson-Bigfork-Haines Corner	----	Engebretson Gravel $25,962.15	Gr.,Dr.,Approaches to Bigfork Rest Area	8/25/65	100 Cal. Days	9/14/65	Completed 11/3/65		
SMP 1599 - 65 Flathead & Lincoln Counties	----	Engebretson Gravel $178,222.00	Cr. and Stockpiling	2/25/65	180 Cal. Days	6/1/65	Good	12	85

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (7) Townsend-Canyon Ferry-Clasoil	4.754	A & B Construction $198,658.66	Grade and Drain	8/25/65	180 Cal. Days	9/24/65	Good	22	47

MONTHLY CONSTRUCTION REPORT - 11/30/65
DISTRICT TWO - BUTTE
Division 21-30 - Butte, Cont'd

I 15-1 (20) 51 U-1 Pipe Organ-North	6.786	Naranche & Konda $1,745,735.27	Gr.,Surf.,PMS.,Dr., and Signing	12/29/64	350 Cal. Days	2/8/65	Good	38	95
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	Fair	2	54
I 15-1 (21) 46, I 15-2 (21) 126, I 115-2 (4) 126, I 90-4 (11) 205 & F 68 (13) Pipe Organ-N & S, Butte-Urban, Mont. St. W., Butte-Urban-Butte Spur-Opportunity Jct.-E & W & Anaconda-East	15.068	Nelson Bros. Const. $59,882.55	Seeding	4/28/65	11/30/65	10/13/65	Completed 11/26/65		
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F & S Contracting $2,640,783.58	Gr.,Surf.,PMS.,CSB, Dr.,Signing & O.P.	2/26/64	450 Cal. Days	4/9/64	--	--	88
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	--	--	88
S 35 (14) Jackson-Dillon	10.215	S. Birch, Inc. $365,669.73	Aggr.Surf., & PMS	7/1/65	150 Cal. Days	9/22/65	Winter Shutdown 11/23/65		33
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7/1/65	90 Cal. Days	9/16/65	--	--	26
I 90-4 (8) 226 U-1 Butte-East	2.837	Kiely Const.Co. $1,059,830.39	Gr.,Surf.,CSB,Conc. Pav.,PMS,Dr. & Signs	12/18/63	400 Cal. Days	1/28/64	Completed 11/22/65		
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Fair	1	70
I 90-4 (10) 229 U-1 and I 90-5 (6) 231 U-1 Homestake Pass - E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS.,Dr., Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Good	41	74
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 and I 90-5 (7) 233 U-2 Homestake - E. & W. and Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	--	--	21
I 90-4 (12) 208 Opportunity Jct. E. & W.	----	McCue Const. Co. $29,940.00	Safety Rest Areas	7/27/65	150 Cal. Days	8/11/65	Completed 11/23/65		
I-IG 90-4 (13) 209 U-1 Ramsey-E. & W.	6.953	Naranche & Konda $2,031,684.89	Gr.,Surf.,PMS, Dr. Signing and Strs.	11/30/65	400 Cal. Days	Not Started			
I-IG 90-4 (13) 209 U-2 Ramsey-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	Not Started			
I-IG 90-5 (5) 241 U-1, I 90-5 (8) 231 & F 69 (11) Whitehall - E. & W. and Homestake - E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMC., Signs,Dr. and U.P.	11/12/64	450 Cal. Days	1/4/65	Good	40	65
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall - E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	Fair	2	71

MONTHLY CONSTRUCTION REPORT - 11/30/65

Division 21-30 - Butte, Cont'd

I-IG 90-5 (5) 241 U-3 Whitehall - E. & W.	----	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Fair	8	3
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS, Dr. Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Good	50	86
I 90-6 (19) 276 Three Forks-Manhattan	10.720	Nelson Bros. Const. $15,402.63	Seeding & Mulching	4/28/65	11/30/65	11/16/65	Completed 11/30/65		
SMP 3999 - 65 Broadwater, Jefferson, Lewis & Clark & Powell Counties	----	Maronick Const. Co. $225,550.00	Crushing & Stockpile	9/28/65	140 Cal. Days	10/15/65	Good	12	26

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P. Gr., CSB,PMS,Conc.Pave. & Dr.	5/7/64	450 Cal. Days	6/24/64	Winter Shutdown 11/23/65		70
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	--	--	71
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS, Cem Stab. Base, PCC, Dr. & Signing	6/26/64	450 Cal. Days	9/2/64	Poor	34	32
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	--	--	70
U 222 (16) & S 243 (5) Bozeman-E. & Bozeman-S.	2.353	Schultz & Lindsay $584,172.27	Gr.,Surf.,PMS,Dr., Signs & Traf.Cont.Dev.	4/28/65	150 Cal. Days	6/4/65	Fair	--	98
S 243 (3) Bozeman-South	6.502	Maronick Const. Co. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	--	--	94

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. Co. $168,926.53	Surf. and PMS	8/26/64	150 Cal. Days	9/17/64	--	--	93
I 15-4 (18) 210 U-1 and I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Good	24	96
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Company $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (22) 210 Lyons Creek-North	----	Sletten Const. Co. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	--	--	99
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS, Dr., Signs & Structures	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/11/65		59
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	Shutdown 5/25/65		28
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F & S Contracting Co. $3,644,743.90	Gr.,Surf.,PMS,Drain, Sign & Structures	8/25/65	450 Cal. Days	9/7/65	Fair	26	6

MONTHLY CONSTRUCTION COMPANY - 11/30/65

Division 31-20 - Great Falls, Cont'd

I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	-- --		13
I 15-4 (29) 227 Craig-North & South	----	Cop Const. Company $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Poor	7	1
I 15-4 (31) 214 Lyons Creek-North	----	Strandberg & Assocs. $46,700.00	Safety Rest Areas	8/25/65	150 Cal. Days	10/8/65	Winter Shutdown 11/11/65		19
I 15-5 (22) 273 Sun River-Emerson	----	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	Fair	15	98
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1, I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W.,Sun River- Emerson Jct.-Great Falls Spur and Sun River - 10th Avenue	2.042 2.990 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	Gr.,Surf.,CSB, Conc. Pav.,PMS,Dr.,Signs & 3 Conc. U.P.'s (239.5', 296.0', 317.5')	1/22/65	500 Cal. Days	3/15/65	Winter Shutdown 12/3/65		35
I 15-5 (26) 271 U-2 I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Great Falls-W.,Sun River- Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	Winter Shutdown 11/14/65		22
I-IG 15-5 (27) 274 Great Falls-West	----	Sletten Const. Co. $399,132.97	Dual & P.'s (123.0' 366.0') Single U.P. (244.5')	10/28/64	7/31/66	3/22/65	Fair	8	43
I-IG 15-5 (28) 274 U-1 Sun River-Emerson Jct.	----	Sletten Const. Co. $234,405.48	264.5' Conc.Interc.	12/18/64	8/31/66	11/3/65	-- --		1
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	----	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	6/1/65	-- --		0
I 15-6 (8) 307 Dutton - N. & S.	0.065	Walter Mackin $217,260.55	346.0' Conc. Br.	10/28/64	9/30/65	11/11/64	Completed 11/12/65		
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood Const. Co.,Inc. $268,856.17	Gr.Surf.,Dr. & Strs.	6/30/65	8/31/66	10/22/65	Poor	--	3
ER 57 (4) (S 193) Valier - N. & W.	----	F. L. Flynn & Co. $151,680.23	284.5' Conc.Br.	1/26/65	6/30/66	4/26/65	Completed 11/9/65		
ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier - N. & W. & Valier Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	Winter Shutdown 11/22/65		63
ER 57 (5) (S 193) Valier - Cut Bank	----	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	8/16/65	-- --		61
ER 59 (2) (F 65) Sun River-Choteau	----	Walter Mackin $42,439.52	60.98' Conc. Br.	10/28/64	9/30/65	7/23/65	Completed 10/27/65		
F 64 (10) Great Falls-Armington	0.220	Zook Bros. Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	-- --		71
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	-- --		64

MONTHLY CONSTRUCTION REPORT - 11/30/65

Division 31-30 - Great Falls, Cont'd

F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith Const. $487,310.25	Gr.,Surf.,PMS & Drain	4/28/65	300 Cal. Days	6/2/65	Winter Shutdown 11/22/65	55
F 190 (6) U-2 & ER 57 (3) (F 190) Birch Creek-Browning	----	Cop Const. Company $190,074.97	213.0' & 142.0' Pres. Conc. Br.	4/28/65	10/31/65	6/3/65	Completed 11/8/65	
F 235 (33) Geyser-East	----	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	9/29/65	-- --	38
F 236 (7) Dupuyer-Birch Creek	----	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	-- --	5
ROW F 238 (6) Wolf Creek-Augusta	1.947	Bob Clark & Son $4,788.40	Fencing (Farm)	4/28/65	90 Cal. Days	5/26/65	Completed 11/29/65	
S 310 (8) Pendroy-Conrad	10.814	Hilde Const. Co. $551,250.86	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	9/27/65	Winter Shutdown 11/14/65	18
I-IG 315-5 (3) 372 U-2 Great Falls Spur	----	Sletten Const. Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Fair 4	39
S-US 421 (3) North of Fairgrounds- Bypass-Great Falls	1.943	S. Birch, Inc. $496,281.84	Gr.,Surf.,PMS.,Dr. and Traffic Control	11/30/65	200 Cal. Days	Not Started		
SMP 0799 - 65 Cascade-Lewis & Clark, Pondera & Teton Counties	----	R. J. Studer & Son $144,158.00	Crush & Stockpile	4/28/65	180 Cal. Days	5/26/65	Fair 10	90

Division 32-30 - Havre

I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const. Co. $9,667.50	Lighting & Sign	7/12/65	90 Cal. Days	8/3/65	-- --	99
ER 53 (3) (F 190) Birch Creek-Browning	----	Kyser Const. & Mahnomen Piledrvg. & Erec. Co.,Inc. $187,380.45	70.0' & 306.0' Pre- stressed Conc. Br.	4/28/65	6/30/66	11/1/65	Fair 9	5
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattleguards	8/25/65	120 Cal. Days	9/22/65	Winter Shutdown 11/11/65	35
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr.,Surf.,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	-- --	5
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr.,Surf.,PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Winter Shutdown 9/13/65	97
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	-- --	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. & Affil. $352,125.63	Gr.,Surf.,PMS & Dr.	9/28/65	270 Cal. Days	Not Started		

MONTHLY CONSTRUCTION REPORT - 11/30/65

Division 32-30 - Havre, Cont'd

F 252 (19) U-2 Fort Benton-Havre	----	Sletten Const. $83,568.04	Structure (121.5')	10/18/65	7/31/66	11/11/65	Fair	4	8
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	8/16/65	Fair	10	63
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	--	--	96
S 339 (12) Fort Benton-Chester	1.161	Cop Const. Co. $322,588.10	Gr.,Surf.,Dr. & Str.	10/26/65	10/31/66	Not Started			
SMP 5199-01-64 Chouteau, Glacier-Hill & Toole Counties	----	Snyder Const. Co. $116,492.55	Crush & Stockpile	11/24/64	150 Cal. Days	4/13/65	Fair	10	91

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (6) Jordan-Northwest	8.939	Joe Mayo & Son $398,535.92	Gr.,Surf. & Dr.	8/25/65	250 Cal. Days	9/30/65	Winter Shutdown 11/24/65		56
I 94-6 (11) 226 Wibaux County Line-W.	----	McCue Const. Co. $19,382.00	Safety Rest Area	7/27/65	150 Cal. Days	10/11/65	Completed 11/22/65		
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr.,Surf.,PMS, Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Winter Shutdown 11/15/65		20
F 246 (16) U-1 Circle-Glendive	10.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	Gr.,Surf.,PMS & Dr.	8/25/65	280 Cal. Days	Not Started			
F 246 (16) U-2 Circle-Glendive	----	F. L. Flynn & Co. $134,403.85	Structures	9/2/65	7/31/66	10/29/65	Poor	6	5
S 302 (17) Terry-Brockway	9.214	Frank E. Olson $207,772.16	Gr.,Surf. & Dr.	7/1/65	250 Cal. Days	7/22/65	Winter Shutdown 11/24/65		83
S 359 (9) Marsh-Glendive	----	Walter Mackin & Son $52,250.68	Structures	8/25/65	5/31/66	11/10/65	Good	7	21
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	Gr.,Surf. & Dr.	10/26/65	250 Cal. Days	11/19/65	Winter Shutdown		1 11/23/65

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const. Co. $863,977.41	Gr.,Surf.,PMS,Dr. and Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Fair	21	71
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Drain	7/27/65	250 Cal. Days	9/13/65	Fair	28	25
F 142 (9) U-2 Malta-Saco	----	F. L. Flynn & Co. $140,712.05	Structures	7/27/65	7/31/66	8/25/65	Poor	5	25
F 148 (8) Saco-East	----	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Fair	8	85
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr.,Surf.,PMS & Dr.	12/3/64	300 Cal. Days	4/26/65	Winter Shutdown 11/24/65		65

MONTHLY CONSTRUCTION REPORT - 11/30/65

Division 42-30 - Wolf Point, Cont'd

F 193 (16) & F 251 (11) Culbertson-Plentywood-Scobey	9.160	F. A. Bradbury Co. $695,074.32	Gr.,Surf.,PMS & Dr.	9/1/64	300 Cal. Days	10/14/64	--	--	99
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J.Sundling $495,219.49	Gr.,Surf.,PMS & Sign	11/30/65	180 Cal. Days	Not Started			
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const.Co. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	9/3/65	Fair	20	44

Division 43-30 - Miles City

F 86 (24) Miles City-No. Dak. Line	11.762	Gus M. Albert $891,660.29	Gr.,Surf.,PMS & Dr.	3/23/65	300 Cal. Days	4/19/65	Fair	2	94
F 86 (27) Miles City-No. Dak. Line	11.927	Northern Improvement Company $982,149.31	Gr.,Surf.,PMS & Dr.	10/26/65	300 Cal. Days	Not Started			
S 326 (7) Otter-Ashland	4.957	Frank E. Olson $182,164.21	Gr.,Surf. & Dr.	7/1/65	250 Cal. Days	7/28/65	Good	21	71
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7/1/65	120 Cal. Days	8/4/65	--	--	55
SMP 4499 - 65 Custer & Rosebud Counties	----	Zook Bros.Const.Co. $88,768.00	Crush & Stockpile	10/26/65	110 Cal. Days	Not Started			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

F 53 (13) & F 230 (9) Billings-E. & W. and Billings-Pompey's Pillar	2.117	Empire Sand & Gravel $642,885.49	Gr.,Surf.,PMS & Dr.	6/25/64	130 Cal. Days	7/10/64	Completed 11/12/65		
F 53 (14) & F 230 (10) Billings-E. & W. & Billings-Pompey's Pillar	2.117	Western Sign Corp. $7,557.70	Signing	7/27/65	12/31/65	9/21/65	Completed 11/12/65		
I 90-8 (19) 443 U-2, F 228 (19) U-2 & S-SG 192 (4) U-2 Billings Interchange, Laurel-Billings & Kings Avenue	1.168 0.522 0.958	U.S. Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	4/24/64	Completed 11/16/65		
I 90-8 (22) 444 U-1 W. Billings Interchange	2.986	N.W. Engineering $1,393,683.58	Gr.,Surf.,PMS.,Dr. Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Winter Shutdown 11/19/65		78
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W. Billings Interchange	6.588	U. S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	Fair	5	21
I-IG 90-8 (23) 447 U-2 W. Billings Interchange	3.602	Zook Bros.Const. Co. $2,531,631.97	Gr.,Surf.,PMS & Dr. and Structures	12/28/64	400 Cal. Days	1/22/65	Good	83	67

MONTHLY CONSTRUCTION REPORT - 11/30/65

Division 51-30 - Billings, Cont'd

I 90-8 (26) 451 U-1 Lockwood-Pinehill	4.260	Schultz & Lindsay Co. $1,462,874.38	Gr.,Surf.,PMS,Dr. & Signing	11/30/65	350 Cal. Days	Not Started			
I 90-8 (26) 451 U-2 Lockwood-Pinehill	----	Sletten Const.Co. $308,973.33	Structures	11/30/65	11/30/66	Not Started			
I 90-8 (26) 451 U-3 Lockwood-Pinehill	4.260	W. P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	Not Started			
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr.,Surf.,PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	Good	83	28
I-IG 90-8 (27) 425 U-2 Park City-Laurel	----	W. P. Roscoe Co. $377,861.28	Structures	6/30/65	9/30/65	7/27/65	Good	16	27
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Fair	2	17
I-IG 90-8 (28) 432 Park City-Laurel	----	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Poor	15	7
I 90-8 (33) 433 & I 90-8 (34) 443 Laurel-Mossmain	5.282	Junior W. Tschache $5,742.20	Seeding	4/28/65	11/30/65	10/15/65	Completed 11/6/65		
I 94-1 (11) 0 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons'Co. $2,271,232.38	Gr.,Surf.,PMS.,Sign, Delineation & Dr.	11/30/65	350 Cal. Days	Not Started			
I 94-1 (11) 0 U-2 Pinehill-Huntley	----	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	Not Started			
I 94-1 (11) 0 U-3 Pinehill-Huntley	6.141	W. P. Roscoe Co. $35,706.20	Fencing	11/30/65	30 Cal. Days	Not Started			

Division 52-30 - Lewistown

S 48 (5) Roundup-W. & S. Road	7.012	R.J.Studer & Sons $514,313.60	Gr.,Surf.,Sign & Dr.	5/26/65	250 Cal. Days	6/30/65	Fair	41	55
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	Gr.,Surf.,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Fair	35	32
F 115 (14) Harlowton-Ryegate	8.628	McLaughlin, Inc. $788,785.21	Gr.,Surf.,PMS,Dr. Lighting & Signs	7/29/64	350 Cal. Days	8/31/64	--	--	99
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	Gr.,Surf.,PMS & Dr.	9/28/65	300 Cal. Days	Not Started			
S 261 (3) Big Springs-North	----	Walter Mackin & Son $49,956.88	75.0' S & C Str.	10/26/65	7/31/66	Not Started			
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr.,Surf. & Dr.	7/27/65	250 Cal. Days	9/8/65	Poor	11	14
S 405 (3) Lewistown-Hanover	7.856	R. J. Sundling & Son $618,171.88	Gr.,Surf.,PMC,Dr., & 163.0' Br.	11/24/64	250 Cal. Days	1/12/65	Winter Shutdown 11/24/65		78
SMP 1499 - 65 Fergus & Phillips Counties	----	Francis M. Tindall $98,470.00	Crush & Stockpile	10/26/65	100 Cal. Days	Not Started			
F 9999 (2) Garrison to Forsyth	348.706	Skinner & Allen $96,768.02	Signals	3/23/65	12/1/65	4/16/65	Fair	5	63

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

November 30, 1965

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
ERFO 41(1)	On State Route 499, 7.1 miles easterly from junction with State Route 287, easterly 15.3 miles to junction with US Route 191 thence southerly 1.2 miles on US 191 toward West Yellowstone	16.5	Grade, Base, Bit. Plt. Mix Paving	95 Aug/66	97	Earl McNutt Company $1,301,453.28
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, Bit. Surf. Treat. on Portion	87 July/66	70	Crick Company $ 419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New Grading, 3.5 Miles Base, Bit. Surf. Treat.	45 Oct/66	40	Rocky Mountain Construction Company $ 542,272.00
FHP 9-1(2)	On State Secondary Route 461 8 miles east of St. Regis	3.8	Grading and Special Sub-base	94 Nov/65	97	N. D. Robinson and Union Construction $ 320,866.00
ERFO 45(2) 62(2), 66(1) 67(1)	West Side, Going to Sun Highway and various Glacier Park roads		Gr. Base, Bit. Plt. Mix Surf.	65 Sept/66	68	Crick Company $ 833,029.75
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr. Base, Bit. Plt. Mix Surf.	54 Sept/66	52	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr. Base, Bit. Plt. Mix, Bridges	20 Oct/66	38	Naranche & Konda Construction Company $1,711,109.80
ERFO 45(3) 46(2), 47(2) 62(3)	East Side, Going to Sun Highway and various Glacier Park roads	38 (Intermittent)	Gr. Base, Plt. Mix	33 Sept/66	38	Crick Company $ 663,045.00

ST

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1965

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I-IG 90-1 (27) 65 U-1, I 90-1 (28) 72 U-1 and S 419 (3) Tarkio-East	6.590	Murphy Bros.,Inc. $1,509,908.75	Gr.,Surf.,PMS, Dr. and Signing	2-20-64	450 Cal. Days	3-2-64	Completed 12-29-65		
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2-20-64	250 Cal. Days	5-8-64		2	99
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS,Dr. Sign, 17.25' Jr.Gr.Sep.	6-24-64	350 Cal. Days	7-22-64	Winter Shutdown 9-15-65		79
I 90-1 (30) 50 U-2 Superior=East	3.863	Western Neon $16,663.00	Fencing	6-24-64	200 Cal. Days	8-11-64	Completed 11-16-65		
I 90-1 (31) 54 Superior-East	-----	N.A.Nelson Const. $480,654.11	757.4' S & C Struct.	6-24-64	11-30-65	7-7-64	--	--	98
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 and I 90-1 (38) 60 Superior-East and Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	Gr.,Surf.,PMS.,Dr., Signing & Strs. (1,198.05')	7-27-65	450 Cal. Days	8-17-65	Fair	25	26
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8-4-65	30 Cal. Days	10-13-65	--	--	13
I 90-1 (36) 48 U-2	----	N.A.Nelson Const. $556,200.94	S & C Structures	6-30-65	7-31-67	8-2-65	Good	15	20
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf., Cem.Stab. Base, PCC,PMS.,Dr., Sign,Lighting & S & C UP	5-7-64	450 Cal. Days	6-20-64	Winter Shutdown 11-29-65		83
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	5-7-65	250 Cal. Days	7-28-64	--	--	50
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr.,Surf.,CBS., PMS,PCC,Sign & Strs.	11-23-64	500 Cal. Days	12-29-64	Winter Shutdown 11-19-65		55
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const.Co. $49,468.55	Fencing	11-23-64	250 Cal. Days	6-1-64	--	--	80
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	Gr.,Surf.,PCC & Structures	5-26-65	400 Cal. Days	6-26-65	Winter Shutdown 12-10-65		36

MONTHLY CONSTRUCTION REPORT - 12-31-65

Division 11-30 - Missoula (Continued)

I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U.S.Steel Corp. $42,542.35	Fencing	5-26-65	30 Cal. Days	8-24-65	-- --	5
I 90-3 (12) 151 U-1 & F 205 (8) U-1	6.686	Zook Bros.Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9-3-64	500 Cal. Days	9-4-64	Winter Shutdown 11-30-65	62
Drummond E. & W. and Maxville-Drummond								
I 90-3 (12) 151 U-2 Drummond - E. & W.	6.686	Western Neon $57,172.00	Fencing	9-30-64	250 Cal. Days	11-17-64	-- --	19
F 205 (8) U-2 Maxville-Drummond	----	Ralph Huckaba $232,828.67	3-S & C Structs.	8-31-64	10-31-65	9-15-64	-- --	99
F 219 (23) Broadway & Russell St.-Msla	0.289	M & S Const. $170,700.06	Gr.,Surf.,PMS.,Signs Signals and Drain	7-27-65	8-31-66	10-15-65	Fair 29	25
F 354 (3) Grantsdale-Porter's Corner	7.040	S Birch,Inc. $561,529.05	G, Surf., and PMS	5-26-65	300 Cal. Days	6-29-65	-- --	60

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	----	Pew Bridge Company $525,799.23	Removal of Bridge and 433.0' S & C Bridge	4-28-65	7-31-66	6-8-65	Fair 12	31
S 58 (6) Perma-Hot Springs	1.056	A & B Const.Co. $720,860.41	Gr.,Surf.,RMS.,Dr. and Strs.(778.25')	8-28-63	8-31-65	9-16-63	-- --	99
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1-29-64	140 Cal. Days	6-17-64	-- --	94
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis,Inc. $981,343.60	1,536.0' Conc.Br.& Gr.,Surf., and PMS	3-24-65	10-31-66	4-14-65	Fair 5	61
FG 257 (17) Kalispell-West Glacier	----	Kyser Const.Co. $63,979.00	Lengthen Steel U.P.	5-7-65	5-31-66	6-9-65	Fair 4	87
F-FG 257 (18) Kalispell-West Glacier	3.231	Zook Bros.Const. $1,112,096.50	Gr.,Surf.,PMS.,Dr., Signs, Lights & Brs.	8-4-65	350 Cal. Days	9-9-65	Fair 17	8
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade and Drain	9-30-64	250 Cal. Days	11-4-64	-- --	81
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const.Co. $377,528.99	Aggregate Surf and PMS	7-1-65	160 Cal. Days	Not Started		
SMP 1599 - 65 Flathead & Lincoln Counties	-----	Engebretson Gravel $178,222.00	Cr. and Stockpiling	2-25-65	180 Cal. Days	6-1-65	Fair 12	97

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (7) Townsend-Canyon Ferry-Clasoil	4.754	A & B Construction $198,658.66	Grade and Drain	8-25-65	180 Cal. Days	9-24-65	Winter Shutdown 12-14-65	52
I 15-1 (20) 51 U-1 Pipe Organ-North	6.786	Naranche & Konda $1,745,735.27	Gr.,Surf.,PMS.,Dr., and Signing	12-29-64	350 Cal. Days	2-8-65	Fair 25	95
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12-29-64	200 Cal. Days	2-9-65	-- --	54

MONTHLY CONSTRUCTION REPORT - 12-31-65

DISTRICT TWO - BUTTE

Division 21-30 - Butte, Cont'd

I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F&S Contracting $2,640,783.58	Gr.,Surf.,PMS.,CSB, Dr.,Signing & O.P.	2-26-64	450 Cal. Days	4-9-64	-- --	88
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const.Co. $15,225.60	Fencing	2-26-64	250 Cal. Days	7-12-65	-- --	88
S 35 (14) Jackson-Dillon	10.215	S.Birch, Inc. $365,669.73	Aggr.Surf., & PMS	7-1-65	150 Cal. Days	9-22-65	Winter Shutdown 11-23-65	33
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7-1-65	90 Cal. Days	9-16-65	-- --	26
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12-18-63	250 Cal. Days	5-7-64	Winter Shutdown 12-15-65	74
I 90-4 (10) 229 U-1 and I 90-5 (6) 231 U-1 Homestake Pass - E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS.,Dr., Sign & 229.5' U.P.	6-30-64	450 Cal. Days	7-8-64	Fair 22	74
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 and I 90-5 (7) 233 U-2 Homestake - E. & W. and Pipestone-Hot Springs-W.	12.048	Kober Const.Co. $56,628.50	Fencing	6-30-64	300 Cal. Days	8-7-64	-- --	21
I-IG 90-4 (13) 209 U-1 Ramsey-E. & W.	6.953	Naranche & Konda $2,031,684.89	Gr.,Surf,PMS,Dr. Signing and Strs.	11-30-65	400 Cal. Days	Not Started		
I-IG 90-4 (13) 209 U-2 Ramsey-E. & W.	6.953	Kober Const.Co. $43,388.40	Fencing	11-30-65	30 Cal. Days	Not Started		
I-IG 90-5 (5) 241 U-1, I 90-5 (8) 231 & F 69 (11) Whitehall - E.&W. and Homestake - E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMC., Signs, Dr. and U.P.	11-12-64	450 Cal. Days	1-4-65	Winter Shutdown 12-9-65	69
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall - E. & W.	9.627	Kober Const.Co. $60,846.20	Fencing	11-12-64	250 Cal. Days	1-18-65	-- --	72
I-IG 90-5 (5) 241 U-3 Whitehall - E. & W.		Ralph Huckaba $373,279.14	3-Dual Overpasses	11-12-64	7-31-66	12-9-64	Fair 7	38
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS,Dr. Signs & 123.0' O.P.	7-8-64	500 Cal. Days	7-28-64	Winter shutdown 12-11-66	88
SMP 3999 - 65 Broadwater,Jefferson, Lewis & Clark & Powell Counties	----	Maronick Const.Co. $225,550.00	Crushing &Stockpile	9-28-65	140 Cal. Days	10-15-65	[illegible]	42

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P.Gr., CSB,PMS,Conc.Pave.&Dr.	5-7-64	450 Cal. Days	6-24-64	Winter Shutdown 11-23-65	70

MONTHLY CONSTRUCTION REPORT - 12-31-65

Division 22-30 - Bozeman

I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5-27-64	250 Cal. Days	7-2-64	--	--	71
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Sur.,PMS,Cem Stab.Base,PCC,Dr.& Signing	6-26-64	450 Cal. Days	9-2-64	Winter Shutdown 12-10-65		34
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6-25-64	250 Cal. Days	11-5-64	--	--	70
U 222 (16) & S 243 (5) Bozeman-E. & Bozeman-S.	2.353	Schultz & Lindsay $584,172.27	Gr.,Surf.,PMS,Dr. Signs & Traf.Cont.Dev.	4-28-65	150 Cal. Days	6-4-65	---	--	99
S 243 (3) Bozeman-South	6.502	Maronick Const.Co. $345,862.90	Gr.,Surf.,PMS & Dr.	7-1-64	220 Cal. Days	8-31-64	--	--	94

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const.Co. $168,926.53	Surf.and PMS	8-26-64	150 Cal. Days	9-17-64	--	--	93
I 15-4 (18) 210 U-1 and 1-15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign	1-31-63	450 Cal. Days	2-21-63.	Good	26	96
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Company $19,297.00	Fencing	3-27-63	250 Cal. Days	8-19-63	--	--	54
1-15-4 (22) 210 Lyons Creek-North	----	Sletten Const.Co. $521,470.02	Dual 519.49' St.Br.	7-24-63	11-30-64	8-26-63	--	--	99
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS,Dr., Signs & Structures	10-30-64	350 Cal. Days	11-16-64	Winter Shutdown 11-11-65		59
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10-30-64	250 Cal. Days	3-18-65	Shutdown 5-25-65		28
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F & S Contracting Co. $3,644,743.90	Gr.,Surf.,PMS,Drain Sign & Structures	8-25-65	450 Cal. Days	9-7-65	Fair 78		9
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8-25-65	30 Cal. Days	10-8-65	Fair 2 Fair 6		15 1
I 15-4 (29) 227 Craig-North & South	----	Cop Const.Company $909,261.58	Structures	8-25-65	7-31-67	11-15-65	Fair 6		1
I 15-4 (31) 214 Lyons Creek North	----	Strandberg & Assocs. $46,700.00	Safety Rest Areas	8-25-65	150 Cal. Days	10-8-65	Winter Shutdown 11-11-65		19
I 15-5 (22) 273	----	Schultz & Lindsay	Dual 483.0' Conc.	8-26-64	11-30-65	11-30-64	Fair 6		99

MONTHLY CONSTRUCTION REPORT - 12-31-65
DISTRICT THREE - GREAT FALLS
Division 31-20 - Great Falls, Contd.

Sun River-Emerson	----	$597,853.25	Bridge					
I 15-5 (26) 271 U-1,	2.042	McLaughlin,Inc.&	Gr.,Surf.,CSB,Conc.	1-22-65	500 Cal.	3-15-65	Winter	35
I-IG 15-5 (31) 273 U-1,	2.990	Nilson-Smith Const.	Pav.,PMS,Dr.,Signs		Days		Shutdown	
I-IG 315-5 (3) 272 U-1	0.573	$3,178,057.17	& 3 Conc. U.P.'s				12-3-65	
& U 388 (8)			(239.5', 296.0', 317.5')					
Great Falls-W.,Sun River-Emerson Jct.-Great Falls Spur and Sun River - 10th Avenue								
I 15-5 (26) 271 U-2	2.042	U.S.Steel Corp.	Fencing	1-22-65	250 Cal.	6-2-65	Winter	22
I-IG 15-5 (31) 273 U-2 &	2.990	$92,431.41			Days		Shutdown	
I-IG 315-5 (3) 272 U-3	0.573						11-14-65	
Great Falls-W.,Sun River-Emerson Jct.& Great Falls Spur								
I-IG 15-5 (27) 274	----	Sletten Const.Co.	Dual & P.'s (123.0'	10-28-64	7-31-66	3-22-65	Fair 10	46
Great Falls-West		$399,132.97	366.0') Single U.P.(244.5')					
I-IG 15-5 (28) 274 U-1	----	Sletten Const.Co.	264.5' Conc.Interc.	12-18-64	8-31-66	11-3-65	Poor 4	1
Sun River-Emerson Jct.		$234,405.48						
I-IG 15-5 (28) 274 U-2	----	Sletten Const.Co.	Dual 474.0' Steel Br.	2-25-65	10-31-66	6-1-65	-- --	0
Sun River-Emerson Jct.		$514,839.02						
ER 50 (4) (S 336)	0.520	Morgen & Oswood	Gr.,Surf.,Dr.&Strs.	6-30-65	8-31-66	10-22-65	Poor --	7
Great Falls-North		$268,856.17						
ER 57 (4) U-2, ER 57 (5) U-2	0.658	Wickens Bros.	Apprs. & Dr.	7-27-65	250 Cal.	8-30-65	Winter	65
& S 193 (6)		$173,509.34			Days		Shutdown	
Valier - N.& W. & Valier Cut Bank							11-22-65	
ER 57 (5) (S 193)	----	Cop Const.Co.	316.0' PC Bridge	4-28-65	7-31-66	8-16-65	-- --	61
Valier - Cut Bank		$170,847.24						
F 64 (10)	0.220	Zook Bros.Const.Co.	Repair of Slide	10-12-64	200 Cal.	11-5-64	-- --	71
Great Falls-Armington		$116,278.43			Days			
ROW F 190 (5)	3.793	Knall,Inc.	Fencing	4-28-65	90 Cal.	6-19-65	-- --	72
Birch Creek-Browning		$7,750.24			Days			
F 190 (6) U-1	3.793	Nilson-Smith Const.	Gr.,Surf.,PMS &	4-28-65	300 Cal.	6-2-65	Winter	
& F 236 (6)	1.783	$487,310.25	Drain		Days		Shutdown	
Birch Creek-Browning & Dupuyer-Birch Creek							11-22-65	
F 235 (33)	----	Cave Const.,Inc.	Safety Rest Areas	9-3-65	150 Cal.	9-29-65	-- --	38
Geyser-East		$55,551.88			Days			
F 236 (7)	----	Gray Co. & Earl	Safety Rest Areas	9-3-65	150 Cal.	10-25-65	-- --	[illegible]
Dupuyer-Birch Creek		A. Gray			Days			
		$47,952.15						
S 310 (8)	10.814	Hilde Const.Co.	Gr.,Surf.,PMS & Dr.	7-1-65	250 Cal.	9-27-65	Winter	18
Pendroy-Conrad		$551,250.86			Days		Shutdown	
							11-14-65	
I-IG 315-5 (3) 372 U-2	----	Sletten Const.Co.	Structures	1-22-65	7-31-66	[illegible]-10-65	Fair 10	43
Great Falls Spur		$186,894.03						

Div. 31-[illegible] - Great Falls (Contd.)

S-US 421 (3) North of Fairgrounds-Bypass-Great Falls	1.943	S.Birch,Inc. $496,281.84	Gr.,Surf.,PMS.,Dr. and Traffic Control	11-30-65	200 Cal. Days	Not Started		
SMP 0799 - 65 Cascade-Lewis & Clark, Pondera & Teton Counties	----	R.J.Studer & Son $144,158.00	Crush & Stockpile	4-28-65	180 Cal. Days	5-26-65 12-17-65	Comp.	

Division 32-30 - Havre

I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const.Co. $9,667.50	Lighting & Sign	7-12-65	90 Cal. Days	8-3-65	-- --	99
ER 53 (3) (F 190) Birch Creek-Browning	----	Kyser Const. & Mahnomen Pildrvg. & Erec. Co.,Inc. $187,380.45	70.0' & 306.0' Pre-stressed Conc.Br.	4-28-65	6-30-66	11-1-65	Fair --	10
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattleguards	8-25-65	120 Cal. Days	9-22-62	Winter Shutdown 11-11-65	35
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr.,Surf.,PMS & Dr.	7-27-65	280 Cal. Days	10-13-65	-- --	5
S 237 (3) Oilmont-East	5.838	S. Birch,Inc. $413,654.72	Gr.,Surf.,PMS & Dr.	10-28-64	200 Cal. Days	5-5-65	Winter Shutdown 9-13-65	97
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9-28-65	90 Cal. Days	10-13-65	-- --	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. & Affil. $352,125.63	Gr.,Surf.,PMS & Dr.	9-28-65	270 Cal. Days	Started 12-6-65	-- --	0
F 252 (19) U-2 Fort Benton-Havre	----	Sletten Const. $83,568.04	Structure (121.5')	10-18-65	7-31-66	11-11-75	Fair 6	24
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr.,Surf.,PMS & Dr.	7-1-65	250 Cal. Days	8-16-65	Winter Shutdown 11-2-65	
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS & Dr.	7-1-64	250 Cal. Days	8-25-64	-- --	96
S 339 (12) Fort Benton-Chester	1.161	Cop Const. Co. $322,588.10	Gr.,Surf.,Dr. & Str.	10 -26-65	10-31-66	Not Started		
SMP 5199-01-64 Chouteau, Glacier-Hill & Toole Counties	----	Snyder Const.Co. $116,492.55	Crush & Stockpile	11-24-64	150 Cal. Days	4-13-65	Comp. 12-17-65	

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (6) Jordan-Northwest	8.939	Joe Mayo & Son $398,535.92	Gr.,Surf. & Dr.	8-25-65	250 Cal. Days	9-30-65	Winter Shutdown 11-24-65	59
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr.,Surf.,PMS, Dr. Signs & Brs.(91.5')	7-27-65	300 Cal. Days	8-11-65	Winter Shutdown 11-15-65	21

Div. 41-30 Glendive (Contd.)

F 246 (16) U-1 Circle-Glendive	10.240	Roy Scheffler, Inc. & Joe Mayo & Son $796,983.29	Gr., Surf., PMS & Dr.	8-25-65	280 Cal. Days	Started 12-10=65	-- --	0
F 246 (16) U-2 Circle-Glendive	----	F.L.Flynn & Co. $134,403.85	Structures	9-2-65	7-31-66	10-29-65	-- --	16
S 302 (17) Terry-Brockway	9.214	Frank E. Olson $207,772.16	Gr., Surf., & Dr.	7-1-65	250 Cal. Days	7-22-65	Comp 12-10-65	
S 359 (9) Marsh-Glendive	----	Walter Mackin & Son $52,250.68	Structures	8-25-65	5-31-66	11-10-65	-- --	31
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	Gr., Surf. & Dr.	10=26-65	250 Cal. Days	11-19-65	Winter Shutdown 11-23-65	2

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const.Co. $863,977.41	Gr., Surf., PMS, Dr. and Widening Brs.	8-14-64	280 Cal. Days	11-5-64	Winter Shutdown 12-3-65	74
F 142 (9) U-1 Malta=Saco	19.550	Wickens Bros. $490,745.04	Gr. & Drain	7-27-65	250 Cal. Days	9-13-65	Winter Shutdown 12-10-65	32
F 142 (9) U-2 Malta-Saco	----	F.L.Flynn & Co. $140,712.05	Structures	7-27-65	7-31-66	8-25-65	-- -- -- --	32 34
F 148 (8) Saco-East	----	Morgen & Oswood $403,722.58	Structures	9-30-64	6-30-65	10-27-64	Fair 8	94
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr., Surf., PMS & Dr.	12-3-64	300 Cal. Days	4-26-65	Winter Shutdown 11-24-65	66
F 193 (16) & F 251 (11) Culbertson-Plentywood-Scobey	9.160	P.A.Bradbury Co. $695,074.32	Gr., Surf., PMS & Dr.	9-1-64	300 Cal. Days	10-14-64	-- --	99
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son, Inc. & R.J.Sundling $495,219.49	Gr., Surf., PMS & Sign	11-30-65	180 Cal. Days	Not Started		
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const.Co. $252,598.78	Surf. & PMS	7-1-65	120 Cal. Days	9-3-65	Winter Shutdown 12-8-65	47

Division 43-30 - Miles City

F 86 (24) Miles City-No.Dak.Line	11.762	Gus M.Albert $891,660.29	Gr., Surf., PMS & Dr.	3-23-65	300 Cal. Days	4-19-65	-- --	94
F 86 (27) Miles City-No.Dak.Line	11.927	Northern Improvement Company $982,149.31	Gr., Surf., PMS & Dr.	10-26-65	300 Cal. Days	Not Started		
S 326 (7) Otter-Ashland	4.957	Frank E. Olson $182,164.21	Gr., Surf. & Dr.	7-1-65	250 Cal. Days	7-28-65	Comp 12-22-65	
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7-1-65	120 Cal. Days	8-4-65	-- --	55

MONTHLY CONSTRUCTION REPORT - 12-31-65

Division 43-30 - Miles City, Cont'd.

SMP 4499 - 65 Custer & Rosebud Counties	----	Zook Bros. Const.Co. $88,768.00	Crush & Stockpile	10-26-65	110 Cal. Days	Not Started		

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

I 90-8 (22) 444 U-1 W. Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr.,Surf.,PMS.,Dr. Signs & 214.5' & 304.0' U.P.'s	12-18-64	300 Cal. Days	3-5-65	Winter Shutdown 11-19-65	79
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W. Billings Interchange	6.588	U.S.Steel Corp. $103,252.82	Fencing	12-18-64	250 Cal. Days	7-6-65	Poor 4	25
I-IG 90-8 (23) 447 U-2 W. Billings Interchange	3.602	Zook Bros.Const.Co. $2,531,631.97	Gr.,Surf.,PMS & Dr. and Structures	12-28-64	400 Cal. Days	1-22-65	Fair 33	72
I 90-8 (26) 451 U-1 Lockwood-Pinehill	4.260	Schultz & Lindsay Co. $1,462,874.38	Gr.,Surf.,PMS,Dr. & Signing	11-30-65	350 Cal. Days	Started 12-15-65	-- --	1
I 90-8 (26) 451 U-2 Lockwood-Pinehill	----	Sletten Const.Co. $308,973.33	Structures	11-30-65	11-30-66	Not Started		
I 90-8 (26) 451 U-3 Lockwood-Pinehill	4.260	W.P.Roscoe Co. $73,577.26	Fencing	11-30-65	30 Cal. Days	Not Started		
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr.,Surf.,PMS,Dr. & Signs	6-30-65	450 Cal. Days	9-14-65	Fair 74	38
I-IG 90-8 (27) 425 U-2 Park City-Laurel	----	W.P.Roscoe Co. $377,861.28	Structures	6-30-65	9-30-65	7-27-65	Fair 12	43
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const.Co. $67,000.70	Fencing	6-30-65	30 Cal. Days	8-9-65	Fair 5	25
I-IG 90-8 (28) 432 Park City-Laurel	----	Cop Const.Co. $412,649.46	Structures	8-25-65	5-31-67	9-28-65	Poor 5	11
I 94-1 (11) 0 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons'Co. $2,271,232.38	Gr.,Surf.,PMS.,Sign, Delineation & Dr.	11-30-65	350 Cal. Days	Not Started		
I 94-1 (11) 0 U-2 Pinehill-Huntley	----	Sletten Const.Co. $515,009.65	Structures	11-30-65	6-30-67	Not Started		
I 94-1 (11) 0 U-3 Pinehill-Huntley	6.141	W.P.Roscoe Co. $35,706.20	Fencing	11-30-65	30 Cal. Days	Not Started		

Division 52-30 - Lewistown

S 48 (5) Roundup-W.& S. Road	7.012	R.J.Studer & Sons $514,313.60	Gr.,Surf.,Sign & Dr.	5-26-65	250 Cal. Days	6-30-65	Fair 16	67
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	Gr.,Surf.,PMS & Dr.	7-27-65	300 Cal. Days	8-17-65	Fair 30	41
F 115 (14) Harlotwon-Ryegate	8.628	McLaughlin,Inc. $788,785.21	Gr.,Surf.,PMS,Dr. Lighting & Signs	7-29-64	350 Cal. Days	8-31-64	Comp 12-1-65	
F 115 (15) Harlotwon-Ryegate	8.484	Hilde Const.Co. $705,555.41	Gr.,Surf.,PMS & Dr.	9-28-65	300 Cal. Days	Not Started		

MONTHLY CONSTRUCTION REPORT - 12-31-65

Division 52-30 - Lewistown

S 261 (3) Big Springs-North	----	Walter Mackin & Son $49,956.88	75.0' S & C Str.	10-26-65	7-31-66	Not Started		
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr.,Surf. & Dr.	7-27-65	250 Cal. Days	9-8-65	Winter Shutdown 12-13-65	
S 405 (3) Lewistown-Hanover	7.856	R.J.Sundling & Son $618,171.88	Gr.,Surf.,PMC,Dr. & 163.0' Br.	11-24-64	250 Cal. Days	1-12-65	Winter Shutdown 11-24-65	78
SMP 1499 - 65 Fergus & Phillips Counties	----	Francis M. Tindall $98,470.00	Crush & Stockpile	10-26-65	100 Cal. Days	Started 12-17-65	-- --	5
F 9999 (2) Garrison to Forsyth	348.706	Skinner & Allen $96,768.02	Signals	3-23-65	12-1-65	4-16-65	Poor 2	75

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

December 31, 1965

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
ERFO 41(1)	On State Route 499, 7.1 miles easterly from junction with State Route 287, easterly 15.3 miles to junction with US Route 191 thence southerly 1.2 miles on US 191 toward West Yellowstone	16.5	Grade, base, bit. plt. mix paving	90 Aug/66	97	Earl McNutt Company $1,301,453.28
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat. on portion	87 July/66	70	Crick Company $ 419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles base, bit. surf. treat.	44 Oct/66	39	Rocky Mountain Construction Company $ 542,272.00
FHP 9-1(2)	On State Secondary Route 461 8 miles east of St. Regis	3.8	Grading and special sub-base	99 Dec/65	97	N. D. Robinson and Union Construction $ 320,866.00
FHP 9-1(3)	Paradise - St. Regis Cutoff	3.1	Grading and special sub-base	15 June/66	13	Crick Company $ 364,237.00
ERFO 45(2) 62(2), 66(1) 67(1)	West Side, Going to Sun Highway and various Glacier Park roads		Gr. base, bit. plt. mix. surf. Winter shutdown	70 Sept/66	70	Crick Company $833,029.75
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr. base, bit. plt. mix surf.	58 Sept/66	56	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr. base, bit. plt. mix, bridges	21 Oct/66	38	Naranche & Konda Construction Company $1,711,109.80
ERFO 45(3) 46(2), 47(2) 62(3)	East Side, Going to Sun Highway and various Glacier Park roads	38 (Intermittent)	Gr. base, plt. mix	33 Sept/66	37	Crick Company $ 663,045.00